

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF APRIL 2008

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work/supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
KATHARA AREA												DEPARTMENT : CCWD.				
GM(WS)/SE/E&M)/CCWD /T/KTW/08/1582 dt.21.02.08	Recovery of fines of Coal i.e.slurry from discharge pond of railway bridge I & II by back hoe at KTW.	Open tender	23.02.08	Two Bid system	13.03.08	Two	Two 1.Md.Izrail 2.M/S Naweem Trans.Co.	NIL	Yes	0601 dt.18.03.08	M/S Md.Izrail	1001100.00	NA	NA	NA	NA
GM(WS)/SE/E&M)/CCWD /T/SGW/08/1600 dt.27.02.08	Loading of Clean Coal/Washed Coal Power into wagons from RLB emergency stock yard by Contractors Pay Loader	Open tender	28.02.08	Two bid System	17.03.08	Two	Two 1.M/S BKB Trans.Pvt.Ltd 2. M/S Naweem Trans.Co.	NIL	Yes	0609 dt.01.04.08	M/S BKB Trans.Pvt. Ltd.	1587000.00	31.03.11	01.04.08	NA	NA
												DEPARTMENT : QM DEPTT.				
NIL																
CCL,RANCHI												CIVIL ENGG.DEPTT.				
01 of 2003-04	Widening & strengthening of road from Bhurkunda to Potong	Open Tender	24.04.03	Two bid system	1.3.03	05(Five)	3(Three): 1.Sri Ram Const. 2.CMAT 3.Civtect(I) pvt.ltd.	2(Two) 1. M/s Calcutta Industries Supply Corpn. 2.M/s Narayan Constn.	Awarded to L1 tenderer	GM/1031/28 dt.03/3/04	M/s CMAT, Bardwan	442.96	May-04	Aug-03	work in progress	75% complete.Delay due to various unavoidable reasons

01 of 2005-06	Re-conditioning & widening of road in Dhori Area	Open tender	05.04.05	Two Bid system	10.05.05	Four	1.M/s Sanjay Kr.Chaubey 2.M/s Sarweshwari Enterprises 3.M/s Malti Enterprises 4.M/s Wasil Constn. Co.	NA	Awarded to L1 tenderer	Award of work no.GM@/Road work/2006/638 dtd.26.7.2006	M/s Wasil Constn.Co.C hitarpur	173.47	May-07	Aug-06	work in progress	60% Work in Progress
03 of 2006-07	Construction of Security Barrack 3.5 blocks of 64 bedded each at NK Area	Open tender	14.2.07	Two bid system	21.3.07	Two	1.M/s NPCCL (Govt.of India Enterprises) 2.M/s Ranjeet & Co.Hehal,Ratu Road, Ranchi	NA	L1 tenderer	Award of work no.GM@/1049/NK/64 Beds of Security Personnel/07/649dated 5.7.07	M/s NPCCL	292.00	Dec-08	Site handed over to NPCC	Site handed over to NPCC	NIL
04 of 2006-07	Const.of M.Qrts 120 Nos. for CISF Personnel at PPR Area	Open tender	9.3.07	Two bid system	12.4.07	Two	2(Two) 1. M/s B.P.Constr. 2.M/s Shankar & Co.	NA	L1 tenderer	Award No.GM@/1050/Constn.ofM.Qrs/PPR/07/692 dated 19.7.07	M/s Shankar & Co. 195.49	195.49	Nov-08	Jul-07	work in progress	28%
02 of 2005-06	Constn. Of bituminous road from product stock pile to Chirayat and under PPR Area	Open tender	05.4.06	Two bid system	10.5.05	Two	1.Sri Jogeshwar Gope 2.M/s Coal Mines Associated Traders	NA	L1 tenderer	Award of work no.GM@/Road work/2006/637 dtd.26.7.2006	Jageshwar Gope,Urimari	113.36	Feb-07	Aug-06	work in progress	100% delay due to unavoidable reasons
02 of 2005-06	Constn. Of Road from Check post to Mines at Ashoka Project	Open tender	20.4.05	Two bid system	10.5.05	Two	1. Sri Jageshwar Gope Urimari 2.M/s Coal Mines Associated Traders,Ukhra,(WB)	NA	L1 tenderer	W.O.No.GM@/11047/Road work/20047/Ashoka Project/412 dated 3.5.07	M/s Jageshwar Gope	119.57	14.12.07	15.6.07	work in progress	90%