

CENTRAL COALFIELDS LIMITED

RANCHI

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF AUGUST 2014

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ. of tender	Type of Bidding (Single/Two Bid system)	Last dt. of receipt tender	Nos. of tender received	Nos. & Name of parties qualified after tech. evaluation	Nos. & Name of parties not qualified after tech. evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
MM HQ																	
NA	Depot Agreement & Price List No. PL-24	DEPO	Not applicable since supply order placed against Depo agreement								CM(P-IV)/HEMM/C.I./Phase-II/14-15/118 Dtd 02.08.2014	M/s. BEML Ltd., Bhagirathi Complex, 206/D1, Rameshwaram Colony, Bhariatu Road, Ranchi – 834 009	246.29	As per Depot Agreement	NA	NA	NA
CCL/MM/CM(P-IV)/Under Carriage of BD-155 Dozer/Retender/159/14	Under Carriage Assly. for BD 155 Dozer	OGT	24.03.14	Two	24.04.14	2	M/s. BEML	M/s. Wilson Engineering Industries	Yes	159:05:2:04:14:138 Dtd 25.08.2014	M/s. BEML Ltd., Bhagirathi Complex, 206/D1, Rameshwaram Colony, Bhariatu Road, Ranchi – 834 009	311.85	Within 4 months	NA	NA	NA	
CCL/MM/CM(P-IV)/Under Carriage of BD-355 Dozer/Retender/160/14	Under Carriage Assly. for BD 355 Dozer	OGT	24.03.14	Two	24.04.14	2	M/s. BEML	M/s. Wilson Engineering Industries	Yes	159:05:2:04:14:139 Dtd 25.08.2014	M/s. BEML Ltd., Bhagirathi Complex, 206/D1, Rameshwaram Colony, Bhariatu Road, Ranchi – 834 009	225	Within 4 months	NA	NA	NA	
CIVIL HQ																	
11 of 2013 – 14 vide no. GM(C)/Tender/2013 – 14/2028, Dated 20.12.2013	Construction of approach road from entrance of Birsa mine to Jajotola under North Urimari OC, Barka Sayal Area.	Through publication in News paper and CCL website.	In CCL website on 30.12.2013	Two bids system	upto 3.00 PM on 24.01.2014	04 (Four)	01 (One) 1. M/s Gautam Constructions, Shraavan Kumar Gautam, Friends Colony, Goushala Road, Ramgarh Cantt.-829122, Distt. Ramgarh (Jharkhand)	03 (Three) 1. Jageshwar Gope, At. Urimari, P.O. - Sayal, Dist- Hazaribagh (Jharkhand), PIN-829125 2. Sanjay Kumar Singh, Rajesh Kumar Sharma, New Friends Colony, Goushala Road, Ramgarh Cantt.-829123. M/s Hariom Construction, Near Durga Mandap, Giddi-'A', Hazaribagh (Jharkhand).	Yes, awarded to Single eligible tenderer	GM(C)/2079/ Approach Road/B-S/ 2014/1245, Dated 14th August 2014	M/s Gautam Constructions, Shraavan Kumar Gautam, Friends Colony, Goushala Road, Ramgarh Cantt.-829122, Distt. Ramgarh (Jharkhand)	Rs. 1,05,38,581.73	06 (Six) months	NA	NA	NA	

ARGADA AREA																
SO(E&M)/AA/2014-15/Tender-Web-21/1438-69 dtd. 01.08.14	Replacing service wire with proper fixing of G.I. Pipes, Clamps etc of different residential colony quarters of Gidi-C Colliery	Through Web	01.08.14	Two Bid	25.08.14	NA	NA	NA	NA	NA	NA	497381/-	NA	NA	NA	NA
1438-69 dtd.01.08.14		NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
SO(E&M)/AA/14-15/Tender-Web-22/1481-1510 dtd. 04.08.14	1)Diversion/extension of 3.3 KV O/H line Feeder No.-5 towards North side of Gidi-C Quarry	Through Web	04/5.8.14	Two Bid	28.08.14	NA	NA	NA	NA	NA	NA	144862/-	NA	NA	NA	NA
	2)Erection / extension of 220 Volts/ 440Volts O/H line at Quarry No.-3 of Gidi-A Colliery	Through Web	04/5.8.14	Two Bid	28.08.14	NA	NA	NA	NA	NA	NA	157126/-	NA	NA	NA	NA
	3)Renovation of shuttle belt conveyor at Gidi-A CHP and fencing in two discharge end	Through Web	04/05.8.14	Two Bid	28.08.14	NA	NA	NA	NA	NA	NA	113416/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-23/1511-40 dtd. 05.08.2014	1)Repairing/reconditioning of 03 Nos. OCB Switches and 01 No. 1MVA Transformer of Sirka Group.	Through Web	05.08.14	Two Bid	29.08.14	NA	NA	NA	NA	NA	NA	342422/-	NA	NA	NA	NA
	2)Complete repairing of 200 KVA, 3.3KV/550 Volts Transformer, Make Metropolitan Vickers Slno.-T1273587 of Argada UG of Sirka Group	Through Web	05.08.14	Two Bid	29.08.14	NA	NA	NA	NA	NA	NA	160404/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-24/1587-1617 dtd 12.08.14	1) Complete repairing and reconditioning of Gang Operating Switches installed at CHP and OCP, Sirka	Through Web	12.08.14	Two Bid	05.09.14	NA	NA	NA	NA	NA	NA	251458/-	Cancelled	Cancelled	Cancelled	Cancelled
	2) Extension of 3.3 KV O/H line from old crusher to working quarry for dewatering purpose and lighting lline for working quarry of Sirka	Through Web	12.08.14	Two Bid	16.08.14	NA	NA	NA	NA	NA	NA	221227/-	Cancelled	Cancelled	Cancelled	Cancelled
SO(E&M)/AA/2014-15/Tender-Web-25/1620-50 dtd 13.08.14	1)Complete repairing and rewinding of a 750 KVA, 3.3KV/440 Volts Transformer, make Truevolt Engg. Company (Pvt. Ltd) of Sirka Colliery.	Through Web	13.08.14	Two Bid	06.09.14	NA	NA	NA	NA	NA	NA	357422/-	NA	NA	NA	NA
	2)Renovation and maintenance of 550 Volts O/H lines at Sirka UG Mines of Sirka Group.	Through Web	13.08.14	Two Bid	06.09.14	NA	NA	NA	NA	NA	NA	109155/-	NA	NA	NA	NA

SO(E&M)/AA/2014-15/Tender-Web-26/1712-42 dtd 19.08.14	1)Erection/diversion of 11 KV O.H line main feeder near diesel tank, Kali Mandir of Religara Colliery.	Through Web	19.08.14	Two Bid	12.09.14	NA	NA	NA	NA	NA	NA	271273/-	NA	NA	NA	NA
	2)Repairing of Polish make breaker retrofitted with Andrew Yule make VCB, 3.3KV, 400 Amps. 3 phase Slno.-626 for controlling of 130 KW, 3.3KV Motor in Section-II of Gidi-W	Through Web	19.08.14	Two Bid	12.09.14	NA	NA	NA	NA	NA	NA	205672/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-27/1769-99 dtd 22.08.14	1)Installation of SF6 Breaker at main substation with necessary modification of GM(A) Unit, Sirka	Through Web	22.08.14	Two Bid	15.09.14	NA	NA	NA	NA	NA	NA	153223/-	NA	NA	NA	NA
	2)Complete repairing and rewinding of 630 KVA, 3.3KV, 440 Volts, Lightening Transformer, Slno.-107086 of Gidi-A	Through Web	22.08.14	Two Bid	15.09.14	NA	NA	NA	NA	NA	NA	264322/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-28/1842-72 dtd 23.08.14	1) Drawing of one 3 phase, 4 wire, 440 Volt O/H line from Sirka UG mine(Surface sub-station) to Excv. Workshop and diversion/renovation, extension of O/H line of Kahua Bera Basti near Sirka UG of Sirka Colliery	Through Web	23/25.8.14	Two Bid	15.09.14	NA	NA	NA	NA	NA	NA	443380/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-29/1873-1902 dtd 25.08.14	1) Re-wiring of Maszid of Gidi-A at Religara Colliery.	Through Web	25.08.14	Two Bid	16.09.14	NA	NA	NA	NA	NA	NA	245510/-	NA	NA	NA	NA
	2) Preparation of 4 Nos. DISA Belt by face to face jointing of 2 Nos. 20 Mtrs, 100 mm belt for unit No.-305A &305 B through cold vulcanizing/patching of Gidi-W	Through Web	25.08.14	Two Bid	16.09.14	NA	NA	NA	NA	NA	NA	199971/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-30/1938-68 dtd 27.08.14	1) Complete repairing and rewinding of 315 KVA, 3.3KV/416 Volts ELTA make Transformer Slno.-12447/64 of Officers Colony, Gidi-A	Through Web	27.08.14	Two Bid	17.09.14	NA	NA	NA	NA	NA	NA	194059/-	NA	NA	NA	NA
	2) Complete repairing and reconditioning of 400 Amp, 3.3KV HT Starter Slno.-GDA/01 of Gidi-A	Through Web	27.08.14	Two Bid	17.09.14	NA	NA	NA	NA	NA	NA	187625/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-31/1971-2001 dtd 27.08.14	1) Supplying and fixing of straight through joints cable at different points of Sirka Colliery.	Through Web	27.08.14	Two Bid	18.09.14	NA	NA	NA	NA	NA	NA	258535/-	NA	NA	NA	NA

CIVIL DEPTT

SOC(A)/Tender/13-14/20379-421 dt. 13/02/14	Making 18 nos. ventilation stopping in I-seam sector-I at Argada U/G mines.	A) paper Publication B) Hoisting on Website C) Circulation	N/A	Two bid	26/02/2014	2	M/S Parwej Alam Sri. Shambhu Mahto	All Parties qualified	Awarded to L1	378. dt. 12/08/14	M/S Parwej Alam	468,805.30	21/10/2014	22/08/2014	Work in Progress	
SOC(A)/Tender/13-14/20780-821 dt. 17/02/14	Day to day repair & maint. Of water supply work Supply work(quarter & colony) at Gidi C Colly.	do	N/A	do	07/03/2014	do	M/S Maa Bhawani Construction Sri. Uma Shankar Prasad	do	do	393 dt. 16/08/14	by M/S Maa Bhawani Const	370,951.21	25/08/2015	26/08/2014	Work in Progress	
SOC(A)Quot./13-14/2526 dt. 21/05/14	Preparation of play ground with maint. Of road flanks from baiga more to stadium (length 1.30KM) at Argada at Sirka.	do	N/A	do	05/06/2014	do	Sri. Niranjan Prasad M/S Maa Bhawani Construction	do	do	394 dt. 16/08/14	Sri. Niranjan Kr. Prasad	132,394.78	10/09/2014	25/08/2014	Work in Progress	
SOC(A)/Tender/13-14/2527 dt. 21/05/14	Temporary field office for Sirka outsourcing project.	do	N/A	do	23/07/2014	do	Sri. Niranjan Prasad Sri. Dhanelal Bedia	do	do	395 dt. 16/08/14	Sri. Niranjan Kr. Prasad	499,881.93	25/10/2014	26/08/2014	Work in Progress	
SOC(A)/Tender/13-14/2592 dt. 22/05/14	R/M of two unit C type nos. 27 & 28 at Argada Colliery.	do	N/A	do	30/06/2014	do	Sri. Niranjan Prasad Sri. Bharat Gope	do	do	396 dt. 16/08/14	Sri. Niranjan Kr. Prasad	241,241.52	25/10/2014	26/08/2014	Work in Progress	
SOC(A)/Tender/13-14/2527 dt. 21/05/14	Providing & laying PVC pipe line from near bunglow no. 2 to jhopri at Sirka.	do	N/A	do	23/06/2014	do	M/S Maa Bhawani Const. M/S Hariom Const.	do	do	452 dt. 01/09/14	by M/S Maa Bhawani Const	396,332.33	10/10/2014	11/09/2014	Work in Progress	
SOC(A)/Tender/13-14/2527 dt. 21/05/14	R/M of the residential of (D-type S/S-2 units, 'C' type S/S-4 units, B type D/S-5 units & unclassified qtrs. dhowrah 1 unit total 12 unit under GM Unit, Sirka.	do	N/A	do	23/06/2014	do	Sri. Dhanelal Bedia Sri. Niranjan Prasad	do	do	410 dt. 21/08/14	Sri. Dhanelal Bedia	749,971.14	01/11/2014	01/09/2014	Work in Progress	

BARKA - SAYAL AREA

GM(BS)/GM(O)(BS)/CT/2014/14 dated : 08.05.2014.	Transportation of coal from Sayal 'D' underground mine to Saunda (Urimary) Siding for a period of 3 years.	e-tender	17.05.2014	Two	16.06.2014	Two	1) M/s Jai Mahalaxmi Transport Co. 2) M/s Jai Balaji Transport Co.	Nil	Yes	GM(BS) / Mining/Award / CT / Sayal UG-SND SDG /14-15 / 4968 dtd : 20.08.14	M/s Jai Mahalaxmi Transport Co.	135.6	15.08.17	16.08.14	Nil	Nil
-------------------------------------------------	------------------------------------------------------------------------------------------------------------	----------	------------	-----	------------	-----	--------------------------------------------------------------------	-----	-----	----------------------------------------------------------------------------	---------------------------------	-------	----------	----------	-----	-----

MM DEPTT

74	Pump spares	Open Tender	10.02.14	Two Bid	05.03.14	6	3,(1) M/s. Sudhir Fabricatrs (2) M/s. United Engineers (3) M/s. Reliance Engg. Concern(4) M/s.Sharma Engineering Works	2,(1) M/s. Kwality Engineering (2) Sree Durga Engg. Works	Yes	S.O(MM)/RS(BS)/Snd/020214-082 dt. 13.08.14	M/s.Sudhir Fabricators, Ranchi.	2.79	Within 45 days from the date of receipt of Supply order	Due	Due	
74	Pump spares	Open Tender	10.02.14	Two Bid	05.03.14	6	3,(1) M/s. Sudhir Fabricatrs (2) M/s. United Engineers (3) M/s. Reliance Engg. Concern(4) M/s.Sharma Engineering Works	2,(1) M/s. Kwality Engineering (2) Sree Durga Engg. Works	Yes	S.O(MM)/RS(BS)/Snd/020214-083 dt. 13.08.14	M/s.Reliance Engg. Concern, Howrah	0.09	Within 45 days from the date of receipt of Supply order	Due	Due	
74	Pump spares	Open Tender	10.02.14	Two Bid	05.03.14	6	3,(1) M/s. Sudhir Fabricatrs (2) M/s. United Engineers (3) M/s. Reliance Engg. Concern(4) M/s.Sharma Engineering Works	2,(1) M/s. Kwality Engineering (2) Sree Durga Engg. Works	Yes	S.O(MM)/RS(BS)/Snd/020214-084 dt. 13.08.14	M/s.United Engineers , Kolkata	0.09	Within 45 days from the date of receipt of Supply order	Due	Due	

73	Pump spares	Open Tender	8.2.14	Two Bid	05.03.14	7	5.(1) M/s. Sharma Engg. Works(2)M/s. Sudhir Fabricators(3) M/s. United Engineers(4) M/s. Kwaliti Engineering (5) M/s. Reliance Engg. Concern	2.(1) M/s. Sree Durga Engg. Works (2) M/s. Reform Engg. Corpn.	Yes	S.O(MM)/RS(BS)/Snd/020214-085 dt. 13.08.14	M/s.Sudhir Fabricators, Ranchi	1.66	Within 45 days from the date of receipt of Supply order	Due	Due	
73	Pump spares	Open Tender	8.2.14	Two Bid	05.03.14	7	5.(1) M/s. Sharma Engg. Works(2)M/s. Sudhir Fabricators(3) M/s. United Engineers(4) M/s. Kwaliti Engineering (5) M/s. Reliance Engg. Concern	2.(1) M/s. Sree Durga Engg. Works (2) M/s. Reform Engg. Corpn.	Yes	S.O(MM)/RS(BS)/Snd/020214-086 dt. 13.08.14	M/s. United Engineers	0.63	Within 45 days from the date of receipt of Supply order	Due	Due	
73	Pump spares	Open Tender	8.2.14	Two Bid	05.03.14	7	5.(1) M/s. Sharma Engg. Works(2)M/s. Sudhir Fabricators(3) M/s. United Engineers(4) M/s. Kwaliti Engineering (5) M/s. Reliance Engg. Concern	2.(1) M/s. Sree Durga Engg. Works (2) M/s. Reform Engg. Corpn.	Yes	S.O(MM)/RS(BS)/Snd/020214-087 dt. 13.08.14	M/s.Kwaliti Engineering , Howrah	3.42	Within 45 days from the date of receipt of Supply order	Due	Due	
73	Pump spares	Open Tender	8.2.14	Two Bid	05.03.14	7	5.(1) M/s. Sharma Engg. Works(2)M/s. Sudhir Fabricators(3) M/s. United Engineers(4) M/s. Kwaliti Engineering (5) M/s. Reliance Engg. Concern	2.(1) M/s. Sree Durga Engg. Works (2) M/s. Reform Engg. Corpn.	Yes	S.O(MM)/RS(BS)/Snd/020214-088 dt. 13.08.14	M/s.Reliance Engineering Concern, Howrah	0.59	Within 45 days from the date of receipt of Supply order	Due	Due	
18	D-link & J. hook	Open Tender	28.6.14	Two Bid	21.7.14	1	1, M/s. Burma Engineering Works , Dhanbad	Nil	Yes	S.O(MM)/RS(BS)/Snd/020214-089 dt. 14.08.14	M/s. Burma Engineering Works, Dhanbad	2.45	Within 3 to 4 months from the receipt date of S.O.	Due	Due	
68	Insulating Material	Open Tender	30.1.14	Two Bid	25.2.14	4	3.(1) M/s. A.K Traders(2) M/s. Spares India (3) M/s. Electro Enterprises	1, M/s. Narandra Construction Co.	Yes	S.O(MM)/RS(BS)/Snd/020214-093 dt.20.08.14	M/s.Spares India, River Side Bhurkunda	2.25	50% quantity within 1 month and balance within 2 months from date of receipt of S.O	Due	Due	
68	Insulating Material	Open Tender	30.1.14	Two Bid	25.2.14	4	3.(1) M/s. A.K Traders(2) M/s. Spares India (3) M/s. Electro Enterprises	1, M/s. Narandra Construction Co.	Yes	S.O(MM)/RS(BS)/Snd/020214-094 dt.20.08.14	M/s.Electro Enterprises, Ramgarh	0.22	50% quantity within 1 month and balance within 2 months from date of receipt of S.O	Due	Due	
68	Insulating Material	Open Tender	30.1.14	Two Bid	25.2.14	4	3.(1) M/s. A.K Traders(2) M/s. Spares India (3) M/s. Electro Enterprises	1, M/s. Narandra Construction Co.	Yes	S.O(MM)/RS(BS)/Snd/020214-095 dt.20.08.14	M/s.A.K.Traders, Ranchi	0.90	50% quantity within 1 month and balance within 2 months from date of receipt of S.O	Due	Due	
84	Timer Switch & MCCB	Open Tender	3.3.14	Two Bid	26.3.14	4	3.(1) M/s. T.M Traders(2) M/s. A.K.Traders (3) M/s. Electro Enterprises	1, M/s.Amrit Traders, Bokaro	Yes	S.O(MM)/RS(BS)/Snd/020214-108 dt.28.08.14	M/s.Electro Enterprises, Ramgarh	0.58	Within 30 days from the date of receipt of S.O	Due	Due	
84	Timer Switch & MCCB	Open Tender	3.3.14	Two Bid	26.3.14	4	3.(1) M/s. T.M Traders(2) M/s. A.K.Traders (3) M/s. Electro Enterprises	1, M/s.Amrit Traders, Bokaro	Yes	S.O(MM)/RS(BS)/Snd/020214-109 dt.28.08.14	M/s.A.K.Traders, Ranchi	0.84	Within 4-6 weeks from the date of receipt of S.O	Due	Due	

CRS BARKAKANA AREA																	
CRS/So/BRK/TN/14-15/44 Dated -30.04.14	Making 04 Nos. Security check post of entry gates of CCL colony and grouting of iron poles & gates at NTS, Barkakana.	Open	10.06.14	Two Bids	20.06.14	02 (Two)	(Two) Sri Sanjay Kumar & Md. Shamim Ansari	---	Lowest Tenderer	CRS/So/BRK/14-15/162/422dt.-01.09.14	Sri Sanjay Kumar		3.55	Within 02 Months from 10 th days of issued of Award Letter	11.9.14	10.11.14 (as per award)	
KATHARA AREA																	
GM(KTA)/Exc/Tender/Cut Repair Tyre/Gvp-Ph-II/2014/155 Sl. No. 02 Dt. 22.06.2014.	Repairing of 20 (Twenty) Nos. Through cuts of OTR Tyre Size 18.00 x 25 deployed of Govindpur Ph-II.	Open Tender	22.06.14	Two bid system	04.07.14	Two	1. M/S. Thakur Tyre Retreading Works, Dhanbad.	M/S. Hindusthan Tyre, Durgapur.	Yes	280 Dt. 12.08.14	1. M/S. Thakur Tyre Retreading Works, Dhanbad.		0.75	Up 31 March'2015	Not available	Not available	Not applicabe
GM(KTA)/Exc/Tender/Cut Repair Tyre/Gvp-Ph-II/2014/155 Sl. No. 01 Dt. 22.06.2014.	Repairing of 10 (Ten) Nos. Through cuts of OTR Tyre Size 24.00 x 35 deployed of Govindpur Ph-II.	Open Tender	22.06.14	Two bid system	04.07.14	Two	1. M/S. Thakur Tyre Retreading Works, Dhanbad.	M/S. Hindusthan Tyre, Durgapur.	Yes	282 Dt. 12.08.14	1. M/S. Thakur Tyre Retreading Works, Dhanbad.		1.00	Up 31 March'2015	Not available	Not available	Not applicabe
GM(KTA)/Exc/Tender/Dumper/Shovel/KTC/2014/158 Sl. No. 01 Dt. 23.06.2014.	Repairing and minor denting works on the roof to avoid seepage of water from roof through side wall of machine room and complete tar felting of whole roof of 182M Marion Shovel Sl. No. Exc-1844, Exc-1851, Exc-1075 and EKG-583 deployed of Kathara Colliery.	Open Tender	23.05.14	Two bid system	04.07.14	Three	1. M/S. J.D.Enterprises, Jhirkey, Kathara. 2. M/S. N.H.Enterprises, Jhirkey, Kathara. 3. Aisha Construction, Kathara.	NIL	Yes	305 Dt. 21.08.14	M/S. N.H.Enterprises, Jhirkey, Kathara.		0.90	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Exc/Tender/Shovel/KTC/2014/170 Dt. 01.07.2014.	Repairing of hoist generator bracket/ Bearing housing and cracked portion of body of generator BE195 BI Shovel Sl. No. Exc-1075 deployed at Kathara Colliery.	Open Tender	01.07.14	Two bid system	15.07.14	Three	1. M/S. Shiv Engg. Works, Phusro. 2. M/S. Sunil Engg. Works, Phusro. 3. Aisha Construction, Kathara.	NIL	Yes	317 Dt. 25.08.14	M/S. Aisha Construction, Kathara.		1.71	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Exc/Tender/Dozer/Gvp-Ph-II/2014/138 Sl. No. 02 Dt. 13.06.2014.	Trunion ball rebuilding as per size, cracked portion of blade arm repairing by welding both side of Dozer Sl. No. T-2748 deployed at Govindpur-Ph-II.	Open Tender	13.06.14	Two bid system	24.06.14	Three	1. M/S. Coalfield Janta Engg. Works, Jarangdih. 2. M/S. Manoj Engg. Work Shop, Kathara. 3. Amrit Traders, Kathara.	NIL	Yes	319 Dt. 25.08.14	M/S. Manoj Engg. Work Shop, Kathara.		0.40	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Exc/Tender/Dumper/KTC/2014/162 Dt. 26.06.2014.	Repairing and Re-commissioning of 02 (Two) Nos. 01(One) Set. Exhaust Pipes of CAT.777'D' Hindustan 85Te. Dumper Sl. No. D-9811 deployed at Kathara Colliery.	Open Tender	26.06.14	Two bid system	08.07.14	Three	1. M/S. Coalfield Janta Engg. Works, Jarangdih. 2. M/S. Annapurna Enterprises, Kathara. 3. Aisha Construction, Kathara.	NIL	Yes	323 Dt. 28.08.14	M/S. Annapurna Enterprises, Kathara.		1.31	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe

GM(KTA)/Exc/Tender/Shovel/Dumper/KTC/2014/158 Sl. No. 02 Dt. 23.06.14.	Repairing and Re-commissioning of 02 (Two) Nos. 01(One) Set. Exhaust Pipes of CAT.777'D' Hindustan 85Te. Dumper Sl. No. D-9809 deployed at Kathara Colliery.	Open Tender	23.06.14	Two bid system	04.07.14	Three	1. M/S. Coalfield Janta Engg. Works, Jarangdh. 2. M/S. Annapurna Enterprises, Kathara. 3. Aisha Construction, Kathara.	NIL	Yes	325 Dt. 28.08.14	M/S. Annapurna Enterprises, Kathara.	1.31	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Exc/Tender/Shovel/JRD/2014/222 Dt. 17.07.2014.	Repairing of under carriage and crowd system of EKG-5A Shovel Sl. No. HMB-538/Exc-2593 deployed at Jarangdh Colliery of Kathara Area.	Open Tender	17.07.14	Two bid system	01.08.14	Three	1. M/S. Shiv Engineering Works, Phusro. 2. M/S. Sunil Engineering Works, Phusro.	M/S. Bokaro Repairing Works, Phusro.	Yes	332 Dt. 31.08.14	M/S. Shiv Engg. Works, Phusro.	3.48	20 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Exc/Tender/Dumper/Shovel/Area/2014/214 Sl. No. 03 Dt. 12.07.14.	Opening, repairing, and fitting of crowd mechanism, fabrication of ring with retainer-10 Nos. of 06 Nos. idler wheel assly. 02 Nos. driving wheel. 02 Nos. take up wheel & fitting also of EKG-5A Shovel Sl. No. HMB-474/Exc-2376 deployed at Jarangdh Colliery.	Open Tender	12.07.14	Two bid system	25.07.14	Three	1. M/S. Shiv Engineering Works, Phusro. 2. M/S. Sunil Engineering Works, Phusro. 3. M/S. Bokaro Repairing Works, Phusro.	NIL	Yes	334 Dt. 31.08.14	M/S. Shiv Engg. Works, Phusro.	1.65	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe

RAJRAPPA AREA

सं.6 दि. 05.06.14	असैनिक प्रकृति	Open	05.06.14	दो	18.06.14	2	2(श्री अरुण कुमार ठाकुर एवं श्री कुलदीप सिंह	N.A	Yes	सं 35.दि. 31.08.14	Jh dqynhi flag	3.66	16.09.14	17.08.14	कार्य प्रगति पर	-
सं.6 दि. 05.06.14	असैनिक प्रकृति	Open	05.06.14	दो	18.06.14	2	2(श्री मुकेश कुमार सिन्हा एवं श्री सुभाष चंद्रा	N.A	Yes	सं 36.दि. 31.08.14	Jh lqHkk"k panzk	7.04	02.10.14	18.08.14	कार्य प्रगति पर	-
सं.7 दि. 05.06.14	असैनिक प्रकृति	Open	05.06.14	दो	16.06.14	2	2(मे. शानू इंटरप्राइजेज एवं श्री सुरेन्द्र प्रसाद सिंह	N.A	Yes	सं 37.दि. 31.08.14	Jh lqjsUnz izlkn flag	2.58	22.09.14	23.08.14	कार्य प्रगति पर	-
सं.7 दि. 05.06.14	असैनिक प्रकृति	Open	05.06.14	दो	16.06.14	2	2(मे. शानू इंटरप्राइजेज एवं श्री सुरेन्द्र प्रसाद सिंह	N.A	Yes	सं 38.दि. 31.08.14	eslZ 'kku baVjzkbZtst	3.19	08.10.14	23.08.14	कार्य प्रगति पर	-
सं.2 दि. 02.07.14	असैनिक प्रकृति	Open	02.07.14	दो	09.07.14	2	2(श्री ज्योतिश साय एवं श्री रमेश प्रसाद सिन्हा	N.A	Yes	सं 39.दि. 31.08.14	Jh T;kfr'k lko	0.79	07.09.14	30.08.14	कार्य प्रगति पर	-
सं.2 दि. 02.07.14	असैनिक प्रकृति	Open	02.07.14	दो	09.07.14	2	2(श्री ज्योतिश साय एवं श्री रमेश प्रसाद सिन्हा	N.A	Yes	सं 40.दि. 31.08.14	Jh jes'k izlkn flUgk	0.83	15.09.14	30.08.14	कार्य प्रगति पर	-
सं.7 दि. 05.06.14	असैनिक प्रकृति	Open	05.06.14	दो	16.06.14	2	2(मे. एच.आर कन्स्ट्रक्शन एवं श्री सुरेन्द्र प्रसाद सिंह	N.A	Yes	सं 41.दि. 31.08.14	Jh lqjsUnz izlkn flag	1.75	29.09.14	30.08.14	कार्य प्रगति पर	-
सं.8 दि. 14.06.14	असैनिक प्रकृति	Open	14.06.14	दो	16.06.14	2	2(मे. पवन इंटरप्राइजेज एवं मे बालाजी कन्स्ट्रक्शन	N.A	Yes	सं 42.दि. 31.08.14	eslZ ckytkh daLV*D'ku	10.71	29.10.14	30.08.14	कार्य प्रगति पर	-
सं.11दि. 02.07.14	असैनिक प्रकृति	Open	02.07.14	दो	23.07.14	2	2(मे. अरविंद इंटरप्राइजेज एवं श्री मुकेश कुमार सिन्हा	N.A	Yes	सं 43.दि. 31.08.14	Jh eqds'k dqekj flUgk	5.88	01.11.14	02.09.14	कार्य प्रगति पर	-
सं.14 दि. 16.07.14	असैनिक प्रकृति	Open	16.07.14	दो	28.07.14	2	2(मे. अरविंद इंटरप्राइजेज एवं श्री किशोर कुमार	N.A	Yes	सं 44.दि. 31.08.14	Jh fd'kksj dqekj	3.96	27.08.15	28.08.14	कार्य प्रगति पर	-
सं.14 दि. 16.07.14	असैनिक प्रकृति	Open	16.07.14	दो	28.07.14	2	2(मे. अरविंद इंटरप्राइजेज एवं श्री किशोर कुमार	N.A	Yes	सं 45.दि. 31.08.14	eslZ vjfoUn baVjzkbZtst	8.41	25.08.15	26.08.14	कार्य प्रगति पर	-
सं.2 दि. 02.07.14	असैनिक प्रकृति	Open	02.07.14	दो	09.07.14	2	2(श्री रमेश प्रसाद सिन्हा एवं श्री राणा के एम पी सिंह	N.A	Yes	सं 46.दि. 31.08.14	Jh jk.kk ds ,e ih flag	0.81	16.09.14	07.09.14	कार्य प्रगति पर	-
सं.9 दि. 14.06.14	असैनिक प्रकृति	Open	14.06.14	दो	16.06.14	2	2(मे. राणा कन्स्ट्रक्शन एवं श्री कृज विहारी तिवारी	N.A	Yes	सं 47.दि. 31.08.14	eslZ jk.kk daLV*D'ku	3.63	21.10.14	07.09.14	कार्य प्रगति पर	-
सं.2 दि. 02.07.14	असैनिक प्रकृति	Open	02.07.14	दो	09.07.14	2	2(श्री रमेश प्रसाद सिन्हा एवं श्री राणा के एम पी सिंह	N.A	Yes	सं 48.दि. 31.08.14	Jh jes'k izlkn flUgk	0.61	16.09.14	07.09.14	कार्य प्रगति पर	-
सं.11दि. 02.07.14	असैनिक प्रकृति	Open	02.07.14	दो	23.07.14	2	2(मे. अरविंद इंटरप्राइजेज एवं श्री मुकेश कुमार सिन्हा	N.A	Yes	सं 49.दि. 31.08.14	eslZ vjfoUn baVjzkbZtst	5.44	23.10.14	09.09.14	कार्य प्रगति पर	-