

**CENTRAL COALFIELDS LIMITED**

**RANCHI**

**ANNEXURE-IV**

**DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF SEPTEMBER 2014**

| Tender No.  | Item/nature of work  | Mode of tender enquiry                             | Date of Publ.of tender       | Type of Bidding (Single/Two Bid system) | Last dt.of receipt tender  | Nos.of tender received | Nos.&Name of parties qualified after tech.evaluation   | Nos.&Name of parties not qualified after tech.evaluation        | Whether contract awarded to Lowest evaluation L1 | Contract No.& Date  | Name of Contractor  | Value of Contract (Rs.lakhs) | Scheduled date of completion of supplies/ work | Actual date of start of work/ supplies | Actual date of completion of work/supplies | Reasons for delay if any |
|---|--|--|------------------------------|---|----------------------------|------------------------|--|---|--|---|---|------------------------------|--|--|--|--------------------------|
| 1   | 2  | 3  | 4                            | 5                                       | 6                          | 7                      | 8  | 9   | 10   | 11  | 12  | 13                           | 14   | 15                                     | 16   | 17                       |
| <b>MM HQ</b>  |  |  |                              |   |                            |                        |  |   |  |   |   |                              |  |  |  |                          |
| MM(P)/RKP/CCL/Mobile Service Van/101-09/12-13,Opened on 22.03.13      | Mobile Service Van   | ODT  | 19.02.13                     | Two                                     | 21.03.13                   | Two                    | i) M/s. Hindusthan Technologies. ii) M/s. Hitech   | NIL   | Yes  | 101 23 3 14 143 Dtd. 30.08.2014                                   | M/s Hindusthan Technologies Pvt. Ltd., Plot No. 5 & 7, Old Industrial Estate, Jagatpur, Cuttack-754021, Odisha  | 228.71                       | within 04-08 months                            | NA                                     | NA   | NA                       |
| CCL/CM(P)/CSA/Automotive Battery/192/2014-15 opened on 28.04.14       | Automotive Battery   | ODT  | 04.04.14                     | Two                                     | 25.04.14                   | 3                      | i) M/s. Dishant Engg. Works, Howrah  | i) M/s. Cummins India Pvt. Ltd., Pune<br>ii) M/s. NSIC, Kolkata | Yes  | 1920120114 - 158 Dtd. 24.09.2014                                  | M/s Dishant Engineering Works, 144/145 J N Mukherjee Road, Plot No.48, Near Shaktipir, Ghusury, Howrah 711 106. | 201.32                       | within (06) Six weeks                          | NA                                     | NA   | NA                       |
| Repeat Order on WCL order no. 40422022-C dated 30.05.14               | OTR Tyre   | ODT  |                              |   |                            | NA                     |  |   |  | 1260120114 - 159 Dtd. 24.09.2014                                  | M/s JK TYRE AND INDUSTRIES LIMITED, Vikrant tyre Plant , K.R.S.Road , Metagalli, Mysore - 570016                | 213.05                       | within 4 to 6 months                           | NA                                     | NA   | NA                       |
| CCL/CM(P)/AKM / HEMM/EHFS 4Cum/CB 14-14/046 /13 opened on 26.12.2013. | 4 Cum EHFS   | OGT  | 20.11.13                     | Two                                     | 24.12.13                   | 1                      | 1  | NIL   | NA   | 046-22-1-06-14-163 Dtd. 26.09.2014                                | M/s. L&T Construction Equipment Limited, Bellary Road, Byatarayanapura, Banagalore-560092                       | 568.25                       | within 6 to 8 months                           | NA                                     | NA   | NA                       |
| <b>CIVIL HQ</b>   |  |  |                              |   |                            |                        |  |   |  |   |   |                              |  |  |  |                          |
| 16 of 2013 – 14 vide no. GM(C)/Tender/2013 – 14/335, Dated 22.02.2014 | Construction of Haul Road at Kathara Colliery, Kathara Area. | Through publication in News paper and CCL website. | In CCL website on 26.02.2014 | Two bids system                         | upto 3.00 PM on 24.03.2014 | 03 (Three)             | 03 (Three)<br>1. Jageshwar Gope & T.N. Thakur, JV, At & PO- Urimari, Sayal, Hazaribagh (Jharkhand), PIN-829125<br>2. M/s Md Mofiz Ansari, At & Po- Sibandih, Bokaro Steel City, Bokaro<br>3. Sanjay Kumar Singh, C/o Rajesh Kumar Sharma, New Friends Colony, Goushala Road, Ramgarh Cantt.-829122 | Nil   | Yes, awarded to L1 tenderer                      | GM(C)/2080/ Haul Road / KTA / 2014 / 1466, Dated 27th Sept.' 2014 | Jageshwar Gope & T.N. Thakur, JV, At & PO- Urimari, Sayal, Hazaribagh (Jharkhand), PIN-829125                   | Rs. 2,09,12,325.00           | 05 (five) months                               | NA                                     | NA   | NA                       |

**ARGADA AREA**

|   |   |  |     |         |            |    |   |                       |               |                   |                        |            |            |            |                  |  |
|---|---|--|-----|---------|------------|----|---|-----------------------|---------------|-------------------|------------------------|------------|------------|------------|------------------|--|
| SOC(A)/Tender/13-14/2527 Dt.21.0514       | Providing & Laying PVC pipe line from near Banglow no..2 to Jhopri at Sirka   | A) paper Publication<br>B) Hoisting on Website<br>C) Circulation | N/A | Two bid | 21.06.140  | 2  | M/S Maa Bhawani Sri. Hariom construction        | All Parties qualified | Awarded to L1 | 452, dt. 01/09/14 | M/S Maa Bhawani Const. | 396,332.33 | 09/10/2014 | 11.09.2014 | Work in Progress |  |
| SOC(A)/Tender/13-14/2592 Dt.22.0514       | R/M of filter plant Bazar Area at Religara.   | do   | N/A | do      | 28.06.14   | do | M/S R.S. Const. Sri. Uma Shankar Prasad         | do                    | do            | 467 dt. 09/09/14  | M/S R.S. Const.        | 320,474.18 | 18/10/2014 | 19/09/2014 | Work in Progress |  |
| SOC(A)/Tender/13-14/4395-4434 Dt.27.06.14 | Rep. of roof of boundary wall of committee building at Gidi-C   | do   | N/A | do      | 10.07.14   | do | Sri. Jagdish Kr. Mahto<br>Sri. Hukum Nath Mahto | do                    | do            | 468 dt. 09/09/14  | Sri. Jagdish Kr. Mahto | 275,211.71 | 18/11/2014 | 19/09/2014 | Work in Progress |  |
| SOC(A)/Tender/13-14/2530 Dt 21.05.14      | Two no. deep bore hole including submersible pump motor set alongwith water tank(Cap.9000Lts) at Doka Bera & Mahatma Gandhi School Kodre village under CSR Scheme 2013-14 at Sirka & Gidi-C | do   | N/A | do      | 21.06.14   | do | Sri. Vijay Prakash Sri. Rajesh Kr. Sharma       | do                    | do            | 475 dt. 11.09.14  | Sri. Vijay Prakash     | 772,021.73 | 04/10/2014 | 21/10/2014 | Work in Progress |  |
| SOC(A)/Tender/13-14/5322-59 dt. 10/07/14  | Earth cutting & disposal of excavated earth for railway track (line No.5) along with warf wall at R/Siding at Gidi-A  | do   | N/A | do      | 23/07/2014 | do | Sri. Rajballbh Singh<br>Sri. Oma shankar pd.    | do                    | do            | 480 dt. 11/09/14  | Sri. Rajballbh Singh   | 441,391.24 | 06.10.14   | 21.09.14   | Work in Progress |  |
| SOC(A)/Tender/13-14/2526 dt. 21/05/14     | Renovation of drain along road side near durga Mandup at Sirka  | do   | N/A | do      | 05/06/2014 | do | Sri. Niranjan Pd.<br>M/S Maa Bhawani Const.     | do                    | do            | 485 dt. 16/09/14  | Sri. Niranjan Pd.      | 164,714.90 | 25/10/2014 | 26/09/2014 | Work in Progress |  |
| do  | Repaying PVC pipe for drinking water CHP -2 OCP Mine at Sirka.  | do   | N/A | do      | 05/06/2014 | do | Sri. Niranjan Pd.<br>M/S Maa Bhawani Const.     | do                    | do            | 492 dt. 18/09/14  | M/S Maa Bhawani Const. | 47,201.31  | 12/10/2014 | 28/09/2014 | Work in Progress |  |
| do  | Day to day maint. Main rising pipe line from Sirka plant to G.M office over tank under GM Unit Sirka  | do   | N/A | do      | 05/06/2014 | do | Sri. Niranjan Pd.<br>M/S Maa Bhawani Const.     | do                    | do            | 493 dt. 18/09/14  | M/S Maa Bhawani Const. | 156,795.74 | 27/06/2015 | 28/09/2014 | Work in Progress |  |
| do  | R/M of Qtr. no.C/S/S-23,17,11 at Argada   | do   | N/A | do      | 05/06/2014 | do | Sri. Bharat Gope<br>Sri. Niranjan Pd.           | do                    | do            | 511 dt. 18/09/14  | Sri. Bharat Gope       | 145,899.20 | 23/10/2014 | 28/09/2014 | Work in Progress |  |

|  |  |    |     |    |            |    |   |    |    |                     |                        |             |            |            |                  |  |
|--|--|----|-----|----|------------|----|---|----|----|---------------------|------------------------|-------------|------------|------------|------------------|--|
| SOC(A)/Tender/13-14/6074 dt. 24/07/14    | Cutting of Garlain drain around sand banker from K seam sector-2 at Argada.  | do | N/A | do | 04/08/2014 | do | Sri. Bharat Gope<br>Sri. Niranjn Pd.                  | do | do | 520 dt.<br>23/09/14 | Sri. Niranjn Pd.       | 50,096.63   | 17/10/2014 | 07/10/2014 | Work in Progress |  |
| SOC(A)/Tender/13-14/4142-82 dt. 24/06/14 | R/M of 2 nos. dispensary Build. at Argada & Sirka  | do | N/A | do | 19.07.14   | do | Sri, Dhaneshwar Mahto<br>Sri,<br>Shambhu Mahto.       | do | do | 527 Dt.25.09.14     | Sri, Dhaneshwar Mahto  | 553067.21   | 03.12.2014 | 05.10.2014 | Work in Progress |  |
| do                                       | R/M of R/Qtr. Btype,SS-11 Unit at G.M Colony   | do | N/A | do | 19.07.14   | do | M/S Maa Bhawani Const.<br>Sri.<br>Niranjn Pd.         | do | do | 528 dt.<br>25/09/14 | Sri. Niranjn Pd.       | 493,589.38  | 04/12/2014 | 05/10/2014 | Work in Progress |  |
| do                                       | R/M of VTC at Argada for Sirka   | do | N/A | do | 19.07.14   | do | sri. Dhaneshwar Mahto<br>Sri.<br>Shambhu Mahto        | do | do | 529 dt.<br>25/09/14 | sri. Dhaneshwar Mahto  | 350,087.11  | 04/12/2014 | 05/10/2014 | Work in Progress |  |
| SOC(A)/Tender/13-14/2526 dt. 21/05/14    | Renovation of two nos. toilet of Admn. Building and provisoin of grfl and collepactable shutter in survey section under GM Unit. | do | N/A | do | 05/06/2014 | do | M/S Maa Bhawani Const.<br><br>Sri. Uma Shankar Prasad | do | do | 543 dt.<br>27/09/14 | M/S Maa Bhawani Const. | 117,034.69  | 26/10/2014 | 07/10/2014 | Work in Progress |  |
| SOC(A)/Tender/13-14/4142-82 dt. 24/06/14 | R/M of DAV school Building at Gidi-A Under GM Unit   | do | N/A | do | 19.07.14   | do | M/S Maa Bhawani Const.<br>Sri.<br>Niranjn Pd.         | do | do | 544 dt.<br>27/09/14 | M/S Maa Bhawani Const. | 9,06,371.89 | 06/12/2014 | 07/10/2014 | Work in Progress |  |
| do                                       | R/M of P.O office at Sirka   | do | N/A | do | 19.07.14   | do | Sri, Dhaneshwar Mahto<br>Sri,<br>Shambhu Mahto.       | do | do | 549 dt.<br>27/09/14 | Sri. Shambhu Mahto     | 427,620.46  | 06/12/2014 | 07/10/2014 | Work in Progress |  |
| SOC(A)/Tender/13-14/2527 dt. 21/05/14    | Day to day R/M of Qtr. of colony at Gidi-C   | do | N/A | do | 21.06.14   | do | Sri. Jagdish Kr.Mahto<br><br>Sri. Balram Pd.          | do | do | 550 dt.<br>27/09/14 | Sri. Jagdish Kr. Mahto | 793,444.81  | 06/07/2015 | 07/10/2014 | Work in Progress |  |
| SOC(A)/Tender/13-14/2526 dt. 21/05/14    | R/M of qtr. no.D-1,D-2 & M/Rep. of D-3 at Religara   | do | N/A | do | 05/06/2014 | do | M/S R.S. Const.<br>Sri. Uma Shankar Prasad            | do | do | 551 dt<br>29.09.14  | Sri. Uma Shankar Pd.   | 145,461.88  | 28.10.14   | 09.10.14   | Work in Progress |  |
| do                                       | R/M of Boundary wall of officer colony of Gidi-C at Religara   | do | N/A | do | 05/06/2014 | do | M/S R.S. Const.<br>Sri. Uma Shankar Prasad            | do | do | 552 dt.<br>29/09/14 | Sri. Uma Shankar Pd.   | 121,105.36  | 04.11.14   | 09.10.14   | Work in Progress |  |
| do                                       | R/M of wih roofing E&M W/Shop at Religar   | do | N/A | do | 05/06/2014 | do | M/S R.S. Const.<br>Sri. Uma Shankar Prasad            | do | do | 553 dt.<br>29.09.14 | Sri. Uma Shankar Pd.   | 155,215.59  | 08/11/2014 | 09.10.14   | Work in Progress |  |
| SOC(A)/Tender/13-14/2527 dt. 21/05/14    | Constr. Of temp. excutive room alongwith toilet at qry no.2 at Religara  | do | N/A | do | 21.06.14   | do | M/S R.S. Const.<br>Sri. Uma Shankar Prasad            | do | do | 554 dt<br>29.09.14  | Sri. Uma Shankar Pd.   | 369,432.93  | 07/12/2014 | 09.10.14   | Work in Progress |  |

|  |   |             |          |         |            |    |   |    |    |                  |                      |           |            |            |                  |    |
|--|---|-------------|----------|---------|------------|----|---|----|----|------------------|----------------------|-----------|------------|------------|------------------|----|
| SOC(A)/Tender/13-14/2592 dt. 22/05/14                    | Making of temporary shed or M/Cycle shed at qry.2 at Religara.  | do          | N/A      | do      | 28/06/2014 | do | M/S R.S. Const. Sri. Uma Shankar Prasad | do | do | 55 dt. 29/09/14  | Sri. Uma Shankar Pd. | 258487.00 | 08/12/2014 | 09.10.14   | Work in Progress |    |
| SOC(A)/Tender/13-14/6074 dt. 21/07/14                    | R/M of two no.C type qtr.occupid by Sri,V.K Jaswal sub.Eng.(E&M) Sri, SP Singh Man. At Religara.                                    | do          | N/A      | do      | 04/08/2014 | do | M/S R.S. Const Sri. S.N. Singh          | do | do | 556 dt. 29/09/14 | Sri. R.S. Const.     | 99,347.42 | 23/10/2014 | 08/10/2014 | Work in Progress |    |
| <b>EnM DEPTT</b>   |   |             |          |         |            |    |   |    |    |                  |                      |           |            |            |                  |    |
| SO(E&M)/AA/2014-15/Tender-Web-33/2149-79 dtd. 04.09.14   | Providing/fixing and repairing of HPSV light for illumination in different units of Sirka Group                                     | Through Web | 04.09.14 | Two Bid | 25.09.14   | NA | NA                                      | NA | NA | NA               | NA                   | 443804/-  | NA         | NA         | NA               | NA |
| 1438-69 dtd.0  |   |             |          |         |            |    |   |    |    |                  |                      |           |            | NA         | NA               | NA |
| SO(E&M)/AA/2014-15/Tender-Web-34/2182-2212 dtd. 05.09.14 | Complete repairing and rewinding of 500 KVA, 3.3KV/415 V Air colled transformer make Voltas SIno.-RD3597/3 of Argada of Sirka Group | Through Web | 05.09.14 | Two Bid | 26.09.14   | NA | NA                                      | NA | NA | NA               | NA                   | 227693/-  | NA         | NA         | NA               | NA |
|  | Complete repairing and rewinding of 315 KVA, 3.3KV/415 V lighting transformer of Gidi-A Colliery.                                   | Through Web | 05.09.14 | Two Bid | 26.09.14   | NA | NA                                      | NA | NA | NA               | NA                   | 167704/-  | NA         | NA         | NA               | NA |
| SO(E&M)/AA/2014-15/Tender-Web-35/2216-46 dtd. 08.09.14   | Providing and installation of HPSV light fittings with accessories of Sirka Group of mines (20 Sets)                                | Through Web | 08.09.14 | Two Bid | 27.09.14   | NA | NA                                      | NA | NA | NA               | NA                   | 410938/-  | NA         | NA         | NA               | NA |

|  |   |             |          |         |          |    |    |    |    |    |    |          |    |    |    |    |
|--|---|-------------|----------|---------|----------|----|----|----|----|----|----|----------|----|----|----|----|
| SO(E&M)/AA/2014-15/Tender-Web-36/2295-2325 dtd. 13.09.14 | (A) Supply/providing and repairing for maintenance of Buchloz relay bell alarm system in transformer of 2 MVA, 11KV/3.3KV, East India Electricals make Sino.-468 A/2 and 1 MVA, 11KV/3.3KV sino.-C0232/6 transformer of Argada Power House of Sirka Group (B) Complete repairisang and rewinding of 250 KVA, 3.3KV/440 Volts Sino.-TR-1004 and 100 KVA, 3.3KV/440V transformer of Sirka Project | Through Web | 13.09.14 | Two Bid | 01.10.14 | NA | NA | NA | NA | NA | NA | 473322/- | NA | NA | NA | NA |
| SO(E&M)/AA/2014-15/Tender-Web-37/2340-70 dtd. 16.09.14   | Complete repairing of 2 Nos. 440V, 300 amps Starter Local sino.- ARG/WTP/STA/01 & ARG/WTP/STA/02 and 2 Nos. 400 V, 200 Amps. Starter Local sino.-ARG/WTP/STA/03 & ARG/WTP/STA/04 of WTP, Argada of Sirka Group  | Through Web | 16.09.14 | Two Bid | 11.10.14 | NA | NA | NA | NA | NA | NA | 243018/- | NA | NA | NA | NA |
|  | Complete repairing of (a) PCB Project PVT . Ltd., 11KV, 800 Amp VCB Switch of Primary control of 2 MVA, 11KV/3.3KV Transformer of power house (b) Becolare make, 3.3KV, 400 amp OCB switch of Secondary control of 2 MVA, 11KV/3.3KV Transformer of power house , Argada of Sirka Group   | Through Web | 16.09.14 | Two Bid | 11.10.14 | NA | NA | NA | NA | NA | NA | 199449/- | NA | NA | NA | NA |
| SO(E&M)/AA/2014-15/Tender-Web-38/2374-2404 dtd. 18.09.14 | Repairing of 2 Nos. FLP starter and 01 No. FLP ACB of Sirka UG Mines  | Through Web | 18.09.14 | Two Bid | 14.10.14 | NA | NA | NA | NA | NA | NA | 141977/- | NA | NA | NA | NA |
|  | Complete repairing and reconditioning of 300 KVAR, 3.3KV, 52.50 Amp of Madhav make capacitor for Religara Colliery  | Through Web | 18.09.14 | Two Bid | 14.10.14 | NA | NA | NA | NA | NA | NA | 166141/- | NA | NA | NA | NA |
|  | Rewiring of electronic weighbridge, E&M stores and part wiring of MCC Room at CHP, Sirka.   | Through Web | 18.09.14 | Two Bid | 14.10.14 | NA | NA | NA | NA | NA | NA | 118351/- | NA | NA | NA | NA |

|  |  |             |          |         |          |    |    |    |    |    |    |          |    |    |    |    |
|--|--|-------------|----------|---------|----------|----|----|----|----|----|----|----------|----|----|----|----|
| SO(E&M)/AA/2014-15/Tender-Web-39/2441-71 dtd. 22.09.14 | Complete repairing and reconditioning of 2 Nos. VCB, 3.3KV, 400 amps, Prabhu make of Accounts Colony Sub-Station, Argada of Sirka Group  | Through Web | 22.09.14 | Two Bid | 16.10.14 | NA | NA | NA | NA | NA | NA | 171903/- | NA | NA | NA | NA |
|  | Dismantling/fabrication and erection of 06 Nos. buncker discharge chutes, gate with rack and pinion set and making platform and additional support of discharge chute at CHP, Gidi-A | Through Web | 22.09.14 | Two Bid | 16.10.14 | NA | NA | NA | NA | NA | NA | 125546/- | NA | NA | NA | NA |
|  | Dismantling of worn out structures, railing, walkway etc and fabrication/erection of new for safety purpose of main washing plant of Gidi-W  | Through Web | 22.09.14 | Two Bid | 16.10.14 | NA | NA | NA | NA | NA | NA | 126816/- | NA | NA | NA | NA |

**BARKA SAYAL AREA**

|    |                                    |             |          |         |          |   |   |   |     |   |  |      |   |         |         |  |
|----|------------------------------------|-------------|----------|---------|----------|---|---|---|-----|---|--|------|---|---------|---------|--|
|    | NA                                 |             |          |         |          |   | NA  |   |     |   |  | NA   |   |         |         |  |
| 57 | CFL Fitting 85 watt with Lamp      | Open Tender | 18.12.13 | Two Bid | 13.01.14 | 5 | 1, M/s. Light Emporium, Bilaspur.   | 4, (1) M/s. Ashoka Engerprises, (2)M/s.Arya Filaments Pvt. Ltd. (3)M/s. Dhanashree Electronics Ltd.(4)M/s. Allied Electricals | Yes | S.O(MM)/RS(BS)/Snd/020 214-113 dt. 16.09.14 | M/s.Light Emporium, Bilaspur                         | 3.70 | Delivery of 50% quantity within 3 weeks and balance quantity within 6 weeks from receipt date of S.O. | Due     | Due     |  |
| 13 | Hyd.Pump for RDC-1043 IDM 30 Drill | Open Tender | 20.05.13 | Two Bid | 11.06.14 | 1 | 1, M/s. MRM Marketing Pvt. Ltd. , Ranchi  | Nil   | Yes | S.O(MM)/RS(BS)/Snd/020 214-114 dt. 18.09.14 | M/s.MRM Marketing Private Limited                    | 7.41 | Within 12 to 16 weeks from the date of receipt of S.O.  | 23.9.14 | 23.9.14 |  |
| 60 | Sps. for EH-600 Model Dumper       | Open Tender | 20.12.13 | Two Bid | 15.01.14 | 1 | 1, M/s. Tata Hitachi Constructio Machinery Company Ltd.   | Nil   | Yes | S.O(MM)/RS(BS)/Snd/020 214-115 dt. 20.09.14 | M/s. Tata Hitachi Constructio Machinery Company Ltd. | 3.18 | Within 3 to 4 months from the date of receipt of S.O  | Due     | Due     |  |
| 63 | HPSV Ccomplete Fittings            | Open Tender | 08.01.14 | Two Bid | 29.01.14 | 7 | 5,(1) M/s.A.K.Traders (2)M/s. R.K.Sales(3)M/s. Himani Sales Corpn(4)M/s. Electro Enterprises(5) M/s. Macsuns Industrial Co. | 2,(1) M/s. Dhanashree Electronics Ltd. (2) M/s.Arya Filaments Pvt. Ltd.   | Yes | S.O(MM)/RS(BS)/Snd/020 214-117 dt. 26.09.14 | M/s. A.K.Traders, Ranchi.                            | 1.81 | Within 6 to 8 weeks from the date of receipt of S.O.  | Due     | Due     |  |
| 63 | HPSV Ccomplete Fittings            | Open Tender | 08.01.14 | Two Bid | 29.01.14 | 7 | 5,(1) M/s.A.K.Traders (2)M/s. R.K.Sales(3)M/s. Himani Sales Corpn(4)M/s. Electro Enterprises(5) M/s. Macsuns Industrial Co. | 2,(1) M/s. Dhanashree Electronics Ltd. (2) M/s.Arya Filaments Pvt. Ltd.   | Yes | S.O(MM)/RS(BS)/Snd/020 214-118 dt. 26.09.14 | M/s. Macsun Industrial Company                       | 0.82 | Within 2 to 3 months from the date of receipt of S.O.   | Due     | Due     |  |

|    |                |                            |          |         |          |   |  |                                    |     |   |                                      |      |   |     |     |  |
|----|----------------|----------------------------|----------|---------|----------|---|--|------------------------------------|-----|---|--------------------------------------|------|---|-----|-----|--|
| 77 | Pump Spares    | Open Tender                | 13.02.14 | Two Bid | 10.03.14 | 5 | 4,(1) M/s.Sharma Engg. Works (2) M/s. Sudhir Fabricatorsd (3)M/s. United Engineers(4) M/s. Prodyot Engg. Works | 1,M/s. Kwaloty Engineering, Howrah | Yes | S.O(MM)/RS(BS)/Snd/020 214-119 dt. 26.09.14 | M/s.United Engineers, Kolkata        | 1.20 | Within 45 days from the date of receipt of S.O  | Due | Due |  |
| 77 | Pump Spares    | Open Tender                | 13.02.14 | Two Bid | 10.03.14 | 5 | 4,(1) M/s.Sharma Engg. Works (2) M/s. Sudhir Fabricatorsd (3)M/s. United Engineers(4) M/s. Prodyot Engg. Works | 1,M/s. Kwaloty Engineering, Howrah | Yes | S.O(MM)/RS(BS)/Snd/020 214-120 dt. 26.09.14 | M/s.Prodyot Engineering Works,Howrah | 1.44 | Within 45 days from the date of placement of S.O  | Due | Due |  |
| 77 | Pump Spares    | Open Tender                | 13.02.14 | Two Bid | 10.03.14 | 5 | 4,(1) M/s.Sharma Engg. Works (2) M/s. Sudhir Fabricatorsd (3)M/s. United Engineers(4) M/s. Prodyot Engg. Works | 1,M/s. Kwaloty Engineering, Howrah | Yes | S.O(MM)/RS(BS)/Snd/020 214-121 dt. 26.09.14 | M/s.Sudhir Fabricators, Ranchi       | 0.29 | Within 45 days from the date of receipt of S.O  | Due | Due |  |
| 77 | Pump Spares    | Open Tender                | 13.02.14 | Two Bid | 10.03.14 | 5 | 4,(1) M/s.Sharma Engg. Works (2) M/s. Sudhir Fabricatorsd (3)M/s. United Engineers(4) M/s. Prodyot Engg. Works | 1,M/s. Kwaloty Engineering, Howrah | Yes | S.O(MM)/RS(BS)/Snd/020 214-122 dt. 26.09.14 | M/s.Sharma Engineering Works, Ranchi | 0.43 | Within 45 days from the date of receipt of S.O  | Due | Due |  |
| 26 | Cememt Capsule | LTE for Committee Purchase | 27.08.14 | Two Bid | 06.09.14 | 3 | 3(1) M/s. The Mineral & Chemical Corpn. (2)M/s. Shree Balaji Udyog, (3) M/s. Hi-tech Enterprises               | Nil                                | Yes | S.O(MM)/RS(BS)/Snd/020 214-123 dt. 27.09.14 | M/s. Hi-tech Enterprises, Dhanbad    | 1.41 | Delivery of 30/40% qnty. within 7 days and balance supply within 15 days from receipt date of S.O | Due | Due |  |

**RAJRAPPA AREA**

|                    |                |              |          |    |          |   |  |          |     |                    |                       |       |          |          |                 |   |
|--------------------|----------------|--------------|----------|----|----------|---|--|----------|-----|--------------------|-----------------------|-------|----------|----------|-----------------|---|
| सं.13 दि. 10.07.14 | असैनिक प्रकृति | [kqyh fufonk | 10.07.14 | दो | 21.07.14 | 2 | 2(श्री सुभाष चंद्रा एवं श्री गोपाल चौधरी           | Ykxw ugh | gWk | सं 50,दि. 03.09.14 | Jh lqHkk" k panzk     | 1.30  | 11.10.14 | 12.09.14 | कार्य प्रगति पर | - |
| सं.13 दि. 10.07.14 | असैनिक प्रकृति | [kqyh fufonk | 10.07.14 | दो | 21.07.14 | 2 | 2( श्री कुन्दन प्रसाद एवं श्री गोपाल चौधरी         | Ykxw ugh | gWk | सं 51,दि. 04.09.14 | Jh dqanu izlkn        | 3.12  | 12.10.14 | 13.09.14 | कार्य प्रगति पर | - |
| सं.18 दि. 02.08.14 | असैनिक प्रकृति | [kqyh fufonk | 02.08.14 | दो | 08.08.14 | 2 | 2( श्री कुन्दन प्रसाद एवं मे पवन इंटरप्राइजेज      | Ykxw ugh | gWk | सं 52,दि. 09.09.14 | Jh dqanu izlkn        | 2.10  | 17.10.14 | 18.09.14 | कार्य प्रगति पर | - |
| सं.16 दि. 26.07.14 | असैनिक प्रकृति | [kqyh fufonk | 26.07.14 | दो | 08.08.14 | 2 | 2( श्री मुकेश कुमार सिन्हा एवं मे पवन इंटरप्राइजेज | Ykxw ugh | gWk | सं 53,दि. 16.09.14 | Jh eqds'k dqekj flUgk | 10.53 | 24.11.14 | 25.09.14 | कार्य प्रगति पर | - |

|                       |                |              |          |    |          |   |  |          |     |                       |                                     |       |          |          |                 |   |
|-----------------------|----------------|--------------|----------|----|----------|---|--|----------|-----|-----------------------|-------------------------------------|-------|----------|----------|-----------------|---|
| सं.12 दि.<br>10.07.14 | असैनिक प्रकृति | [kqyh fufonk | 10.07.14 | दो | 06.08.14 | 2 | 2(मे बालाजी कन्स्ट्रक्शन एवं मे रंघीर कन्स्ट्रक्शन कं              | Ykxw ugh | gWk | सं 54,दि.<br>16.09.14 | eslIZ ckykth<br>daLV^D'ku           | 9.36  | 24.11.14 | 25.09.14 | कार्य प्रगति पर | - |
| सं.19 दि.<br>06.08.14 | असैनिक प्रकृति | [kqyh fufonk | 06.08.14 | दो | 18.08.14 | 2 | 2( मे. शांडिल कंस्ट्रक्शन एवं मे पवन इंटरप्राइजेज़                 | Ykxw ugh | gWk | सं 55,दि.<br>22.09.14 | eslIZ 'kafMy<br>daLV^D'ku           | 7.55  | 31.10.14 | 01.10.14 | कार्य प्रगति पर | - |
| सं.11 दि.<br>02.07.14 | असैनिक प्रकृति | [kqyh fufonk | 02.07.14 | दो | 23.07.14 | 2 | 2(मे युनिवर्सल डिलिंग एसोशिएट्स एवं मे. आयोनर्स (इंडिया) प्रा. लि. | Ykxw ugh | gWk | सं 56,दि.<br>22.09.14 | eslIZ ;wfuolZy<br>fM^fyax ,kksfl,VI | 5.61  | 30.10.15 | 01.10.14 | कार्य प्रगति पर | - |
| सं.13 दि.<br>10.07.14 | असैनिक प्रकृति | [kqyh fufonk | 10.07.14 | दो | 21.07.14 | 2 | 2( श्री कुन्दन प्रसाद एवं श्री गोपाल चौधरी                         | Ykxw ugh | gWk | सं 57,दि.<br>25.09.14 | श्री गोपाल चौधरी                    | 3.34  | 03.11.14 | 04.10.14 | कार्य प्रगति पर | - |
| सं.16 दि.<br>26.07.14 | असैनिक प्रकृति | [kqyh fufonk | 26.07.14 | दो | 08.08.14 | 2 | 2( श्री सुभाष चंद्रा एवं श्री गोपाल चौधरी                          | Ykxw ugh | gWk | सं 58,दि.<br>25.09.14 | श्री गोपाल चौधरी                    | 4.17  | 18.11.14 | 04.10.14 | कार्य प्रगति पर | - |
| सं.15 दि.<br>26.07.14 | असैनिक प्रकृति | [kqyh fufonk | 26.07.14 | दो | 22.08.14 | 2 | 2( मे. जे. एम. काट्टेक्टर एवं श्री संतोष कुमार                     | Ykxw ugh | gWk | सं 59,दि.<br>25.09.14 | EsklIZ ts- ,e-<br>daVs^sDVj         | 14.86 | 03.01.15 | 04.10.14 | कार्य प्रगति पर | - |



**KATHARA AREA**

|  |  |      |         |     |         |       |  |     |     |   |                               |       |          |         |          |     |
|--|--|------|---------|-----|---------|-------|--|-----|-----|---|-------------------------------|-------|----------|---------|----------|-----|
| GM(KTA)/SO<br>(C<br>)Tender/14<br>/932dt<br>10.7.14  | R/M of Conference hall<br>of GM Office under<br>GMOffice under GM<br>Unit,Kathara  | open | 10.7.14 | Two | 23.7.14 | Three | J.D.Construction,<br>Ramchandra<br>Yadav, Sarada<br>Entrp. | NIL | Yes | GM(KTA)/SO<br>@/Award/201<br>4/<br>dt.15.9.14 | Sarada Entrp.                 | 3.22  | 1 month  | 16.9.14 | 15.1.14  | Nil |
| GM(KTA)/SO<br>(C<br>)Tender/14<br>/529 dt<br>31.5.14 | Construction of<br>Conference hall, library<br>and training hall for<br>Group VTC under GM<br>Unit, Kathara  | open | 31.5.14 | Two | 25.6.14 | Two   | Kiran Kr. Prasad,<br>Ramchandra<br>Yadav,                  | NIL | Yes | GM(KTA)/SO<br>@/Award/201<br>4/<br>dt.15.9.14 | Ramchandra<br>Yadav,          | 50.19 | 5 months | 16.9.14 | 15.2.15  | Nil |
| GM(KTA)/SO<br>(C<br>)Tender/14<br>/533 dt 2.6.14     | Arrangement of water<br>sprinklers at Coal stock<br>and entry/exit road at<br>Govindpur Ph.II OCP<br>of Sawang Colliery                              | open | 2.6.14  | Two | 17.6.14 | Three | Galaxy<br>Enterprises,<br>Dhuma Gope,<br>Suchit Kumar      | NIL | Yes | GM(KTA)/SO<br>@/Award/201<br>4/<br>dt.25.9.14 | Dhuma Gope                    | 6.50  | 1 month  | 25.9.14 | 24.10.14 | Nil |
| GM(KTA)/SO<br>(C<br>)Tender/14<br>/883 dt 7.7.14     | Protective works with<br>allied structures for<br>temporary dump dala<br>bridge on Konar river<br>near zero point of<br>Sawang Govindpu Ph-II<br>OCP | open | 7.7.14  | Two | 28.7.14 | Two   | Galaxy<br>Enterprises,<br>National Carrier<br>& Constn.    | NIL | Yes | GM(KTA)/SO<br>@/Award/201<br>4/<br>dt.25.9.14 | National Carrier &<br>Constn. | 17.23 | 1 month  | 25.9.14 | 24.10.14 | Nil |
| GM(KTA)/SO<br>(C<br>)Tender/14<br>/624 dt<br>10.6.14 | Urgent replacement of<br>PSC sleeper of<br>Railwaytrak of<br>Jarangdih siding under<br>Jarangdih   | open | 10.6.14 | Two | 24.6.14 | Two   | T.D.Construction,<br>M/s. Nirbhay<br>Kr. Pandey            | NIL | Yes | GM(KTA)/SO<br>@/Award/201<br>4/<br>dt.29.9.14 | T.D.Construction              | 2.96  | 1 month  | 29.9.14 | 28.10.14 | Nil |