

**CENTRAL COALFIELDS LIMITED
RANCHI**

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF OCTOBER 2011

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work/supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
RAJRAPPA AREA																
No. 19, dtd. 17.08.11	Civil Nature	Open	17.08.11	two	31.08.11	2	2(M/s. Pawan Enterprises & M/s. Shandil Construction)	-	Yes	No.34, dated 01.10.11	M/s. Shandil Constrn.	3.55	09.12.11	10.10.11	-	-
No. 21 dtd. 19.08.11	Civil Nature	Open	19.08.11	two	31.08.11	3	3 (M/s. Pawan Enterprises , Shri Kuldip Singh & Tribhuan Kumar)	-	Yes	No.35, dated 01.10.11	Shri Kuldip Singh	3.22	09.02.12	10.10.11	-	-
No. 24, dtd. 25.08.11	Civil Nature	Open	25.08.11	two	02.09.11	2	2 (M/s. B.B Enterprises & Shri Lawjee Choubey)	-	Yes	No.36, dated 01.10.11	M/s. B.B. Enterprises	2.05	24.11.11	10.10.11	-	-
No. 18, dtd. 17.08.11	Civil Nature	Open	17.08.11	two	26.08.11	2	2 (Shri Kundan Pd. & Shri Surendra Pd. Singh)	-	Yes	No.37, dated 01.10.11	Shri Surendra Pd. Singh	1.58	09.11.11	10.10.11	-	-
No. 28, dtd. 01.09.11	Civil Nature	Open	01.09.11	two	12.09.11	3	3 (Shri Gopal Choudhary, Shri Jivan Mahto & Shri Tribhuan Kumar)	-	Yes	No.38, dated 01.10.11	Shri Jivan Mahto	2.23	09.04.12	10.10.11	-	-

No. 17, dtd. 25.07.11	Civil Nature	Open	25.07.11	two	03.08.11	2	2 (Shri Gopal Choudhary & Shri Tribhuwan Kumar)	-	Yes	No.39, dated 01.10.11	Shri Tribhuwan Kumar	0.87	09.11.11	10.10.11	-	-
No. 8, dtd. 07.06.11	Civil Nature	Open	07.06.11	two	01.07.11	2	2 (M/s. Naaz Construction Co. & M/s. Wasil Construction Co.)	-	Yes	No.40, dated 01.10.11	M/s. Wasil Constn. Co.	10.46	09.02.12	10.10.11	-	-
No. 18, dtd. 17.08.11	Civil Nature	Open	17.08.11	two	26.08.11	2	2 (Shri Kundan Prasad & Shri Balram Kumar)	-	Yes	No.41, dated 01.10.11	Shri Balram Kumar	1.93	24.11.11	10.10.11	-	-
No. 24, dtd. 25.08.11	Civil Nature	Open	25.08.11	two	02.09.11	3	3 (Shri Kundan Prasad , Shri Surendra Pd. Singh & Shri Rana KMP Singh)	-	Yes	No.42, dated 12.10.11	Shri Surendra Pd. Singh	1.22	20.11.11	21.10.11	-	-
No. 23, dtd. 23.08.11	Civil Nature	Open	23.08.11	two	02.09.11	3	3 (Shri Gopal Choudhary, M/s. AH Raja Construction & M/s. Shandil Construction)	-	Yes	No.43, dated 12.10.11	M/s. AH Raja Constn	2.47	20.01.12	21.10.11	-	-
No. 25, dtd. 26.08.11	Civil Nature	Open	26.08.11	two	26.08.11	2	2 (Shri Mukesh Kr. Sinha & Shri Balram Kumar)	-	Yes	No.44, dated 12.10.11	Shri Mukesh Kr. Sinha	4.51	20.01.12	21.10.11	-	-

No. 28, dtd. 01.09.11	Civil Nature	Open	01.09.11	two	12.09.11	3	3 (Shri Gopal Choudhary, Shri Tribhuan Kumar & Shri Jivan Mahto)	-	Yes	No.45, dated 12.10.11	Shri Gopal Choudhary	1.51	05.12.11	21.10.11	-	-
No. 23, dtd. 23.08.11	Civil Nature	Open	23.08.11	two	02.09.11	2	3 (Shri Gopal Choudhary & Shri Mukesh Kr. Sinha)	-	Yes	No.46, dated 12.10.11	Shri Shatrughan Singh	6.26	20.10.12	21.10.11	-	-
No. 28, dtd. 01.09.11	Civil Nature	Open	01.09.11	two	12.09.11	3	3 (Shri Gopal Choudhary, Shri Tribhuan Kumar & Shri Jivan Mahto)	-	Yes	No.47, dated 12.10.11	Shri Gopal Choudhary	1.01	20.11.11	21.10.11	-	-
No. 23, dtd. 23.08.11	Civil Nature	Open	23.08.11	two	02.09.11	2	3 (Shri Gopal Choudhary &M/s. AH Raja Constn.)	-	Yes	No.48, dated 12.10.11	Shri Gopal Choudhary	3.90	20.01.12	21.10.11	-	-
No. 21 dtd. 19.08.11	Civil Nature	Open	19.08.11	two	31.08.11	3	3 (Shri Kuldip Singh Shri Tribhuan Kumar & M/s Pawan Enterprise	-	Yes	No.49, dated 12.10.11	Shri Tribhuan Kumar	3.24	20.10.12	21.10.11	-	-
No. 18, dtd. 17.08.11	Civil Nature	Open	17.08.11	two	26.08.11	2	2 (M/s. Shandil Construction & M/s. AH Raja Constn)	-	Yes	No.50, dated 15.10.11	M/s. AH Raja Constn	2.99	23.12.11	24.10.11	-	-
No. 18, dtd. 17.08.11	Civil Nature	Open	17.08.11	two	26.08.11	2	2 (Shri Balram Kr. & Shri Kundan Pd.)	-	Yes	No.51, dated 15.10.11	Shri Kundan Prasad	2.29	08.12.11	24.10.11	-	-

No. 29 dtd. 06.09.11	Civil Nature	Open	06.09.11	two	16.09.11	2	2 (Shri Kundan Prasad & Shri Bhola Nath Mahto)	-	Yes	No.52, dated 17.10.11	Shri Bhola Nath Mahto	0.97	25.11.11	26.10.11	-	-
No. 31 dtd. 10.09.11	Civil Nature	Open	10.09.11	two	23.09.11	2	2 (Shri Balram Kumar & Shri Mukesh Kr. Sinha)	-	Yes	No.53, dated 21.10.11	Shri Balram Kumar	4.66	29.01.11	30.10.11	-	-
No. 22 dtd. 22.08.11	Civil Nature	Open	22.08.11	two	16.09.11	3	3 (Shri Gopal Choudhary, Shri Shatrughan Singh & Mukesh Kr. Sinha)	-	Yes	No.54, dated 24.10.11	Shri Gopal Choudhary	11.81	01.02.12	02.11.11	-	-
No. 29 dtd. 06.09.11	Civil Nature	Open	06.09.11	two	16.09.11	2	2 (Shri Kishun Singh & Shri Mahendra Pd.)	-	Yes	No.55, dated 27.10.11	Shri Kishun Singh	1.65	19.12.11	05.11.11	-	-

BARKA-SAYAL AREA
DEPARTMENT-R.S.SAUNDA

56	Spares for Voldrum Haulage	L.T.E.	29.07.11	Two bid	19.08.11	3	2, 1) M/s. Gaurav & Co. 2) M/s. Ashoka Enterprises	1, 1) M/s. Dynamic Sales	yes	SO(MM)/RS/(BS)/Snd/020 211-133 dt.15.10.11	M/s. Gaurav & Co., Ramgarh Cantt.	1.51	Within 4 to 6 weeks from the date of receipt of purchase order	Due	Due	
104	Ball Bearings	L.T.E.	17.10.11	Two bid	19.10.11	3	1, 1) M/s. J. Umashankar & Co. Pvt. Ltd.	2, 1) M/s. Marketing & Manufacturing 2) M/s. Sutco Bearings India Pvt. Ltd	yes	SO(MM)/RS/(BS)/Snd/020 211-137 dt.28.10.11	M/s. J. Umashankar & Co. Pvt. Ltd.	0.90	Ex. Stock within 3 days from the date of receipt of order	31.10.11	Due	

GM(CMC) /Barka- Sayal/ 2011/169 dated 27.07.201 1	Contractual loading & transportatio n coal from Urimari OCP surface stock (Gr.C)Heap no. 9 to Saunda Siding.	Open	31.07.11	Two Bid	27.08.11	Three nos.	1) M/S Ajay Transport Co. At & Po. Ramgarh Distt- Ramgarh (Jharkhand) 2) M/S Jai Mahalaxsmi Transpot Co. At & Po. Ramgarh Distt.Ramgar h (Jharkhand) 3) M/S ICPL/DS/NS(JV)	NIL	Yes	CGM(BS)/G M(BS)/CT/U RM-OCP- H.No. 9-SND- SDG/11- 12/7566 Dated- 18.10.11	M/S Jai Mahalaxsmi Transpot Co. At & Po. Ramgarh Distt.Ramgar h (Jharkhand)	96.85	21.10.12	22.10.11	NA	NA
---	---	------	----------	---------	----------	------------	--	-----	-----	--	--	-------	----------	----------	----	----

ARGADA AREA

1	Coal loading &Transportati on	Open Tender through News Papers & CCL Website	10.01.2010	Two Bid System	01.02.2010	Three	1. Shri Raju Gupta, Gidi- 'A'	1. Sri. Babulal Gupta, Gidi- A 2. Sri. Dhiraj Singh	YES	Agreement No.CGM(A)/ SO(M)(A)/CT /GDA/10- 13/29 Dt.26.06.201 0.	Shri Raju Gupta, Gidi- 'A'	218.76	22.07.2013	23.07.2010	NA	Not Applicable
2	Coal loading &Transportati on	Open Tender through News Papers & CCL Website	11.12.2009	Two Bid System	04.01.2010	Three	1.Sri. Raju Gupta, Gidi- A 2. Sri. Babulal Gupta, Gidi- A 3. Sri. Harshit Logistic Pvt Ltd, Kolkata	NIL	YES	Agreement No.GM(A)/C T/GDC/10- 13/45 Dt.02.12.201 0.	Shri Babulal Gupta, Gidi- 'A'	476.16	17.10.2013	18.10.2010	NA	Not Applicable

3	Coal loading & Transportation	Open Tender through News Papers & CCL Website	19.08.08 & 20.08.08	Two Bid System	08.09.2008	Two	1. Shri Raju Gupta, Gidi-'A' 2. Shri. Babulal Gupta, Gidi-A.	NIL	YES	Agreement No.CGM(A)/CT/REL/09-12/33 dt. 04.06.2009	Shri Raju Gupta, Gidi-'A'	185.52	29.03.2012	30.03.2009	NA	NA
4	Reject transportation	Open Tender through News Papers & CCL Website	25.08.2007	Two Bid System	17.09.2007	Two	1.Shri Saryu Gope 2. M/S Chenani Transport	NIL	YES	Agreement No.CGM(A)/SO(M)(A)/Reject Trans/GDW/08/217 Dt. 25.01.2008.	Shri Saryu Gope	109.8	23.09.2010	24.09.2007	NA	NA

KATHARA AREA

GM(KTA)/ S O (C)/ Tender/ 11/ 695 dt.2.8.11	R/M of 5 nos. qrts. occupied by Jarangdih employees under	Open	2.8.11	Two	26.8.11	Three	Three R.S.Constrn., J.D.Constrn. Vikshal Builders.	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1338 dt.13.10.11	R.S.constrn.	1.80	2 months	14.10.11	13.12.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 695 dt.2.8.11	R/M of drain at workshop, Sawang Colliery .	Open	2.8.11	Two	26.8.11	Three	Three Bigan , Ramnath Yadav, Hi-Tech System.	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1277 dt.1.10.11	Bigan Ram.	1.74	2 months	3.10.11	2.12.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 793dt.12.8.11	Day to day R/M with misc. masonry work in diff. type of 30 nos. qrts./colony under Jarangdih Colliery.	Open	12.8.11	Two	9.9.11	Three	Three J.D.constrn., R. S. Const., Md. Yasin	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1339 dt.13.10.11	Md. Yasin.	3.49	4 months	14.10.11	13.2.12	

GM(KTA)/ S O (C)/ Tender/ 11/ 793dt.12.8.1 1	R/M of Officers club Kathara , under GM Unit, Kathara	Open	12.8.11	Two	9.9.11	Three	Three J.D.Constr., R.S.Const. Md. Yasin.	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1339 dt.13.10.11	R.S.constn.	3.02	1 months	14.10.11	13.11.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 793dt.12.8.1 1	R/M of Ori Labour Dhowrah centre at Rly. Siding.	Open	12.8.11	Two	9.9.11	Three	Three J.D.Constr., Jai Mata Dee Enterprises. Md. Yasin.	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1343 dt.13.10.11	Jai Mata Dee Enterprises.	3.85	3 months	14.10.11	13.1.12	
GM(KTA)/ S O (C)/ Tender/ 11/ 793dt.12.8.1 1	Genl. R/M of Project Office at Jarangdih Colliery.	Open	12.8.11	Two	9.9.11	Three	Three J.D.constn., Ramchandra Yadav, Vishal Builders	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1336dt.13.10 .11	Vishal Builders.	2.21	1 month	14.10.11	13.11.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 793dt.12.8.1 1	Supply and spreading of stone agg. 63 to 45mm thick in Railway track	Open	12.8.11	Two	9.9.11	Three	Three Ramchandra Yadav, Vishal Builders, B.S.Constr	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1335 dt.13.10.11	Vishal Builders.	3.68	1 month	14.10.11	13.11.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 854 dt.22.8.11	Upkeeping of premises of the scrap yard and office complex of	Open	22.8.11	Two	12.9.11	Three	Three Jai Mata Dee Enterprises, R.S.Constn. J.D.Constrn.	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 13417dt. 13.10.11	Jai Mata Dee Enterprises.	1.93	2 months	14.10.11	13.12.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 854 dt.22.8.11	Replacement of damaged damaged CGI sheet roofing with misc. civil	Open	22.8.11	Two	12.9.11	Three	Three Jai Mata Dee Esnterprises, J.D.Constrn. Md. Yasin	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1342dt.13.10 .11	Jai Mata Dee Enterprises.	1.28	2 months	14.10.11	13.12.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 853 dt.22.8.11	Repair and making of drain around U/G mines of Jarangdih seam of	Open	22.8.11	Two	16.9.11	Three	Three Dinesh Kumar, K.B.Pandey, Suraj Lal Singh	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1344 dt.13.10.11	Surajlal Singh.	2.73	2 months	14.10.11	13.12.11	

GM(KTA)/ S O (C)/ Tender/ 11/ 948 dt.1.9.11	R/M of B type j(07 nos.) qrts. with B/wall and bath room in A &	Open	1.9.11	Two	20.9.11	Three	Three Ramnath Yadav, K.K.Tripathi, U.K.Singh.	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1363dt.15.10 .11	Ramnath Yadav.	2.03	2. months	16.10.11	15.12.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 948 dt.1.9.11	Roof repair work on the roof of MQ(DS) 4 block and 1 block of B	Open	1.9.11	Two	20.9.11	Three	Three Md. Yasin, Ramhandra Yadav, J.D.constr.	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1340 dt.13.10.11	Md. Yasin.	2.60	1 month	14.10.11	13.11.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 854dt.22.8.1 1	R/M of road from BRO junction under Jarangdih Colliery	Open	22.8.11	Two	12.9.11	Three	Three Md. Ibrahim , Galaxy Enterprises, Vikshal Builders	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/1437 dt. 24.10.11	Md. Ibrahim	3.15	2 months	25.10.11	24.12.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 706 dt.3.8.11	R/M of trammer shed at AB & EF inclind of Sawang Colliery	Open	3.8.11	Two	30.8.11	Three	Three Bhagwati Constn. Sidhnath Singh, K.B.Pandey	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1420dt.22.10 .11	Bhagwati Constn.	3.07	2 months	23.10.11	22.12.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 948 dt.1.9.11	R/M of Durga Mandap at Sawang Colliery.	Open	1.9.11	Two	20.9.11	Three	Three K.K.Tripathi, K.B.Pandey, Ramnath Yadar	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1419dt. 22.10.11	K.K.Tripathi.	2.82	2 months	23.10.11	22.12.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 949dt.1.9.11	R/M of 6nos. R.B.Type qrts. at Sawang Colliery.	Open	1.9.11	Two	27.9.11	Three	Three K.K.Tripathi, Hi-Tech Systems, Vindeshwar Prasad	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1421 dt.22.10.11	Hi-Tech System.	1.59	2 months	23.10.11	22.12.11	
GM(KTA)/SO (C)/Tender/1 1/ 854 Dated : 22.8.11	Spl. Repair of qrts. No. C/14,16 and 18 occupied by teachers inf DAV	Open	22.8.11	Two	12.9.11	Four	Four Harikshchan sdra Kr., Vikshal Builders, Suchit	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1452dt.29.10 .11	Suchit Kumar	1.49	2 months	31.10.11	30.12.11	

GM(KTA)/ S O (C)/ Tender/ 11/ 853 dt.22.8.11	Day to day R/M of water supply arrangement in external and	Open	22.8.11	Two	16.9.11	Three	Three K.C. samal, Vishal Ednterprises, R.S.Constr.	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1445 dt.29.10.11	K.C. Samal	4.40	5 months	31.10.11	30.3.12	
GM(KTA)/ S O (C)/ Tender/ 11/ 853 dt.22.8.11	Repair of road from Jarangdih seam to old canteen at Sawang	Open	22.8.11	Two	16.9.11	Three	Three Galaxy Ednterprises, Vishal Builders, Harishchandr	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1440dt.25.10 .11	Vishal Builders.	9.27	2 months	27.10.11	26.12.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 853 dt.22.8.11	R/M of Store building of Govindpur Project.	Open	22.8.11	Two	16.9.11	Three	Three Galaxy Enterprises , R.S.Constr., Jai Mata Dee	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1451 dt.29.10.11	Galaxy Enterprises	5.35	2 months	31.10.11	30.12.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 818 dt.18.8.11	R/M of colony road of old miners qrts. at Govindpur Project	Open	18.8.11	Two	19.9.11	Three	Three Sidhnath Singh, Vishal Builders, Galaxy	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1450dt.29.10 .11	Galaxy Enterprises	11.45	2 months	31.10.11	30.12.11	
GM(KTA)/ S O (C)/ Tender/ 11/ 948 dt.1.9.11	Day to day water supply system at A,B,C and D type qrts. at Govindpur	Open	1.9.11	Two	20.9.11	Three	Three Galaxy Enterprises, K.C.samal, Vishal Enterprises	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1449dt.29.10 .11	Vishal Enterprises	3.35	5 months	31.10.11	30.3.12	
GM(KTA)/ S O (C)/ Tender/ 11/ 1274dt.1.10. 11	Renovation of foundation of old weigh bridge at Sawang Colliery	Open	1.10.11	Two	14.10.11	Three	Three National Carrier & Constrn. Sidhnath Singh	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1448 dt.29.10.11	National carrier & construction	1.98	1 month	31.10.11	30.11.11	

GM(KTA)/ S O (C)/ Tender/ 11/ 949dt.1.9.11	Day to day R/M works of doors and windows in 1B,1C,NMQ, A type, type II	Open	1.9.11	Two	27.9.11	Three	Three Jai Mata Dee Enterprises- II, Dinesh Kumar, K.B.Pandey	Nil	Yes	GM(KTA)/ S O (C)/ Award/ 11/ 1458 dt.29.10.11	Jai Mata Dee Enterprises - II.	1.84	4 months	31.10.11	28.2.12	
GM(KTA)/C- 2/Tender/KT A/11-12/691 Dt. 28.05.11	Repairing of Engine fuel pump & radiator for the vehicle No: BRY- 2776 pick up van of G.M Unit, KTA.	Open	28.05.11	Two	16.06.11	Three	M/s New Janta Motor Workshop, Kathara M/s Coal field Janta Engg. Works, Jrd M/s Ambastha Sales Engg. Kathara	NIL	Yes	GM(KTA)/C- 2/W.O/GMU/ 2461 Dt. 19.10.11	M/s New Janta Motor Workshop.K athara	0.16	07 Days	19.10.11	26.10.11	
GM(KTA)/C- 2/Tender/KT A/11-12/364 Dt. 11.05.11	Repairing /overhauling of School bus JH-09B- 8291 of Jarangdih Colliery	Open	11.05.11	Two	31.05.11	Three	M/s N.C.R Enterprises, Kathara M/s Coal field Janta Engg. Works, Jrd M/s New Janta Motor Workshop, Kathara	M/s New Janta Motor Workshop, Kathara	Yes	GM(KTA)/C- 2/W.O/Jrd/26 41 Dt.31.10.11	M/s Coal fields Janta Engg. Works. Jarangdih	1.04	30 days	31.10.11	29.11.11	

GM(KTA)/C-2/Tender/KTA/11-12/1388 Dt.29.07.11	Providing fixing & commissioning of oil & winding temp. meter with buchhloz relay & its tripping arrangement in different ratings power transformer installed at Kathare Reg. Sub. Stn under KTA	Open	29.07.11	Two	19.08.11	Three	M/s National Elec. Works, Phusro M/s Kiran Elec. Works, Dhori M/s Bihar Elec. Works, Phusro	M/s Kiran Elec. Works, Dhori	Yes	GM(KTA)/C-2/W.O/2635 Dated 31.10.11	M/S National Elec. Works, Phusro	4.40	30 days	31.10.11	29.11.11	
GM(KTA)/C-2/Tender/KTA/11-12/1304 Dt. 21.07.11	Repairing/overhauling of 33KV 400Amp. GARDY make MOCB Sl.No. 8387 for bus coupler(to connect busII & busIII) installed at Kathara Reg. Sub Stn. under Kathara Area	Open	21.07.11	Two	10.08.11	Three	M/sNational Elec. Works,Phusro M/s Kiran Elec. Works,Dhori M/s Bihar Elec. Works Phusro	M/s Kiran Elec. Works, Dhori	Yes	GM(KTA)/C-2/W.O/2633 Dt. 31.10.11	M/S National Elec. Works, Phusro	1.46	20 Days	31.10.11	20.11.11	

GM(KTA)/C-2/Tender/KTA/11-12/1305 Dt. 21.07.11	Repairing /overhauling of 33KV 1000 Amp BHEL Make MOCB for primary control of 3 MVA 33/11KV power transformer installed at Kathara Reg. Sub Stn. under Kathara Area	Open	21.07.11	Two	10.08.11	Three	M/s National Elec. Works, Phusro M/s Kiran Elec. Works, Dhori M/s Bihar Elec. Works, Phusro	M/s Kiran Elec. Works, Dhori	Yes	GM(KTA)/C-2/W.O/2639 Dt. 31.10.11	M/S National Elec. Works, Phusro	1.72	20 Days	31.10.11	20.11.11	
GM(KTA)/C-2/Tender/KTA/11-12/1305 Dt.21.07.11	Providing fixing & commissioning of different relay 110V 5 Amp for protection of transformer 10MVA 33/11KV installed at Kathara Reg. Sub Stn. under Kathara Area.	Open	21.07.11	Two	10.08.11	Three	M/s National Elec. Works, Phusro M/s Kiran Elec. Works, Dhori M/s Bihar Elec. Works, Phusro	M/s Kiran Elec. Works, Dhori	Yes	GM(KTA)/C-2/W.O/2637 Dt. 31.10.11	M/S National Elec. Works, Phusro	2.80	30 days	31.10.11	29.11.11	

GM(KTA)/C-2/Tender/KT A/11-12/1468 Dt. 04.08.11	Repairing of overhauling complete body cabin seat mechanical & electrical works of vehicle No: BR-23H-0868 Explosive Van of Kathara Colliery	open	04.08.11	Two	25.08.11	Two	M/s Eastern Repairing Centre, Ramgarh M/s Bharat Motors, Ramgarh	NIL	Yes	GM(KTA)/C-2/W.O/KTC/2535 Dt. 23.10.11	M/s Eastern Repairing Centre, Ramgarh	1.77	25 days	23.10.11	17.11.11	
GM(KTA)/Ex cv/Tender/Shovel/JRD/2011/222 DT. 10/11.07.2011.	Removal of Swing Gear and fitment of new Swing Gear in L&T CK 300 Shovel Sl. No. Exc-2435/571 deployed at Jarangdih Colliery.	Open Tender	10/11.07.11	Two bid system	29.07.11	Three	1. M/S Annapurna Enterprises, Kathara. 2. M/S. Manoj Engg.Work Shop, Kathara 3. M/S. Coalfield Janta Engg.Works, Jarangdih.	NIL	Yes	516 Dt 28.10.2011	M/S Coalfield Janta Engg. Works, Jarangdih.	1.14	15 days from the date of handing over the machine at site	Not available	Not available	

GM(KTA)/Ex cv/Tender/Sh ovel/JRD/201 1/218 DT. 08/09.07.201 1.	Complete repairing of Bucket with four bushes hole line boring, Both side link and H Link repairing, bush making 02(Two) Nos. and pin repairing 04(Four) Nos. and Arm Bush hole repairing and Line boring of Tata Hitachi Shovel Sl. No. Exc- 2471 deployed at Jarangdih Colliery.	Open Tender	08/09.07.11	Two bid system	26.07.11	Three	1. M/S Aisha Construction, Kathara. 2. M/S. Manoj Engg.Work Shop, Kathara 3. M/S. Coalfield Janta Engg.Works, Jarangdih.	NIL	Yes	518 Dt 28.10.2011	M/S Coalfield Janta Engg. Works, Jarangdih.	1.23	15 days from the date of handing over the machine at site	Not available	Not available	
---	--	-------------	-------------	-------------------	----------	-------	--	-----	-----	----------------------	--	------	---	---------------	---------------	--

GM(KTA)/Ex cv/Tender/Shovel/KTC/2011/401 DT. 11.09.2011	Repairing of 06(Six) Nos. Worn out shank of Dipper/Bucket for fitment of new tooth adopters in 182M Marion Shovel Sl. No. Exc-1844 deployed at Kathara Colliery.	Open Tender	11.09.11	Two bid system	27.09.11	Three	1. M/S K. W. Enterprises, Jhirkey, Kathara. 2. M/S. Manoj Engg.Work Shop, Kathara. 3. M/S. Aisha Coustruction, Kathara.	NIL	Yes	520 Dt 28.10.2011	M/S. K. W. Enterprises, Jhirkey, Kathara.	0.60	10 days from the date of handing over the machine at site	Not available	Not available	
GM(KTA)/Ex cv/Tender/Shovel/SWG-GVP/2011/378 DT. 04/05.09.2011.	Repairing of Operator cabin and Glass fitting with rubber frame and Seat-Back rest repairing of EKG- 5A Shovel Sl. No. Exc-2500 deployed at Sawang-Gvp.	Open Tender	04/05.09.11	Two bid system	20.09.11	Three	1. M/S. K. W. Enterprises, Jhirkey, Kathara. 2. M/S. Manoj Engg.Work Shop, Kathara. 3. M/S. N. C. R. Enterprises, Kathara.	NIL	Yes	522 Dt 28.10.2011	M/S. Manoj Engg. Work Shop, Kathara	0.80	10 days from the date of handing over the machine at site	Not available	Not available	
GM(KTA)/Ex cv/Tender/Shovel/SWG/2011/374 DT. 04.09.2011	Changing of Rack segment (LHS) of Dipper handle of EKG- 5A Shovel Sl. No. Exc-2500 deployed at Sawang-Gvp.	Open Tender	04.09.11	Two bid system	20.09.11	Three	1. M/S. K. W. Enterprises, Jhirkey, Kathara. 2. M/S. Manoj Engg.Work Shop, Kathara. 3. M/S. N. C. R. Enterprises, Kathara.	NIL	Yes	524 Dt 28.10.2011	M/S. Manoj Engg. Work Shop, Kathara	0.65	10 days from the date of handing over the machine at site	Not available	Not available	

GM(KTA)/Ex cv/Tender/Shovel/KTC/2011/376 DT. 04/05.09.2011.	Complete new fabrication of L/S Hoist jack foundation of Demag Hydraulic Shovel Sl. No. Exc-2263 deployed at Kathara Colliery.	Open Tender	04/05.09.11	Two bid system	20.09.11	Three	1. M/S. K. W. Enterprises, Jhirkey, Kathara. 2. M/S. Manoj Engg. Work Shop, Kathara. 3. M/S. N. C. R. Enterprises, Kathara.	NIL	Yes	526 Dt 28.10.2011	M/S. Manoj Engg. Work Shop, Kathara	0.91	10 days from the date of handing over the machine at site	Not available	Not available	
GM(KTA)/SO (M)/T/532/2912 dt.20.10.2011	Loading of coal into Railway Wagons by Contractor's Payloader at Jarangdih Railway Siding, PF No.II of Jarangdih Colliery.	Open	24.7.11	Three Bidders	16.8.11	Three Bidders	Two Bidders M/S BKB Transport BLA Projects Pvt. Ltd.	J.T.C.	Yes	166 dt.19.7.11	1.BLA Project Pvt.Ltd.	176.0Lakh	18.9.2014	19.9.2011	3(Three) Years	Nil
GM(WS)/SO(T)/BCW/T/KTW/09/1174 Dated: 18.12.09	Transportation of MIO Powder from UCIL, Jadugoda to Kathara Washery by contractors trucks including loading and unloading after weighment at Kathara Washery weigh bridge.	Extention	-	Extension	-	-	-	-	Work awarded to existing bidder	0606 dt. 03.10.11	M/S Neha Enterprises	31.6	-	01.11.11	31.10.12 as per award	Awarded to M/s Neha Enterprises vide award ref. no.0606 Dt. 03.10.11 on single negotiated rate basis for extension of work for a period of one year & qnty 4000 MT

CIVIL HQ

03 of 2011 – 12 vide ref. no. GM(C)/Tender/2011 – 12/851, Dated 15th June 2011	Special repair and maintenance of General ward, corridor passage etc at 1st and 2nd floor of Jubilee Block, GNH, CCL, Ranchi	Through publication in News paper and CCL website.	In CCL website on 20.06.2011	Two bids system	upto 3.00 on 13.07.2011	3	03 (Three)	Nil	Yes, awarded to the Lowest Tenderer.	GM(C)/2014/ GNH/2011/ 1565, dated 19.10.2011	Manoj Kumar Pandey, H- 88, Argora Housing Colony , Ranchi	Rs. 19.30 Lakhs	04 (Four)	N.A.	N.A.	N.A.
						(Three)	1. Manoj Kumar Pandey			04 (Four)			months			
							2. Rajendra Prasad									
							3. M/s Binny Builders									

MM HQ

CM(Excv- Pur)/GBT/Tra nsmission/D(BD)- 155/230/201 0-11	Transmission Sps of D155/BD155 Dozer- Modular Kit comprising of 57 items	Global	29.01.11	Two	23.03.11	Two	M/s BEML Limited 712'C' Circular Road Lalpur,Ranch i	M/s Cupram Bagrodia Limited	yes	CM(Excv- Pur)/Transmi ssion Sps/D155/23 0/2010- 11/146 Dt. 13.10.11 CM(Excv- Pur)/Transmi ssion Sps/D155/23 0/2010- 11/147 Dt.13.10.11	M/s BEML Limited 712'C' Circular Road Lalpur,Ranch i M/s BEML Limited BEML Nagar Kolar Gold Fields Karnataka	278.4 23.5	10 nos.kit within 4 months next 10 nos. within 5 monts & rest 9 nos.within 6 months within 4 months			
CM(Excv- Pur)/GBT/Tra nsmission/D(BD)- 355/236/201 0-11	Transmission Sps of D355 Dozer- Modular kit comprising of 49 items	Global	21.01.11	Two	15.03.11	Two	M/s BEML Limited 712'C' Circular Road Lalpur,Ranch i	M/s Cupram Bagrodia Limited	yes	CM(Excv- Pur)/Transmi ssion Sps/D355/23 6/2010- 11/148 Dt.14.10.11 CM(Excv- Pur)/Transmi ssion Sps/D355/23 6/2010- 11/149 Dt.14.10.11	M/s BEML Limited 712'C' Circular Road Lalpur,Ranch i M/s BEML Limited BEML Nagar Kolar Gold Fields Karnataka	165 68.6	10 nos.kit within 4 months next 6 nos. within 5 monts & rest 6 nos.within 6 months 26 indivisual items within 4 months			

GM(B&K)/SO (M)/CT/Karo/ KG(W)/87 dtd.30.06.10	Transportation of (E Grade) Coal by CTTS from QBS of Karo to Kargali	Open tender	05/06.07.10 from PRO CCL Ranchi.	two	02.08.10	two	Two i.e. M/s NTC and M/s LLMPSS Ltd.	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
GM(B&K)/SO (M)/CT/KG(W)/CC/100 dtd.16.07.10	Transportation of crushed coal by CTTS from KG(W) crushed coal stock near deduster plant and unloading mech. At Kargali Washery	Open tender	17.07.10	two	16.08.10	two	Two, M/s Ajay Transport Co., & M/s Sarweshwari Enterprises	N/A	Yes	225 dtd.29.11.10	M/s Ajay Transport Co.	17.55	30.11.11	1.12.10	N/A	N/A
GM(B&K)/SO (M)/CT/KSP PH- II(UG)/SW(W)124 dtd.14.08.10	Loading of coal by CPL and transportation of coal from KSP PH II UG mine stock to Swang Washery bunker through W/B via BTPS. Distance:10.80KM	Open tender	16.08.10	Two	14.09.10	two	Two, M/s R.K.T.P. Ltd and M/s Naween Transport Co.	N/A	Yes	180 dtd.13.10 .10	M/s R.K.T. P. Ltd.	26.86	13.10.11	14.10.2010	N/A	N/A

GM(B&K)/G M(M)/CT/KG(UG)/SW(W)/ 132 dtd.19.08.10	Transportation of coal from BSI (Kargali UG) mine to Swang Washery by CTTs and loading by CPL/Chute. Distance : 20.20 KM	Open tender	20.08.10	two	21.09.10	two	2 party, i.e. M/s B.D.Singh, and M/s N.T.C.	N/A	yes	188 dtd.25.10.20 10	M/s B.D.Singh	49.9	25.10.11	26.11.10	N/A	N/A
GM(B&K)/SO (M)/CT/KG(W)/Pick- shale/246 dtd.20.12.20 10	Transportation of picked shale (stone) by CTTs/Tractor from 8 no. and 4 no. crusher to different abandoned site of Kargali Colliery through washery W/B and Loading by Contractor's Labour. 0-1 KM	Open tender	For publication in website of CCL has been sent on 21.12.2010 to CGM/GM (System), CCL, Ranchi	Two	18.01.2011	two	Two, M/s Narendra Kumar & Co. and M/s Ajay Transport Co.	N/A	Yes	302 dtd.01.03.20 11	M/s Narendra Kumar & Co.	37.5	28.02.2014	01.03.2011	N/A	N/A

GM(B&K)/SO(M)/CT//KG(W)/CC/91 dtd.19.09.2011	Transportation of crushed coal by CTTs from kargali washery crushed coal stock near deduster plant and unloading mechanically at KG(W) deshalting bunker after weighment at KG(W) W/B No.4 (N/B) . Distance : 0-1 KM	Open tender	For publication in website of CCL has been sent on 20.09.2011 to CGM/GM (System), CCL, Ranchi	Two	19.10.2011	Two	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
--	--	-------------	---	-----	------------	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

underground mines

GM(B&K)/SO(M)/Tender/BSI(UG)/Iso. topping/162 Dtd: 03.12.10	Construction of RCC isolation stopping of 17(seventeen) nos. for prevention of spontaneous heating at	Open tender	For publication in website/new spaper of CCL has been sent on 06.12.2010 to CGM/GM (System)/Sr.	two	04.01..11	two	Two, M/s Royal Engineering and Electrical work , and Sri Manoj Kumar Sinha	N/A	yes	257 dtd.16.03.2011	M/s Royal Engineering and Electrical work , and Sri Manoj Kumar Sinha in equal basis	9.47	16.05.2011	17.03.2011	N/A	N/A
GM(B&K)/SO(M)/Tender/KSP PH-II(UG)/Iso. Stopping/235 dtd.26.02.2011	Construction of 21 nos. isolation stopping for panel "G" Seam V mine of KSP Ph-II G of B&K Area	Open tender	For publication in website/new spaper of CCL has been sent on 28.02.2011 to CGM/GM (System)/Sr. PRO, CCL, Ranchi	two	29.03.2011	3 (three) nos.	2 parties (i.e. Bigan Ram & M/s K.B. Pandey	1(one) M/s Bhagwati Construction	yes	45 dtd.14.06.2011	M/s Bigan Ram	6.75	2(two) months	16.06.2011	N/A	N/A

CRS BARKAKANA AREA

CRS/SO(C)/BRK/TN/11-12/2718 dt.-13.09.11.	Damaged boundray wall and courtyard wall at NTS, Barkakana.	Open	NIL	Two	27.09.11	03 (Three)	03 Naaz Construction, Sri Sanajay Kumar, Raj Kr. Agarwal	NIL	Sri Sanjay Kumar	CRS/SO(C)/BRK/Award/11-12/743/3012 dt.-02.11.11	Sri Sanjay Kumar	2.98	02 Moths after 10th days of issue of award of letter ie.;12.11.11	
---	---	------	-----	-----	----------	------------	--	-----	------------------	---	------------------	------	---	--

NK AREA

CGM(CMC)/11/145 DT.24.5.2011 (ii) CGM(CMC)/NK/11/170 dt.30.07.2011	Loading & transportatio n of coal from Stock no:17 & 19 to CHP/FB . (ii) Loading of coal into Railway sdg. at KDH Sdg.	(i)--Do-- (ii) -- Do-	(i) 30.5.2011 (ii) 04.08.2011	(i) Two (ii) Two	(i) 22.6.2011 (ii) 30.8.2011	(i) Two (ii) Two	Two (i) IMWPL (ii) TCPL (i) TCPL (ii) IMWPL	----- (ii) -----	(i) Yes (ii) Yes	(i) ----- (ii) -----	(i) M/s IMWPL (ii) M/s TCPL	(i) 867.00 (ii) 546.00	13.10.2014	(i) ----- (ii)12.10.2011	-----	-----
--	--	--------------------------	----------------------------------	---------------------	---------------------------------	---------------------	--	---------------------	---------------------	-------------------------	--------------------------------	---------------------------	------------	-----------------------------	-------	-------