

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF FEBRUARY,2009

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work/supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
KATHARA AREA													DEPARTMENT : CCWD.			
GM(WS)/SE(E&M)/BCW/ T/SGW/08/891 Dated. 04.12.08	Loading and transportation of Picked shale/stone from Sawang Washery Bunker/ hopper and unloading mech. At a distance of 0.5KM to 1.00 KM at SGW.	Open Tender	05.12.08	Two	24.12.08	Three	Rabindra Kumar, Anup Kumar	Nil	Yes	0965 and 0966 dt 17.02.09	Anup Kumar and Rabindra Kumar	3.42 each	NA	NA	NA	
GM(WS)/SE(E&M)/BCW/ T/ KGW/08/905 Dated. 07.12.08	Transportation of pick shale (stone) by contractors tipping trucks from 8 no.and 4 no. crusher to different abandoned site of Kargali Colliery through Kargali Washery weigh bridge no.7 & 4 via Kargali Washery main gate and loading by contractor's labour. (Distance – 0 to 1 KM).	Open Tender	08.12.08	Two	22.12.08	Three	M/S Dhillon Transport & Co.,M/S Narendra Kumar & Co. and M/S Land Looser Motor Parivahan Sahayog Samiti Ltd.	M/S Land Looser Motor Parivahan Sahayog Samiti Ltd.	Yes	0972 dt. 26.02.09	M/S Narendra Kumar & Co.	25.80	NA	NA	NA	
GM(WS)/SE(E&M)/CCWD/T/SGW/08/529 Dated.26.08.08	Rehandling of Washed Coal by Contractor's tipping trucks loading by CPL into contractor's trucks and unloading mech.into chute for Wagon loading after weighment at Sawang Washery weigh bridge.	Open Tender	29.08.08	Two	18.09.08	Three	Anup Kumar,Rabindra Kumar and M/S Jyoti Transport Co.	Nil	Yes	0967 and 0968	Anup Kumar and Rabindra Kumar	8.305 each Party	NA	NA	NA	NA

GM(WS) /SE(E&M) /BCW/T/KT W/08/945 dt. 26.12.08	Transportation of M.I.O. Powder from UCIL, Jadugoda to Kathara Washery by contractor's trucks incl. loading and unloading after weighment at Kathara Washery weigh bridge.	Open Tender	27.12.08	Two	14.01.09	Two	M/S Ajanta Coal Traders & M/S Damoder Marketing Pvt.Ltd.	Nil	Yes	0952 dt. 04.02.01	M/S Damoder Marketing Pvt. Ltd.	31.8	NA	NA	NA	NA	
CCL,RANCHI													DEPARTMENT : MM				
CCL/Dy.MM /RK/I&S Material/28 2/08- 09/08/4614 &4616	Channels,Angles,HR Sheet,HSM Plate,Plate Mill Plate,Chequered Plate etc.	Single Tender	04.10.08	Single Bid	[Earliest] 06.10.08	One	M/s SAIL,Bokaro	NA	NA	282/01/02/ 09/285 dtd.23.12.0 8	M/s Steel Authority of India Limited,Bokar o	447.76	Against delivery Order issued by SAIL on receipt of payment	Jan'09			
CAL/0192/K 8/01/(13&1 4)/009/gS/0 4	Alloy Steel Materials EN5,EN8,EN19,EN24, EN36	Single Tender	24.07.08	Single Bid	19.08.08	One	M/s SAIL,Kolkata	NA	NA	CAL/0192K 8- 018/01/13& 14/009/gS dtd.23.12.0 8	M/s SAIL,Kolkata	262.13	Within 2 to 10 months	Feb'09			
MM(P)/2.1/ CCL/Engg. Wire Rope/210/0 8-09 (retender)	Engg.Wire Rope	Open Domestic Tender	11.08.08	Two Bid	16.09.08	Three	1 No. M/s Usha Martin Limited,Kolkata	2 Nos. 1.M/s Naveen Steel Ind.Delhi 2.M/s Satej Ropes Pvt.Ltd.Mum bai	NA	210012150 8287 dtd.24.12.0 8	M/s Usha Martin Limited,Kolka ta	227.18	To Commence within 10 weeks and to be completed within 6 months	Jan'09			
MM(P)/HE MM/C.I/HE C/EKG Sps/08- 09/399	Spares for EKG 5 Shovels	Single Tender	25.07.08	Two Bid	11.08.08/13. 08.08	One	M/s HEC	NA	NA	MM(P)/III/H EMM/C.I/H EC/EKG Sps/08- 09/334 dtd.10.02.0 9	M/s HEC,Ranchi	290.69	To Commence from 01.04.09 and complete within 30.06.09				
CCL,RANCHI													DEPARTMENT : QM				
NIL																	

05 of 2007-08	Construction of 152 units Double Storied Miners Quarter (19 blocks each of 8 units) for CISF at NK Area	Open Tender	04.07.2007	Two bid system	06.08.07	Two	2 (Two) 1.M/s Ranjit & Co. 2.M/s Sadanand Gupta	Nil	Awarded to L1 Tenderer	GM@/1054/152 units MQ/N.K/2008/463-74 dt.5.3.08	M/s Ranjit & Co.	288.85	Sept'09		work in progress	65% completed
09 of 2007-08	Construction of Security Barrack 3 blocks of 64 units each for CISF at Piparwar Area of CCL	Open Tender	07.11.07	Two bid system	12.12.07	Two	2 (Two) M/s S.K.Mishra & Sons 2.M/s Sadanand Gupta	Nil	Awarded to L1 Tenderer	GM@/1058/Barrack/PP R/2008/1188 dt.20.06.08	M/s S.K.Mishra & sons	206.53	Nov'09		work in progress	16% Completed
10 of 2007-08	Construction of 112B type quarters (07 four storied blocks of 16 units each) for CISF Personnel at NK Area.	Open Tender	04.12.07	Two bid system	09.01.08	Two	2(Two) 1.M/s Diamond Constn. 2. M/s Sadanand Gupta	Nil	Awarded to L1 Tenderer	GM@/1057/112 B'type/NK/2008/1074 dt.20.06.08	M/s Diamond Constn.	404.57	May'10		work in progress	1.5% Completed
04 of 2007-08	Constn.of 203 B type qtrs.for CISF at Piparwar	Open Tender		Two bid system	20.07.07	One	M/s Sadanand Gupta	Nil	Awarded to L1 Tenderer	No.GM@/1142 dt.28.12.07	M/s Sadanand Gupta	722.9	Aug'10	Jan'08	work in progress	50% Completed
06 of 2007-08	Strengthening of approach road to base workshop and regional stores at Rajrappa Project(Length 3.69 Kms.)	Open Tender	20.08.07	Two bid system	26.09.07	Two	M/s Classic Coal Construction Pvt.Ltd. M/s Narayan Construction	Nil	Awarded to L1 Tenderer	No.GM@/1053/road work/Rajrappa/08/446 dt.04.03.08 dt.28.12.07	M/s Classic Coal Construction Pvt.Ltd.	129.07	Sept'08		work in progress	96% Completed
01 of 2005-06	Re-conditioning & widening of road in Dhori Area	Open Tender	05.04.05	Two bid system	10.05.05	04(Four)	4 (Four) 1.M/s Sanjay Kr.Chaubey 2.M/s Sarweshwari Enterprises 3.M/s Malti Enterprises 4.M/s Wasil Constn.	NA	Awarded to L1 Tenderer	GM@/Road work/2006/638 dtd.26.7.06	M/s Wasil Constn.	173.47	May'07	Aug'06	work in progress	60% Completed
03 of 2006-07	Construction of Security Barrack 3.5 blocks of 64 bedded each at NK area.	Open Tender	14.02.07	Two bid system	21.03.07	02(Two)	2(Two) M/s NPCC Ltd. Govt.of India Enterprises M/s Ranjeet & Co. Hehal,Ranchi	NA	Awarded to L1 Tenderer	GM@/1049/NK/64 beds of security personnel/07/649 dtd.05.07.07	M/s NPCC	292	Dec'08	Site handed over to M/s NPCC	Site handed over to M/s NPCC	7% completed