

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF JANUARY 2008

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work/supplies	Actual date of completion of work/supplies	Reasons for delay if any					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17					
CCL,RANCHI												DEPARTMENT : MM DEPTT.									
MM(P)/iii/P&H/1900AL/Sps/Raj/227 dt.06.06.07/964/Ultra-Sonography Mechinal/07	P&H 1900AL Shovel spares	Single Tender Enquiry	Not applicable	Single Bid System	27/6/2007	Single	M/s P&H Mining Equipment, Milwaukee, USA	Not applicable	Single tenderer	5223507-349 dt.08/01/2008	M/s P&H Mining Equipment, Milwaukee, USA	235.55	Within 12 months from the date of receipt of L/C								
Repeat Order	320 HP Dozers Model BD 155 with filters	Repeat order against order no.3221311408 dated 29/09/2007 on M/s.BEML,Ranchi								2761311108-361 dt.17/01/2008	M/s.BEML, Ranchi	267.70	Commencing within 3 months @ 3 eqpt/month								
MM(P)/SCP/Ventilator/07	Medical Ventilator	Open Domestic Tender	26/7/2007	Two bid System	31/8/2007	Two	M/s Kailash Surgicals Pvt.Ltd., Ranchi	M/s.Khara Meditech Inc.,Jamshedpur	Single tender basis	30201110508-352 dt.11/01/2008	M/s Kailash Surgicals Pvt.Ltd., Ranchi	8.81	Winthin 2 to 3 months								
KATHARA AREA												DEPARTMENT : CCWD,KATHARA.					DEPARTMENT : CCWD.				
GM(WS)/SE(E&M)/CCWD/T/KTW/07/800 dt.12.09.07	Trans.of MIO powder from UCIL,Jadugoda to Sawang Washery	Open tender	22.10.07	Two Bid system	19.11.07	Two	1.Ajanta Coal Traders 2.Sarweshwari Entrp.	NIL	Yes	0563 dt.11.12.07	M/S Ajanta Coal Traders	3554400.00	10.12.08	11.12.07	NA	NA					
GM(WS)/SE(E&M)/CCWD/T/SGW/07/1138 dt.19.11.07	Rehandling and loading of washed coal power into wagon through chute by CPL at Sawang(W)	Open tender	22.11.07	Two bid System	17.12.07	Two	1.Anup Kumar 2. Rabindra Kumar	NIL	Yes	0584 dt.22/24.01.08 0585 dt.22/24.01.08	Anup Kumar Rabindra Kumar	1390000 1390000	NA	NA	NA	NA					
												DEPARTMENT : QM DEPTT.									
NIL																					

CCL,RANCHI													CIVIL ENGG.DEPTT.			
01 of 2003-04	Widening & strength - ening of road from Bhurkunda to Potong	Open Tender	24.04.03	Two bid system	1.3.03	05(Five)	3(Three): 1.Sri Ram Const. 2.CMAT 3.Civtect(l) pvt.ltd.	2(Two) 1. M/s Calcutta Industries Supply Corpn. 2.M/s Narayan Constrn.	Awarded to L1 tenderer	GM@/1031/228 dt.03/3/04	M/s CMAT, Bardwan	442.96	May-04	Aug-03	work in progress	75% complete. Delay due to various unavoidable reasons
01 of 2005-06	Re-conditioning & widening of road in Dhori Area	Open tender	05.04.05	Two Bid system	10.05.05	Four	1.M/s Sanjay Kr.Chaubey 2.M/s Sarweshwari Enterprises 3.M/s Malti Enterprises 4.M/s Wasil Constrn. Co.	NA	Awarded to L1 tenderer	Award of work no.GM@/Road work/2006/638 dtd.26.7.2006	M/s Wasil Constrn.Co.Chit arpur	173.47	May-07	Aug-06	work in progress	55% Work in Progress
03 of 2006-07	Construction of Security Barrack 3.5 blocks of 64 bedded each at NK Area	Open tender	14.2.07	Two bid system	21.3.07	Two	1.M/s NPCCL (Govt.of India Enterprises) 2.M/s Ranjeet & C0.Hehal,Ratu Road,Ranchi	NA	Awarded to L1 tenderer	Award of work no.GM@/1049/N K/64 Beds of Security Personnel/07/64 9dated 5.7.07	M/s NPCCL	292	Dec-08	Site handed over to NPCC	Site handed over to NPCC	NIL
04 of 2006-07	Const.of M.Qrts 120 Nos. for CISF Personnel at PPR Area	Open tender	9.3.07	Two bid system	12.4.07	Two	2(Two) 1. M/s B.P.Constrn. 2.M/s Shankar & Co.	NA	Awarded to L1 tenderer	Award No.GM@/1050/ Constrn.ofM.Qrs/ PPR/07/692 dated 19.7.07	M/s Shankar & Co. 195.49	195.49	Nov-08	Jul-07	work in progress	6%
02 of 2005-06	Constn. Of bituminous road from product stock pile to Chirayat and under PPR Area	Open tender	05.4.06	Two bid system	10.5.05	Two	Two 1.Sri Jogeshwar Gope 2.M/s Coal Mines Associated Traders	NA	Awarded to L1 tenderer	Award of work no.GM@/Road work/2006/637 dtd.26.7.2006	Jageshwar Gope,Urimari	113.36	Feb-07	Aug-06	work in progress	85% delay due to unavoidable reasons
02 of 2005-06	Constn. Of Road from Check post to Mines at Ashoka Project	Open tender	20.4.05	Two bid system	10.5.05	Two	1. Sri Jageshwar Gope Urimari 2.M/s Coal Mines Associated Traders,Ukhra, (WB)	NA	Awarded to L1 tenderer	W.O.No.GM@/1 1047/Road work/20047/Ash oka Project/412 dated 3.5.07	M/s Jageshwar Gope	119.57	14.12.07	15.6.07	work in progress	75%