

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF JUNE 2008

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Schedule d date of completion of supplies/work	Actual date of start of work/supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
KATHARA AREA													DEPARTMENT : CCWD.			
GM(WS)/SE(E&M)/CCWD/T/SGW/08/1600 dt.27.02.08	Loading of Clean Coal/Washed Coal Power into wagons from RLB emergency stock yard by Contractors Pay Loader	Open tender	28.02.08	Two Bid system	17.03.08	Two	Two 1.M/s BKB Trans.Pvt.Ltd 2.M/S Naweem Trans.Co.	NIL	Yes	0609 dt.01.04.08	M/s BKB Trans.Pvt. Ltd.	15.87	31.03.11	01.04.08	NA	NA
GM(WS)/SE(E&M)/CCWD/T/SGW/08/1600 dt.27.02.08	Trans.of Washed Coal power by Contractors tipping trucks from HMS hopper & ground near HMS to stock yard.	Open tender	03.04.08	Two bid System	28.04.08	Two	Two 1.M/S Md.Izrail 2. M/S Naweem Trans.Co.	NIL	Yes	0627 dt.06.06.08	M/S Md.Izrail	19.02	06.05.11	07.05.08	NA	NA

CCL,RANCHI													DEPARTMENT : MM.			
MM(P)/ii/Adv. Action/R.Dumper 85T/08-09	85T Rear Dumper	Open domestic	10.01.2008	Two Bid system	15.02.2008	Single	M/s BEML	NIL	Single Tender basis	28722010308-057 dt.12.06.2008	M/s BEML, Ranchi	1263.45	Commencing within 3 months @ 3 machines per month.			
MM(P)/SCP/Phaco Machine/07	Phaco Machine	Global Tender	26.07.2007	Two Bid system	13.09.2007	Two	M/so.Oerthi Instrument AG,Switzerland	M/so Khara Meditech Inc.Jamshed pur	Single Tender basis	17801130509-068 dt.23.06.2008	M/so.Oerthi Instrument AG,Switzerland	29.27	Within 3 to 4 months from the date of receipt of confirmation of opening of LC			
MM(P)/ii/P&H/2300xPLAR/SPS/pig/277	Spares for P&H 2300 Shovels	Single Tender	N.A.	Single Bid System	31.08.2007	Single	M/s P&H Mining Eqpt.USA	N.A.	Single Tender basis	074 dt.30.06.2008	M/s P&H Mining Eqpt. USA	496.22	Within 12 months from receipt the date of confirmation of opening of LC			
MM(P)/iii/HEMM/327/Crane-20T/07-08	20T Crane	Open domestic	28.05.2007	Two Bid system	04.07.2007	Three	(1) M/s TIL (2) M/s Escorts	(1) M/s Action Const.Eqpt.Ltd.	L1 basis	327220130308-078 dt.30.06.2008	M/s TIL, Kolkata	426.78	Commencing within 4 months @ 1 machine per month.			
CCL,RANCHI													DEPARTMENT : CIVIL ENGG.			
01 of 2003-04	Widening & strength - ening of road from Bhurkunda to Potong	Open Tender	24.04.03	Two bid system	1.3.03	05(Five)	3(Three): 1.Sri Ram Const. 2.CMAT 3.Civtect(l) pvt.ltd.	2(Two) 1. M/s Calcutta Industries Supply Corpn. 2.M/s Narayan Constn.	Awarded to L1 tenderer	GM@/1031/28 dt.03/3/04	M/s CMAT, Bardwan	442.96	May-04	Aug-03	work in progress	75% complete.Delay due to various unavoidable reasons
01 of 2005-06	Re-conditioning & widening of road in Dhori Area	Open tender	05.04.05	Two Bid system	10.05.05	Four	1.M/s Sanjay Kr.Chaubey 2.M/s Sarweshwari Enterprises 3.M/s Malti Enterprises 4.M/s Wasil Constn. Co.	NA	Awarded to L1 tenderer	Award of work no.GM@/Road work/2006/638 dtd.26.7.2006	M/s Wasil Constn.Co.C hitarpur	173.47	May-07	Aug-06	work in progress	60% Work in Progress

03 of 2006-07	Construction of Security Barrack 3.5 blocks of 64 bedded each at NK Area	Open tender	14.2.07	Two bid system	21.3.07	Two	Two 1.M/s NPCCL (Govt.of India Enterprises) 2.M/s Ranjeet & C0.Hehal,Ratu Road, Ranchi	NA	L1 tenderer	Award of work no.GM@/1049/NK/64 Beds of Security Personnel/07/649dated 5.7.07	M/s NPCCL	292.00	Dec-08	Site handed over to NPCC	Site handed over to NPCC	NIL
04 of 2006-07	Const.of M.Qrts 120 Nos. for CISF Personnel at PPR Area	Open tender	9.3.07	Two bid system	12.4.07	Two	2(Two) 1. M/s B.P.Constrn. 2.M/s Shankar & Co.	NA	L1 tenderer	Award No.GM@/1050/Constn.ofM.Qrs/PPR/07/692 dated 19.7.07	M/s Shankar & Co. 195.49	195.49	Nov-08	Jul-07	work in progress	36%
NIT 04 of 2007-08	Constn.of 203 B type qtr.at PPR	Open tender	28.12.07	Two bid system	19.7.07	One	M/s Sadanand Gupta	NA	L1 tenderer	W.O.No.GM@/1142,date d 28.12.07	M/s Sadanand Gupta	722.9	28.7.10	29.12.07	work in progress	12% Complete
NIT 05 of 2007-08	Constn. Of 152 units D/So Miners qtrs.at NK Area	Open tender	04.07.08	Two bid system	06.08.07	Two	1.M/s NPCC 2.M/s Ranjit & Co.	NA	L1 tenderer	W.O.No.GM@/1054/152 Units/MQ/NK/2008/463-74 dated 05.03.08	M/s Ranjit & Co.	288.8	24.09.09	25.03.08	work in progress	7% Completed