

CENTRAL COALFIELDS LIMITED

RANCHI

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF OCTOBER 2014

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
ARGADA AREA												MM Deptt.				
NIL												NIL				
												EnM Deptt.				
SO(E&M)/AA/2014-15/Tender-Web-40/2560-90 dtd.08.10.14	Complete renovation of 3(Three) Nos. discharge chute of Sirka CHP	Through Web	08.10.14	Two Bid	04.11.14	NA	NA	NA	NA	NA	NA	427869/-	23	NA	NA	NA
1438-69 dtd.01.0														NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-41/2616--46 dtd.09.10.14	Supply and linstallation of pre-start alarm in different conveyors of Sirka CHP	Through Web	09.10.14	Two Bid	07.11.14	NA	NA	NA	NA	NA	NA	298721/-	NA	NA	NA	NA
	Complete repairing and rewinding of 150 HP, 550 Volts, 1485 RPM, M&P make motor of Sirka Group.	Through Web	09.10.14	Two Bid	07.11.14	NA	NA	NA	NA	NA	NA	125160/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-42/2703-33 dtd. 15.09.14	Dismantling of worn out disa drum 305(B) with lifter plate and fabrication and erection of new disa drum 305(B) of main washing plant of Gidi-W	Through Web	15.10.14	Two Bid	10.11.14	NA	NA	NA	NA	NA	NA	142831/-	NA	NA	NA	NA
	Complete repairing and reconditioning of 800 amps, 11KV, Meditron make VCB slno.-MD0224 of Gidi-W sub-station	Through Web	15.10.14	Two Bid	10.11.14	NA	NA	NA	NA	NA	NA	149270/-	NA	NA	NA	NA
	Fabrication and erection of TRB job for CHP, Gidi-A	Through Web	15.10.14	10.11.14		NA	NA	NA	NA	NA	NA	109304/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-43/2747-77 dtd. 16.10.14	Dismantling of worn out screen , base structure, undr flow tray etc and fabrication of new base structure, under flow tray and erection of TRF screen of 343A Unit of main plant -03 of Gidi-W	Through Web	16.10.14	Two Bid	12.11.14	NA	NA	NA	NA	NA	NA	158463/-	NA	NA	NA	NA

	Complete repairing and rewinding of 02(Two) Nos. induction motors-120 HP, 550 V, 1450 RPM M&P make SIno.-V/1/1/1084 & 100 HP, 440 V, 1470 RPM SIno.-CDCO-711 of Sirka Colliery of water supply of UG Mines	Through Web	16.10.14	Two Bid	12.11.14	NA	NA	NA	NA	NA	NA	112513/-	NA	NA	NA	NA
	Extension of 3.3KV O/H line from old crusher to working quarry for dewatering purpose and lighting line for working quarry of Sirka	Through Web	18.09.14	Two Bid	14.10.14	NA	NA	NA	NA	NA	NA	221227/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-44/2780-2810 dtd. 17.10.14	aintenance of 11 KV O/H line from 5 MVA sub-station to different units of Sirka Group of mines	Through Web	17.10.14	Two Bid	16.10.14	13.11.14	NA	NA	NA	NA	NA	483964/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-45/2849-79 dtd. 28.10.14	Diverson/extension of 3.3KV O/H line at Quarry No.-3 of Gidi-A Colliery.	Through Web	28.10.14	Two Bid	18.11.14	NA	NA	NA	NA	NA	NA	378748/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-46/2882-2912 dtd. 30.10.14	Extension of 440 V lighting line for new patch of departmental quarry from 45 Nos. sub-station and working quarry of Sirka Colliery and extension of 3.3KV O/H line from old quarry to new departmental patch and 2 Nos. quarry for pumping at Sirka Colliery	Through Web	30.10.14	Two Bid	24.11.14	NA	NA	NA	NA	NA	NA	490597/-	NA	NA	NA	NA

MINING Deptt.

1	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	30.05.2014	Two Bid System	12.06.14	Three	1. Raju Gupta 2. Ajay Trans. Co. 3. Jai Balajee Trans. Co.	NIL	YES	Award No. GM(A)/MIN/GDC-GDW/14/20(s). Dt. 25/26.08.2014	M/s. Ajay Trans. Co.	16.04	17.10.14	18.07.14	17.10.14	NA
---	-------------------------------	---	------------	----------------	----------	-------	--	-----	-----	---	----------------------	-------	----------	----------	----------	----

CIVIL Deptt.

SOC(A)/Quot./13-14/6074 dt. 21/07/14	Providing & fixing Grill with extention of roofing to Temporary shed at quarry no. 2 at Religara.	A) paper Publication B) Hoisting on Website C)	N/A	Two bid	04/08/2014	2	Sri. S.N. Singh M/S R.S. Const.	All Parties qualified	Awarded to L1	601 dt. 11/10/14	Sri. S.N. Singh	110,352.17	21/10/2014	10/11/2014	Work in Progress	
do	R/M of qtr. no. RTQ 23,22 & USQ-1 at Argada & Sirka.	do	N/A	do	04/08/2014	do	Sri. Shambhu Mahto M/S Parweej Alam	do	do	650 dt. 22/10/14	Sri. Shambhu Mahto	70,344.96	01/11/2014	21/11/2014	Work in Progress	

SOC(A)/Tender/ 13-14/6757 dt. 31/07/14	Renovation of wharf wall (length 45 mtrs.) & Earth cutting and disposal of earth at Railway Siding at Gidi A	do	N/A	do	26/08/2014	do	Sri. Vijay Kr. Singh Sri. Jawahar Lal Rai	do	do	640 dt. 21/10/14	Sri. Vijay Kr. Singh	1,229,514.24	31/10/2014	29/11/2014	Work in Progress	
BARKA SAYAL AREA												MM Deptt.				
83	Pipe Fittings	Open Tender	22.02.14	Two Bid	19.03.14	7	5,(1) M/s. Gaurav & Co.(2- M/s. A.K.Traders(3) M/s. Minoti Engg.Works (4) M/s. Genuine Trade Centre (5) M/s. Amar Engg. Works	2, (1) M/s. RR Enterprises (2) M/s. Metropolitan Industries	Yes	SO(MM)/RS(BS)Snd/0202 14-129 dt.08.10.201 4	M/s. Minoti Engineeing Works, Howrah	1.73	Within 45 days from the receipt date of supply order.	Due	Due	
85	Fluorescent Jacket	Open Tender	03.03.14	Two Bid	26.03.14	5	5, (1) M/s. Gaurav & Co.(20 M/s. Movers Sales (India) , (3) M/s Narandra Construction Co. (4) M/s. RR Enterprises (5) M/s. Amit Enterprises	Nil	Yes	SO(MM)/RS(BS)Snd/0202 14-130 dt.08.10.201 4	M/s. Gaurav & Co., Ramgarh Cantt	2.81	Within 4-8 weeks from the date of issue of S.O.	Due	Due	
32	Sps. for CK 300 Shovel	Single Tender Enqy.	23.09.14	Two Bid	08.10.14	1	M/s. Larsen & Toubro Ltd.	Nil	Yes	SO(MM)/RS(BS)Snd/0202 14-131 dt.15.10.201 4	M/s. Larsen & Toubro Limited,Ranchi	2.53	Within 3 months from the date of receipt of supply order	17.10.14	17.10.14	
Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.& Name of parties qualified after tech. evaluation	Nos.& Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any
5	Mono Block Type Pump & Induction Motor	Open Tender	22.04.14	Two Bid	14.05.14	1	1.M/s. Vijayalaxmi Enterprises	Nil	Yes	SO(MM)/RS(BS)Snd/0202 14-132 dt.16.10.201 4	M/s. Vijayalaxmi Enterprises, Saunda Basti	2.10	Within 3 months from the date of issue of supply order	28.10.14	28.10.14	
17	Spares for TIL Crane Model-RT-620M	Open Tender	17.06.14	Two Bid	09.07.14	1	1.M/s. TIL Limited	Nil	yes	SO(MM)/RS(BS)Snd/0202 14-133 dt.16.10.201 4	M/s. TIL Limited, Kolkata	7.91	Within 3 months from the date of receipt of supply order	Due	Due	
1	Rotating Assy .for Pumps	Open Tender	02.04.14	Two Bid	28.04.14	4	4,(1) M/s. United Engineers,(2) M/s. Kwality Engineering (3) M/s. Prodyot Engg. Works (4) M/s. Sharma Engineering Works	Nil	Yes	SO(MM)/RS(BS)Snd/0202 14-134 dt.17.10.201 4	M/s. Prodyot Engineering Works ,Howrah	2.87	Within 60 days from the date of placement of S.O.	Due	Due	
Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.& Name of parties qualified after tech. evaluation	Nos.& Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any

1	Rotating Assy .for Pumps	Open Tender	02.04.14	Two Bid	28.04.14	4	4,(1) M/s. United Engineers,(2) M/s. Kwaliti Engineering (3) M/s. Prodyot Engg. Works (4) M/s. Sharma Engineering Works	Nil	Yes	SO(MM)/RS(BS)Snd/020214-135 dt.17.10.2014	M/s. Kwaliti Engineering , Howrah	0.83	Within 120 days. Delivery date shall be reckoned after 11 days from the date of palcement of S.O.	Due	Due	
1	Rotating Assy .for Pumps	Open Tender	02.04.14	Two Bid	28.04.14	4	4,(1) M/s. United Engineers,(2) M/s. Kwaliti Engineering (3) M/s. Prodyot Engg. Works (4) M/s. Sharma Engineering Works	Nil	Yes	SO(MM)/RS(BS)Snd/020214-136 dt.17.10.2014	M/s. United Engineers, Kolkata	2.24	Within 45 days from the date of receipt of supply order.	Due	Due	
1	Rotating Assy .for Pumps	Open Tender	02.04.14	Two Bid	28.04.14	4	4,(1) M/s. United Engineers,(2) M/s. Kwaliti Engineering (3) M/s. Prodyot Engg. Works (4) M/s. Sharma Engineering Works	Nil	Yes	SO(MM)/RS(BS)Snd/020214-137 dt.17.10.2014	M/s.Sharma Engineering Works, Ranchi.	2.31	Within 45 days from the date of receipt of supply order.	Due	Due	
Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.& Name of parties qualified after tech. evaluation	Nos.& Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any
12	Spares for Roof Bolting Machine & Hydraulic Power Pack(Radiant Make)	Single Tender	6.5.14	Two Bid	28.5.14	1	1, M/s. Radiant Mining Technologies Ltd., Kolkata	Nil	Yes	SO(MM)/RS(BS)Snd/020214-139 dt.20.10.2014	M/s. Radiant Mining Technologies Ltd., Kolkata	15.67	Within 60 days from the date of receipt of supply order	Due	Due	
25	Explosive Box & Detonator Box	Open tender	22.08.14	Two Bid	15.9.14	3	2,(1) M/s. R.R.Enterprises (2) M/s. Gaurav & Co.	1, M/s. Narendra Construction Co.,Ramgarh	Yes	SO(MM)/RS(BS)Snd/020214-145 dt.22.10.2014	M/s. R.R.Enterprises, Ramgarh	0.52	Within 30 days from the receipt date of supply order.	30.10.14	30.10.14	

CGM(BS)/GM(M) (BS)/CT/SND-D- BHK CHP/2014/13 dtd. 07.03.14	Transportation of coal from Saunda-D colliery to Bhurkunda CHP	e-tnder	25.03.14	e-tnder	23.04.14	Two	Two nos. 1) M/s Mehta Transport Co. 2) M/s Jai Mahalaxmi Transport Co.	Nil	Yes	6543 dtd. 14.10.14	M/s Mehta Transport Co.	68.91	16.10.14	15.10.17	N.A
GM(CMC)/Barka - Sayal/2014/158 dtd.09.07.14	Loading of coal into railway wagons by contractor's payloader at Saunda Railway Sdg.	e-tnder	15.07.14	e-tnder	07.08.14	Three	Three nos. 1)M/s JBTC-SSTC- JMKT JV Company, 2) M/s Jai Mahalaxmi Transport Co. 3) M/s GRPL MTC JMTP JV Co. 3) M/s Naresh Kumar & Co.Pvt.Ltd.	Nil	Yes	6573 dtd.15.10.14	1)M/s JBTC-SSTC- JMKT JV Company,	324	21.10.14	20.10.17	N.A

CRS BARKAKANA AREA

NIL

NIL

NIL

RAJRAPPA AREA

19/06.08.14	असैनिक प्रकृति	[kqyh fufonk	06.08.14	दो	18.08.14	2	2(मे ए एच राजा कन्स्ट्रक्शन एवं मे पवन इंटरप्राइजेज	Ykkxw ugh	gWk	सं 60,दि. 01.10.14	EsklIZ ,p- vkj- daLV#D'ku	7.35	24.11.14	10.10.14	कार्य प्रगति पर	-
33/03.09.14	असैनिक प्रकृति	[kqyh fufonk	03.09.14	दो	19.09.14	2	2(मे ए एच राजा कन्स्ट्रक्शन एवं मे पवन इंटरप्राइजेज	Ykkxw ugh	gWk	सं 61,दि. 01.10.14	esllZ iou baVjizkbZtst	5.19	09.12.14	10.10.14	कार्य प्रगति पर	-
32/01.09.14	असैनिक प्रकृति	[kqyh fufonk	01.09.14	दो	10.09.14	2	2(श्री भोला नाथ महतो एवं मे पवन इंटरप्राइजेज	Ykkxw ugh	gWk	सं 62,दि. 01.10.14	esllZ iou baVjizkbZtst	3.49	24.11.14	10.10.14	कार्य प्रगति पर	-
35/ 12.09.14	असैनिक प्रकृति	[kqyh fufonk	12.09.14	दो	19.09.14	2	2(श्री कुन्दन प्रसाद एवं मे पवन इंटरप्राइजेज	Ykkxw ugh	gWk	सं 63,दि. 01.10.14	esllZ iou baVjizkbZtst	1.88	09.11.14	10.10.14	कार्य प्रगति पर	-
35/12.09.14	असैनिक प्रकृति	[kqyh fufonk	12.09.14	दो	19.09.14	2	2(श्री कुन्दन प्रसाद एवं मे पवन इंटरप्राइजेज	Ykkxw ugh	gWk	सं 64,दि. 01.10.14	esllZ iou baVjizkbZtst	1.88	09.11.14	10.10.14	कार्य प्रगति पर	-
22/11.08.14	असैनिक प्रकृति	[kqyh fufonk	11.08.14	दो	27.08.14	2	2(श्री किशुन सिंह एवं श्री महेन्द्र प्रसाद	Ykkxw ugh	gWk	सं 65,दि. 01.10.104	Jh fd'kqu flag	3.27	09.11.14	10.10.14	कार्य प्रगति पर	-
102/22.03.13	असैनिक प्रकृति	[kqyh fufonk	22.03.14	दो	04.04.14	2	2(श्री कुन्दन प्रसाद एवं मे बालाजी कन्स्ट्रक्शन	Ykkxw ugh	gWk	सं 66,दि. 01.10.14	esllZ ckykth daLV#D'ku	28.66	09.12.14	10.10.14	कार्य प्रगति पर	-
4/22.08.14	असैनिक प्रकृति	[kqyh fufonk	22.08.14	दो	29.08.14	2	2(श्री भोला नाथ महतो एवं श्री कुन्दन प्रसाद	Ykkxw ugh	gWk	सं 67,दि. 01.10.14	श्री भोला नाथ महतो	0.84	16.10.14	10.10.14	कार्य प्रगति पर	-
101/22.03.13	असैनिक प्रकृति	[kqyh fufonk	22.03.13	दो	04.04.14	2	2(श्री कुन्दन प्रसाद एवं मे बालाजी कन्स्ट्रक्शन	Ykkxw ugh	gWk	सं 68,दि. 01.10.14	Jh dqanu izlkn	10.24	09.12.14	10.10.14	कार्य प्रगति पर	-
25/13.08.14	असैनिक प्रकृति	[kqyh fufonk	13.08.14	दो	29.08.14	2	2(श्री केदार नाथ महतो एवं मे अनंत इंटरप्राइजेज	Ykkxw ugh	gWk	सं 69,दि. 14.10.14	esllZ vuar bVjizkbZtst	7.37	22.12.14	23.10.14	कार्य प्रगति पर	-
12/10.07.14	असैनिक प्रकृति	[kqyh fufonk	10.07.14	दो	06.08.14	2	2(श्री कुन्दन प्रसाद एवं मे पवन इंटरप्राइजेज	Ykkxw ugh	gWk	सं 70,दि. 14.10.14	Jh dqanu izlkn	10.01	22.12.14	23.10.14	कार्य प्रगति पर	-

29/28.08.14	असैनिक प्रकृति	[kqyh fufonk	28.08.14	दो	19.09.14	2	2(श्री नरेंद्र कुमार एवं मे वी बी इंटरप्राइजेज	Ykkxw ugh	gWk	सं 71.दि. 14.10.14	eslZ ch ch baVjizkbZtst	19.00	22.12.14	23.10.14	कार्य प्रगति पर	-
26/18.08.14	असैनिक प्रकृति	[kqyh fufonk	18.08.14	दो	05.09.14	2	2(श्री धीरेंद्र कुमार एवं श्री सुभाष चन्द्र	Ykkxw ugh	gWk	सं 72.दि. 17.10.14	Jh /khjsUnz dqekj	11.03	25.12.14	26.10.14	कार्य प्रगति पर	-
24/13.08.14	असैनिक प्रकृति	[kqyh fufonk	13.08.14	दो	29.08.14	2	2(श्री नरेंद्र कुमार एवं मे वी बी इंटरप्राइजेज	Ykkxw ugh	gWk	सं 73.दि. 17.10.14	Jh ujsUnz dqekj	6.47	25.12.14	26.10.14	कार्य प्रगति पर	-
32/01.09.14	असैनिक प्रकृति	[kqyh fufonk	01.09.14	दो	10.09.14	2	2(श्री भोला नाथ महतो एवं मे पवन इंटरप्राइजेज	Ykkxw ugh	gWk	सं 74.दि. 21.10.14	श्री भोला नाथ महतो	2.22	29.11.14	30.10.14	कार्य प्रगति पर	-
24/13.08.14	असैनिक प्रकृति	[kqyh fufonk	13.08.14	दो	29.08.14	2	2(श्री नरेंद्र कुमार एवं मे मनोज इंटरप्राइजेज	Ykkxw ugh	gWk	सं 75.दि. 21.10.14	eslZ eukst baVjizkbZtst	3.95	14.12.14	30.10.14	कार्य प्रगति पर	-

KATHARA AREA

GM(KTA)/Excvt/ender/Dumper/Gvp-Ph-II/2014/338 Sl. No. 01 Dt. 31.08.2014.	Repairing of 04 (Four) Nos. radius bar (787AX01054) by dismantling, repairing eye hole & new pins and bush fitting of BH35-2 Dumper Sl. No. D10357 deployed at Govindpur-Ph-II.	Open Tender	31.08.14	Two bid system	12.09.14	Three	1. M/S. Lalmani Traders, Kathara. 2. M/S. Manoj Engg. Work Shop, Kathara. 3. M/S. Amrit Traders, Kathara.	NIL	Yes	487 Dt. 08.10.14	1. M/S. Amrit Traders, Kathara.	0.50	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excvt/ender/Dumper/Gvp-Ph-II/2014/338 Sl. No. 02 Dt. 31.08.2014.	Repairing of (LHS) front wheel hub with replacement of new spares of BH35-2 Dumper Sl. No. D10000 and D10003 deployed at Govindpur-Ph-II.	Open Tender	31.08.14	Two bid system	12.09.14	Three	1. M/S. Lalmani Traders, Kathara. 2. M/S. Manoj Engg. Work Shop, Kathara. 3. M/S. Amrit Traders, Kathara.	NIL	Yes	489 Dt. 08.10.14	1. M/S. Amrit Traders, Kathara.	0.52	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excvt/ender/Dumper/Gvp-Ph-II/2014/338 Sl. No. 03 Dt. 31.08.2014.	Repairing of rear brake assembly (Changing of floating seal) (LHS) for stopping leakage for BH35-2 Dumper Sl. No. D10056 and D10057 deployed at Govindpur-Ph-II.	Open Tender	31.08.14	Two bid system	12.09.14	Three	1. M/S. Lalmani Traders, Kathara. 2. M/S. Manoj Engg. Work Shop, Kathara. 3. M/S. Amrit Traders, Kathara.	NIL	Yes	491 Dt. 08.10.14	1. M/S. Amrit Traders, Kathara.	0.50	10 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe
GM(KTA)/Excvt/ender/Dumper/Shovel/Area/2014/214 Sl. No. 02 Dt. 12.07.2014.	Complete repairing and reconditioning of Dump Body of BH-35-2 Dumper Sl. No. D9806, D10356 & D100056 deployed at Govindpur-Ph-II.	Open Tender	12.07.14	Two bid system	25.07.14	Three	1. M/S. Aisha Construction, Kathara. 2. M/S. Manoj Engg. Work Shop, Kathara. 3. M/S. N. C. R. Enterprises, Kathara.	NIL	Yes	510 Dt. 14.10.14	1.M/S. N.C.R. Enterprises, Kathara.	1.74	15 days from the date of handing over the machine at site.	Not available	Not available	Not applicabe