

CENTRAL COALFIELDS LIMITED

RANCHI

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF SEPTEMBER 2013

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
MM HQ																
NIL																
CIVIL HQ																
02 of 2013 – 14 vide no. GM(C)/Tender/2013 – 14/926, Dated 6th June 2013	Upkeeping of Gardens of (i) 8 Nos. quarters (3C-1, 3A-2, 3A-3, 3A-4, 3A-5, 3A-16, 3B-20, 3B-22) (ii) Nursery (iii) Road side (iv) Parks & Executive Enclave at Jawahar Nagar Colony, CCL, Ranchi	Through publication in News paper and CCL website.	In CCL website on 15.06.2013	Two bids system	upto 3.00 PM on 03.07.2013	01 (One)	01 (One) 1)Ganesh Karmakar, Pranav Samiti, Near Goal Kothi, Kanke Road, Ranchi-834008	Nil	Yes, awarded to Single eligible tenderer	GM(C)/2065/ Up keeping/ JNC/2013/ 1488, Dated 17th Sept.' 2013	Ganesh Karmakar, Pranav Samiti, Near Goal Kothi, Kanke Road, Ranchi-834008.	Rs 12,14,864.00	12 (Twelve) months	NA	NA	NA
31 of 2012 – 13 vide no. GM(k)/Civil/NI T/12-13/722, dated 07.01.2013	R/M of Coal Transportation Road by providing B.T. surface from Pundi Check post to Hesagora NH Junction at Pundi Project of Kuju Area	Through publication in News paper and CCL website.	In CCL website on 08.01.2013	Two bids system	upto 3.00 PM on 06.02.2013	02 (Two)	02 (Two) 1) Santosh Kumar Singh, Kuju Colliery, Kuju, Ramgarh - 825316. 2) M/s Gautam Constructions, Friends Colony, Goushala Road, Ramgarh Cantt. PIN- 829122	Nil	Yes, awarded to Lowest (L1) tenderer	GM(C)/2066/ Kuju/2013/ 1577, Dated 30th Sept.'2013	Santosh Kumar Singh, Kuju Colliery, Kuju, Ramgarh - 825316.	Rs. 96,24,011.00	06 (Six) months	NA	NA	NA
ARGADA AREA																
SO(E&M)/AA/13-14/Tender-Web-8/1171-1200 Dtd.04.092013	1) Dismantling of 3.3KV O/H line Feeder No.-9 from Dala to Quarry No.-7 of Gidi-C Colliery.	Through Web	05.09.13	Two Bid	24.09.13	NA	NA	NA	NA	NA	NA	Rs. 189087.00	NA	NA	NA	NA
	2) Repairing of Truck(Tata1210S E Model) No.-BRM-8234 of Gidi-C Colliery	Through Web	05.09.13	Two Bid	24.09.13	NA	NA	NA	NA	NA	NA	Rs.137513.00	NA	NA	NA	NA

SO(E&M)/AA/13-14/V.Tender-4/Cover jeep/1234-60 Dtd.09.092013	Hiring of 1(One) No. New Cover jeep(Bolero/Tata sumo/Similar type of cover jeep) for 24 hours use at Argada Area up to 31.03.2015	Through Web	10.09.13	Two Bid	07.10.13	NA	NA	NA	NA	NA	NA	Rs. 685826.00/-	NA	NA	NA	NA
SO(E&M)/AA/13-14/Tender-Web-9/1310-39 Dtd. 19.09.2013	Repairing and reconditioning of 1(One) No. Power Transformer 3 MVA, 11KV/3.3KV GEC make SIno.-4368 of Gidi-C	Through Web	20.09.13	Two Bid	09.10.13	NA	NA	NA	NA	NA	NA	496148	NA	NA	NA	NA

MINING

1	Coal loading &Transportation	Open Tender through News Papers & CCL Website	10.01.2010	Two Bid System	01.02.2010	Three	1. Shri Raju Gupta, Gidi-'A'	1. Sri. Babulal Gupta, Gidi-A 2. Sri. Dhiraj Singh	YES	Agreement No.CGM(A)/S O(M)(A)/CT/G DA/10-13/29 Dt.26.06.2010.	Shri Raju Gupta, Gidi-'A'	218.76	22.07.2013	23.07.2010	NA	Period of Contract extended for one year
2	Coal loading &Transportation	Open Tender through News Papers & CCL Website	11.12.2009	Two Bid System	04.01.2010	Three	1.Sri. Raju Gupta, Gidi-A 2. Sri. Babulal Gupta, Gidi-A 3. Sri. Harshit Logistic Pvt Ltd, Kolkata	NIL	YES	Agreement No.GM(A)/CT /GDC/10-13/45 Dt.02.12.2010.	Shri Babulal Gupta, Gidi-'A'	476.16	17.10.2013	18.10.2010	NA	Not Applicable
3	Coal loading &Transportation	Open Tender through News Papers & CCL Website	03.02.12	Two Bid System	03.03.2012	Three	1. Shri Raju Gupta, Gidi-'A' 2. Shri. Babulal Gupta, Gidi-A. 3. Mahesh Prasad	1. M/s. Mahesh Prasad	YES	Agreement No.AGM(A)/ Min/CT/Relig /12-15/64 dt. 04.01.2013.	Shri Raju Gupta, Gidi-'A'	216.972	03.12.2015	04.12.2012	NA	
4	Reject transportation	Open Tender through News Papers & CCL Website	25.08.2007	Two Bid System	17.09.2007	Two	1.Shri Saryu Gope 2. M/S Chenani Transport	NIL	YES	Agreement No.CGM(A)/S O(M)(A)/Reject Trans/GDW/08/217 Dt. 25.01.2008.	Shri Saryu Gope	109.8	23.09.2010	24.09.2007	NA	Period extended up to 23.09.2013 by Hqrs.
5	Coal loading &Transportation	open Tender through News Papers & CCL Website	10.09.2012	Two Bid System	06.10.2012	Four	1. Sri. Raju Gupta, 2) M/s. Jai Mahalaxmi Transport Co. 3. M/s. Naresh Pd & Co. Pvt. Ltd 4. M/s. Jai Balaji Transport Co.	NIL	YES	Award No.AGM(A)/ Min/CT/GDA-SAUNDA/12-14/53 dt. 05.12.2012	Sri. Raju Gupta	344.01	02.11.2014	03.11.2012	NA	NA

MM																	
GM(A)/SO(M)/NIT/98/MIO Powder/Tra ns/RC/13/21 Dated. 16.09.2013	MIO Power	Web-Site/ Open Tender with intimation of news paper	16.09.13	Two Bid System)	28.10.13	Not open	Not open	N.A	Not finalised	Not applicable	N.A	N.A	Not Finalised	Not Finalised	N.A	No delay	
GM(A)/SO(M)/NIT/04/Bearing/AP/13/22 Dt.16.09.2013	Bearing with sleeve and nuts for humbolt crusher	Web-Site/Open Tender	16.09.13	Two Bid System)	07.10.13	Not open	Not open	N.A	Not finalised	Not applicable	N.A	N.A	Not Finalised	Not Finalised	N.A	No delay	
GM(A)/SO(M)/NIT/05/Bearing/AP/13/23 Dt.16.09.13	Bearing for EKG-5A Shovel	Web-Site/Open Tender	16.09.13	Two Bid System)	07.10.13	Not open	Not open	N.A	Not finalised	Not applicable	N.A	N.A	Not Finalised	Not Finalised	N.A	No delay	
GM(A)/SO(M)/NIT/109/E&M spares/AP/13/24 Dt.16.09.2013	Zinc Chloride	Web-Site/Open Tender	16.09.13	Two Bid System)	07.10.13	Not open	Not open	N.A	Not finalised	Not applicable	N.A	N.A	Not Finalised	Not Finalised	N.A	No delay	
GM(A)/SO(M)/NIT/05/Hyd. Pump /AP/13/25 Dt.23.09.2013	Hyd. Pump for HEMM Spare	Web-Site/Open Tender	23.09.13	Two Bid System)	07.10.13	Not open	Not open	N.A	Not finalised	Not applicable	N.A	N.A	Not Finalised	Not Finalised	N.A	No delay	
GM(A)/SO(M)/NIT/05/Oil Cooler/AP/13/26 Dt.23.09.2013	Oil Cooler	Web-Site/Open Tender	23.09.13	Two Bid System)	07.10.13	Not open	Not open	N.A	Not finalised	Not applicable	N.A	N.A	Not Finalised	Not Finalised	N.A	No delay	
CIVIL																	
26551-91 Dtd 11/03/2013	Making Slogan , Brick Board painting , White-Washing , Colour Washing & Slogan Writing at Sirka U/G & OCP for Sirka	a) Paper Publication b) Hoisting on Website c) Circulation through Notice	NA	Two Bid	10/1/2013		2	a) Niranjn Prasad b) Bharat Gope	All parties qualified	Awarded to LI	876 dt. 20/09/13	Sri Niranjn Prasad	Rs. 1,51,163.13	10/3/2013	9/29/2013	Work completed.	Work completed.
5977-6015 Dtd : 04/07/2013	R/M of residential Qtrs 12 units under GM Unit Sirka	do	do	do	8/1/2013	do		a) Deo kant Singh b) Arjun Gope	do	do	888 dt. 26/09/13	Sri Deo Kant Singh	Rs. 11,01,984.36	12/4/2013	10/5/2013	Work in progress	Work in progress

5483-523 Dtd :27/06/2013	One Deep Bore Hole including Submersible Pump Motor Set along with Water Tank(Capacity 9000 Litres) at Barka Chumba Village) Under CSR Scheme 2012-13 at GM Unit Sirka	do	do	do	7/22/2013	do	a) Rajesh Kr. Sharma b) Noble Enterprises	do	do	807 dt. 28/09/13	Sri Rajesh Kr. Sharma	Rs. 3,82,096.73	11/6/2013	10/7/2013	Work in progress	Work in progress
5483-523 Dtd :27/06/2013	One Deep Bore Hole including Submersible Pump Motor Set along with Water Tank(Capacity 9000 Litres) at Manjhola Chumba Village) Under CSR Scheme 2012-13 at GM Unit Sirka	do	do	do	do	do	a) Rajesh Kr. Sharma b) Noble Enterprises	do	do	808 dt. 28/09/13	Sri Rajesh Kr. Sharma	Rs. 3,82,096.73	11/6/2013	10/7/2013	Work in progress	Work in progress
5483-523 Dtd :27/06/2013	One Deep Bore Hole including Submersible Pump Motor Set along with Water Tank(Capacity 9000 Litres) at Religara West Under CSR Scheme 2012-13.	do	do	do	do	do	a) Rajesh Kr. Sharma b) Noble Enterprises	do	do	806 dt. 28/09/13	Sri Rajesh Kr. Sharma	Rs. 3,82,096.73	11/6/2013	10/7/2013	Work in progress	Work in progress

BARKA-SAYAL AREA

87	SE Copper wire	Open Tender	22.2.13	Two Bid	18.3.13		2	1, M/s.Shreyans Wire Ltd.	1, M/s. Bhilai Conductors (P) Ltd.	Yes	S.O(MM)/RS(BS)/Snd/0202 13-082 dated 6.9.13	M/s.Shreyans Wires Limited, Nagpur	19.37	Within 6 to 8 weeks from the date of receipt of supply order.	Due	Due
6	Spare parts of Wecol ACB Switch Gear	Open Tender	23.4.13	Two Bid	15.5.13		5	3,(1) M/s. Gaurav & Co(2) M/s. R.R.Enterprises (3) M/s. A.K.Traders	2,(1) M/s. Narendra Construction Co. (2) Sri Mahamaya Enterprises	Yes	S.O(MM)/RS(BS)/Snd/0202 13-085 dated 10.9.13	M/s.Gaurav & Co., Ramgarh	3.27	Within 4 to 8 weeks from date of issue of S.O	Due	Due
6	Spare parts of Wecol ACB Switch Gear	Open Tender	23.4.13	Two Bid	15.5.13		5	3,(1) M/s. Gaurav & Co(2) M/s. R.R.Enterprises (3) M/s. A.K.Traders	2,(1) M/s. Narendra Construction Co. (2) Sri Mahamaya Enterprises	Yes	S.O(MM)/RS(BS)/Snd/0202 13-086 dated 10.9.13	M/s.R.R.Enterprises ,Ramgarh	0.04	Within 30 days from the date of issue of S.O.	Due	Due
83	Insulating materials	Open Tender	15.02.13	Two Bid	13.3.13		4	3,(1) M/s.Spares India(2) M/s. Electro Enrterprises (3) M/s. A.k.Traders	1, M/s. Narendra Construction	Yes	S.O(MM)/RS(BS)/Snd/0202 13-087 dated 10.9.13	M/s.Spares India , Bhurkund	1.58	Within 15 to 30 days from date of issue of S.O	28.9.13	Due

83	Insulating materials	Open Tender	15.02.13	Two Bid	13.3.13	4	3,(1) M/s.Spares India(2) M/s. Electro Enrterprises (3) M/s. A.k.Traders	1, M/s. Narendra Construction	Yes	S.O(MM)/RS(BS)/Snd/0202 13-088 dated 10.9.13	M/s.A.K.Traders, Ranchi	2.04	Within 6 to 8 weeks from the date of issue of S.O.	Due	Due	
83	Insulating materials	Open Tender	15.02.13	Two Bid	13.3.13	4	3,(1) M/s.Spares India(2) M/s. Electro Enrterprises (3) M/s. A.k.Traders	1, M/s. Narendra Construction	Yes	S.O(MM)/RS(BS)/Snd/0202 13-089 dated 10.9.13	M/s.Electro Enterprises , Ramgarh	0.54	Within 10 to 20 days from date of issue of S.O	24.9.13	24.9.13	
28	Dog Nail	Open Tender	3.8.13	Two Bid	27.8.13	3	1. M/s. Amar Engineering Works	2,(1) M/s. Sree Biswakarma Industries (2) M/s. Anjana Steel Instries Pvt. Ltd.	Yes	S.O(MM)/RS(BS)/Snd/0202 13-092 dated 16.9.13	M/s. Amar Engineering Works	1.87	25% quantity immediately within 15 days and balance within 60 days from date of receipt of S.O.	3.10.13	3.10.13	

CRS BARKAKANA AREA

NIL

KATHARA AREA

GM(KTA)/SO@/Tender/ 13/3181dt: 29.3.13	R/M of 11 nos. 1B & 1C type qrts. At colony No.2, back side of Durga mandap under Kathara Colliery	open	29.3.13	Two	12.4.13	Three	Three Bijay Kr. Yadav, Sarada enterprises, Pranabanand Choudhary	NIL	Yes	GM(KTA)/SO @/Award/20 13/1487 dt: 11.9.13	Bijay Kr. Yadav	3.56	2 minths	11.9.13	10.11.13	Nil
GM(KTA)/SO@/Tender/ 13/900dt: 17.7.13	Day to day annual maint. of Railway track line from crossing of crossing of Manjhi tola to Kalika end point of Jarangdih Colliery	open	17.7.13	Two	12.8.13	Two	Three T.D.Construction, Nirbhay Kr. Pandey	NIL	Yes	GM(KTA)/SO @/Award/20 13/1526 dt: 13.9.13	T.D.Construction	8.76	6 minths	14.9.13	13.3.14	Nil
GM(KTA)/SO@/Tender/ 13/1214dt: 26.9.11	Construction of Toe/support wall for Haulage unit 2 Tippler of Sawang 'C' seam embankment of Govindpur Project.	open	26.9.11	Two	16.11.11	Three	Three Ramanand Singh & Co. , Galaxy Enterprises, Mahato Enterprises	NIL	Yes	GM(KTA)/SO @/Award/20 13/1456 dt: 5.9.13	Mahato Enterprises	22.64	4 minths	6.9.13	5.1.14	Nil

GM(KTA)/SO@/Tender/13/3181dt:29.3.13	R/M of 3 block of WB (DS) qrts. at Gaytri Colony Under G.M. Unit, Kathara	open	29.3.13	Two	9.7.13	Three	Three Bijay Kr. Yadav, Md. Yasin, J.D.Enterprises	NIL	Yes	GM(KTA)/SO @/Award/2013/1682 dt:28.9.13	J.D.Enterprises	7.37	2 minths	30.9.13	29.11.13	Nil
GM(KTA)/Excvtender/Dozer/KTC/2013/242 DT.05/06.07.13	Complete repairing of 18 Nos. worn out sprocket segments, worn out peripheral surface of 02 Nos. Sprocket drums, rebuilding and finishing of sprocket holes 54 Nos. and drum holes 54 Nos. to remove ovality, Supply and fitment of 54 Nos. new HT Bolts and Nuts in D-355 Dozer Sl. No. T-2777 deployed at Kathara Colliery.	Open Tender	05./06.07.13	Two bid system	19.07.13	Three	1. M/S. Amrit Traders, Kathara. 2. M/S. Annapurna Enterprises, Kathara. 3. M/S. Manoj Engg. Work Shop, Kathara.	NIL	Yes	442 Dt. 11/12.09.13	M/S. Amrit Traders, Kathara.	0.83	10 days from the date of handing over the machine at site	Not available	Not available	Not applicabe
GM(KTA)/Excvtender/Dumper/Gvp-Ph-II/2013/348 DT.17/18.08.13	Making of 08 (Eight) Nos. of boxes for Dala bridge across Konar River with 16 (Sixteen) Nos. dump body of 35Te. Dumpers at Govindpur PH-II.	Open Tender	17./18.08.13	Two bid system	13.09.13	Three	1. M/S. Manoj Engg. Work Shop, Kathara. 2. M/S. Shiv Engg.Works, Phusro. 3. M/S. Kuldeep Engg. Works, Phusro.	1. M/S. Shiv Engg.Works, Phusro. 2. M/S. Kuldeep Engg. Works, Phusro.	Yes	494 Dt. 23.09.13	M/S. Manoj Engg. Work Shop, Kathara.	4.76	30 days from the date of handing over the job at site.	Not available	Not available	Not applicabe
GM(KTA)/Excvtender/Dozer/KTC/2013/380 DT.25.08.13	Repairing and rebuilding of worn out sprocket drums (LH & RH), drum holes (9x3x2=54 Nos.) new replacement of 12 Nos. seats, 12 Nos. springs and 04 Nos. plate guides of (LH & RH) idler assly. along with the work of dismantling and assembling of Dozer model BD-355 Sl. No. T-2497 deployed of Kathara Colliery.	Open Tender	25.08.13	Two bid system	10.09.13	Three	1. M/S. Annapurna Enterprises, Kathara. 2. M/S. Aisha Construction, Kathara. 3. M/S. Maa Jagdamba Enterprises, Kathara.	NIL	Yes	506 Dt. 27.09.13	M/S. Aisha Construction, Kathara.	0.62	10 days from the date of handing over the machine at site	Not available	Not available	Not applicabe

RAJRAPPA AREA

No. 21, dtd. 07.07.13	Civil Nature	Open	07.07.13	two	02.08.13	2	2(Shri Kundan Pd. & M/s. Pawan Enterprises	N.A	Yes	No.56, dated 03.09.13	M/s. Pawan Enterprises	10.43	11.10.13	12.09.13	Work in progress	-
No. 16, dtd. 24.01.13	Civil Nature	Open	24.01.13	two	19.07.13	2		N.A	Yes	No.57, dated 03.09.13	Shri Kundan Prasad	0.78	02.10.13	12.09.13	Work in progress	-
No. 16, dtd. 21.06.13	Civil Nature	Open	21.06.13	two	01.07.13	3	2(Shri Rajkumar Agarwal, Shri Ashok Kr. Singh & M/s. Ratan Constn	N.A	Yes	No.58, dated 03.09.13	Shri Raj Kumar Agarwal	5.16	26.10.13	12.09.13	Work in progress	-
No. 27, dtd. 24.08.13	Civil Nature	Open	24.08.13	two	04.09.13	2	2(Shri Kedar Nath Mahto & Shri Kuldip Singh	N.A	Yes	No.59, dated 07.09.13	Shri Kedar Nath Mahto	8.41	15.11.13	16.09.13	Work in progress	-
No. 16, dtd. 21.06.13	Civil Nature	Open	21.06.13	two	01.07.13	3	3(Shri Rajkumar Agarwal, Shri Ashok Kr. Singh & M/s. Ratan Constn	N.A	Yes	No.60, dated 07.09.13	Shri Raj Kumar Agarwal	5.16	30.10.13	16.09.13	Work in progress	-
No. 17, dtd. 21.06.13	Civil Nature	Open	21.06.13	two	04.07.13	2	2(Shri Rajkumar Agarwal & Shri Ashok Kr. Singh	N.A	Yes	No.61, dated 07.09.13	Shri Raj Kumar Agarwal	5.16	30.10.13	16.09.13	Work in progress	-
No. 22, dtd. 22.07.13	Civil Nature	Open	22.07.13	two	31.07.13	3	3(Shri Kedar Nath Mahto, Shri Tribhuvan Kumar & Shri Dharendra Kumar	N.A	Yes	No.62, dated 07.09.13	Shri Tribhuvan Kumar	1.39	30.09.13	16.09.13	Work in progress	-
No. 16, dtd. 21.06.13	Civil Nature	Open	21.06.13	two	01.07.13	3	3(Shri Rajkumar Agarwal, Shri Ashok Kr. Singh & M/s. Ratan Constn	N.A	Yes	No.63, dated 07.09.13	Shri Raj Kumar Agarwal	5.16	30.10.13	16.09.13	Work in progress	-
No. 17, dtd. 21.06.13	Civil Nature	Open	21.06.13	two	04.07.13	2	2(Shri Rajkumar Agarwal & M/s. Ratan Constn	N.A	Yes	No.64, dated 07.09.13	Shri Raj Kumar Agarwal	4.69	30.10.13	16.09.13	Work in progress	-
No.14, dtd. 20.06.13	Civil Nature	Open	20.06.13	two	04.07.13	2	2(Shri Rajkumar Agarwal & Shri Ashok Kr. Singh	N.A	Yes	No.65, dated 07.09.13	Shri Raj Kumar Agarwal	7.01	15.11.13	16.09.13	Work in progress	-
No. 11 dtd. 23.05.13	Civil Nature	Open	23.05.13	two	30.05.13	2	2(M/s. Rana Constn & M/s. HR Constn	N.A	Yes	No.66, dated 07.09.13	M/s. Rana Constn.	2.82	15.10.13	16.09.13	Work in progress	-
No. 17 dtd. 31.05.13	Civil Nature	Open	31.05.13	two				N.A	Yes	No.67, dated 07.09.13	Shri Kundan Prasad	0.68	22.09.13	16.09.13	Work in progress	-
No. 17, dtd. 21.06.13	Civil Nature	Open	21.06.13	two	04.07.13	2	2(Shri Rajkumar Agarwal & M/s. Ratan Constn	N.A	Yes	No.68, dated 10.09.13	Shri Raj Kumar Agarwal	5.16	02.11.13	19.09.13	Work in progress	-
No. 16, dtd. 21.06.13	Civil Nature	Open	21.06.13	two	01.07.13	3	3(Shri Rajkumar Agarwal, Shri Ashok Kr. Singh & M/s. Ratan Constn	N.A	Yes	No.69, dated 10.09.13	Shri Raj Kumar Agarwal	5.16	02.11.13	19.09.13	Work in progress	-
No. 24, dtd. 09.08.13	Civil Nature	Open	09.08.13	two	21.08.13	2	2(M/s. Shandil Constn & Shri Kundan Pd.	N.A	Yes	No.70, dated 16.09.13	M/s. Shandil Constn	4.03	08.11.13	25.09.13	Work in progress	-