

**CENTRAL COALFIELDS LIMITED**

**RANCHI**

**ANNEXURE-IV**

**DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF JUNE 2013**

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>CIVIL HQ</b>																
17 of 2012 – 13 vide no. GM(C)/Tender /2012 – 13/104, Dated 21st Jan.'2013.	External finishing of quarters at Gandhi Nagar Colony, CCL, Ranchi	Through publication in News paper and CCL website.	In CCL website on 25.01.2013	Two bids system	upto 3.00 PM on 21.02.2013	03 (Three)	02 (Two) 1. M/s Ajit Kumar, Vidyapati Nagar, Kanke Road, Ranchi – 834008 2. Manoj Kumar Pandey, H-88, Argora Housing Colony, Ranchi - 834002	01 (One) M/s Rama Construction, At + Po.- – AUNTA, P.S. – Hathideh, Distt. – Patna, Bihar, PIN- 803303	Yes, awarded to single eligible tenderer	GM(C)/2052 / GNC/2013/ 930, Dated 7th June.'2013	Manoj Kumar Pandey, H-88, Argora Housing Colony, Ranchi – 834002	Rs.41,17,536.88	02 (Two) months	NA	NA	NA
28 of 2012 – 13 vide no. GM(C)/Tender /2012 – 13/469, Dated 16th March'2013	Roof treatment of Balance Residential Building of Old B type – 04 blocks (8 units), Double storied B type – 01 block (8 units), Multi storied B type-01 block (16 units), C type – 2 blocks (2 units), Double storied C type – 1 block (4 units), D type – 1 block (1 unit) and GM Bungalow (1 unit) at MRS Ramgarh	Through publication in News paper and CCL website.	In CCL website on 26.03.2013	Two bids system	upto 3.00 PM on 08.04.2013	01 (One)	01 (One)1. M/s Gautam Constructions, Friends Colony, Goushala Road, Ramgarh Cantt. PIN-829122 Tenughat No.3, PS- Gomia, Dist- Bokaro (Jharkhand).	Nil	Yes, awarded to single eligible tenderer	GM(C)/2053 / MRS/2013/ 977, Dated 15th June'2013	M/s Gautam Constructions, Friends Colony, Goushala Road, Ramgarh Cantt. PIN-829122	Rs. 5,46,374.98	03 (Three) months	NA	NA	NA
16 of 2012 – 13 vide no. GM(C)/Tender /2012 – 13/53, Dated 10th Jan.'2013	Repairing of G.S. sheet roofing of different shops of CRS, Barkakana	Through publication in News paper and CCL website.	In CCL website on 22.01.2013	Two bids system	upto 3.00 PM on 18.02.2013	01 (One)	01 (One)Gladstone Lyall employees' Industrial Co-operative Society Ltd., 4, Fairlie Place (5th floor), Kolkata – 700001	Nil	Yes, awarded to single eligible tenderer	GM(C)/2054 / CRS BRK/2013/9 76, Dated 15th June'2013	Gladstone Lyall employees' Industrial Co-operative Society Ltd., 4, Fairlie Place (5th floor), Kolkata – 700001	Rs.1,63,92,982.79	09 (Nine) months	NA	NA	NA

25 of 2012 – 13 vide no. GM(C)/Tender /2012 – 13/382, Dated 2nd March'2013	Construction of 550 meter long P.C.C road at Lupung Toli under CSR programme of CCL HQ., Ranchi.	Through publication in News paper and CCL website.	In CCL website on 13.03.2013	Two bids system	upto 3.00 PM on 30.03.2013	02 (Two)	01 (One)M/s Manoj Kumar, (Govt. Contractor & Supplier), Vidyapati Nagar, Kanke Road, Ranchi-834008	01 (One)M/s Raj Kumar, 2A, Raj Bhawan, Police line, Kanke Road, Ranchi - 834008	Yes, awarded to single eligible tenderer	GM(C)/2055 / CSR/2013/ 1028, Dated 25th June.'2013	M/s Manoj Kumar, (Govt. Contractor & Supplier),Vidyapati Nagar, Kanke Road, Ranchi – 834008	Rs.19,90,018.65	02 (Two) months	NA	NA	NA
27 of 2012 – 13 vide no. GM(C)/Tender /2012 – 13/414, Dated 8th March'2013	Construction of 03 (Three) nos. class rooms in different schools of Ranchi district under CD/CSR programme of CCL HQ., Ranchi	Through publication in News paper and CCL website.	In CCL website on 18.03.2013	Two bids system	upto 3.00 PM on 05.04.2013	02 (Two)	01 (One)M/s Manoj Kumar, (Govt. Contractor & Supplier), Vidyapati Nagar, Kanke Road, Ranchi-834008	01 (One)Ramender Kumar, Morhabadi (West), Ranchi – 834008	Yes, awarded to single eligible tenderer	GM(C)/2056 / CD/CSR/20 13/1027, Dated 25th June.'2013	M/s Manoj Kumar, (Govt. Contractor & Supplier),Vidyapati Nagar, Kanke Road, Ranchi – 834008	Rs.19,64,767.83	04 (Four) months	NA	NA	NA
22 of 2012 – 13 vide no. GM(C)/Tender /2012 – 13/246, Dated 8th Feb.'2013	Repair & maintenance of Executive Hostel and VIP Rest House at MRS Ramgarh	Through publication in News paper and CCL website.	In CCL website on 19.02.2013	Two bids system	upto 3.00 PM on 02.03.2013	08 (Eight)	06 (Six) 1. Vinod Kumar Jain, Tirupati Balaji Complex, Block B-8, 1st floor, Opposite Block Hospital, Bijulia, Ramgarh Cantt., Dist.- Ramgarh-829122 2. Arvind Kumar Jaiswal, Naisarai, Ramgarh Cantt.-829122, Ramgarh 3. Kumar Mantosh, Staff SBI Colony, Ratu Road, Ranchi - 834001 4. Bali Ram Prasad, Gonda Town, Kanke Road, Ranchi – 834008 5. Sri Balajee Construction, At+Po- Rajrappa Project, Dist.- Ramgarh (Jharkhand), PIN-829150 6. Surendra Singh, Dhori Staff Quarter, PO-Dhori, Dist- Bokaro (Jharkhand), PIN-825102	02 (Two) 1. Tara Nath Saw, At + Po.- Bharechnagar Sandi, Dist.- Ramgarh (Jharkhand). 2. Ramendra Kumar, Opposite- Birsa Stadium, Morabadi (West), Ranchi-834008	Yes, awarded to Lowest (L1) tenderer	GM(C)/2057 / MRS/2013/ 1029, Dated 25th June'2013	Surendra Singh, Dhori Staff Quarter, PO-Dhori, Dist- Bokaro (Jharkhand), PIN-825102	Rs.6,28,930.76	03 (Three) months	NA	NA	NA

**MM HQ**

NO Supply Order has been given more than Rs. 2.00 Crores & above

**ARGADA AREA**

SO(E&M)/AA/ 13-14/Tender- Web-2/355-84 Dtd.03.06.2013	a) Rep. of Belmos Starter b) Rep. of 550 Stater c) Rep. of Kill Burn Starter d) Rep.of Rey roll burn 300 Amp ACB of Argada UG	Through Web	03.06.2013	Two Bid	21.06.2013	2 Nos.	Tender not opened	NA	NA	NA	NA	Rs. 1.61	NA	NA	NA	NA
---	---	-------------	------------	---------	------------	--------	-------------------	----	----	----	----	----------	----	----	----	----

Deptt - Enm																
25283-321 dt.21/2/13	R/M of Two nos qtrs. at Gidi'A'	a) Paper Publication b) Hoisting on Website c) Circulation through Notice	Not Applicable	Two Bid	28/02/13	2	a) Sri Vijay Kr. Singh b) Sri Janardan Singh	All parties qualified	Awarded to L1	390 dt. 11/06/13	Sri Vijay Kr. Singh	Rs. 1,10,399.83	5/7/2013	20/6/13	Work in progress.	Work in progress.
-do-	Making of temporary shed for Rest Shelter at Quarry.No.2 at Religarag	do	do	do	do	do	a) M/S R S Const. b) Sri Uma Shankar Pd.	do	do	391 dt. 11/06/13	Sri Uma Shankar Pd.	Rs. 1,01,924.44	10/7/2013	20/6/13	do	do
-do-	Cleaning & Repairing of Main drain along road side Main gate to Gidi Chowk at Gidi'A'	do	do	do	do	do	a) Sri Vijay Kr. Singh b) Sri Janardan Singh	do	do	392 dt. 11/06/13	Sri Vijay Kr. Singh	Rs. 1,12,593.44	5/7/2013	20/6/13	do	do
-do-	R/M of Brick on edge flooring etc. in Sharmik High School at Gidi'A'	do	do	do	13/2/13	do	a) M/S Girija Singh b) M/S Chandra Shekhar Singh	do	do	429 dt. 20/06/13	M/S Girija Singh	Rs. 1,20,113.69	13/7/13	29/6/13	do	do
-do-	R/M of Shed at different place at Gidi Washery	do	do	do	do	do	a) M/S Girija Singh b) M/S Chandra Shekhar Singh	do	do	430 dt. 20/06/13	M/S Girija Singh	Rs. 75,299.59	13/7/13	29/6/13	do	do
-do-	Renovation of Garrage along with repairing o of damaged boundary wall of Qtr.C/S/S-20 & 21 at Argada	do	do	do	do	do	a) M/S Aditya Enterprises b) Sri Shambhu Mahto	do	do	431 dt. 20/06/13	M/S Aditya Enterprises	Rs. 1,00,007.04	13/7/13	29/6/13	do	do
-do-	R/M of 4 Nos different type qtrs. at Sirka	do	do	do	do	do	a) M/S Aditya Enterprises b) Sri Shambhu Mahto	do	do	464 dt. 28/06/13	Sri Shambhu mahto	Rs. 1,20,822.98	27/7/13	7/7/2013	Work is to be started.	Work is to be started.
-do-	R/M of pipe line at Bazar Area & Filter plant Area at Religarah	do	do	do	do	do	a) M/S R S Const. b) Sri Uma Shankar Pd.	do	do	465 dt. 28/06/13	Sri Uma Shankar Pd.	Rs. 92,980.39	22/7/13	7/7/2013	do	do
Deptt - MM																
GM(A)/SO(M M)/NIT/05/Car bon Brushes & Holders/AP/13 /11 Dated.13.06.2 013	Carbon Brushes & Holders	Web- Site/Open Tender	13.06.13	Two Bid System)	08.07.13	Not open	Under Process	N.A	Not finalised	Not applicable	N.A	N.A	Not Finalised	Not Finalised	N.A	No delay
GM(A)/SO(M M)/NIT/04/Be aring/AP/13/1 2 Dt.13.06.2013	Bearing for Pump 250Kw,3.3kv Moter for Humbot Crusher	Web- Site/Open Tender	13.06.13	Two Bid System)	08.07.13	Not open	Under Process	N.A	Not finalised	Not applicable	N.A	N.A	Not Finalised	Not Finalised	N.A	No delay

1	Coal loading &Transportation	Open Tender through News Papers & CCL Website	10.01.2010	Two Bid System	01.02.2010	Three	1. Shri Raju Gupta, Gidi-'A'	1. Sri. Babulal Gupta, Gidi-A 2. Sri. Dhiraj Singh	YES	Agreement No.CGM(A)/SO(M)(A)/CT/GDA/10-13/29 Dt.26.06.2010.	Shri Raju Gupta, Gidi-'A'	218.76	22.07.2013	23.07.2010	NA	Not Applicable
2	Coal loading &Transportation	Open Tender through News Papers & CCL Website	11.12.2009	Two Bid System	04.01.2010	Three	1.Sri. Raju Gupta, Gidi-A 2. Sri. Babulal Gupta, Gidi-A 3. Sri. Harshit Logistic Pvt Ltd, Kolkata	NIL	YES	Agreement No.GM(A)/CT/GDC/10-13/45 Dt.02.12.2010.	Shri Babulal Gupta, Gidi-'A'	476.16	17.10.2013	18.10.2010	NA	Not Applicable
3	Coal loading &Transportation	Open Tender through News Papers & CCL Website	03.02.12	Two Bid System	03.03.2012	Three	1. Shri Raju Gupta, Gidi-'A'	1. M/s. Mahesh Prasad	YES	Agreement No.AGM(A)/Min/CT/Relig/12-15/64 dt. 04.01.2013.	Shri Raju Gupta, Gidi-'A'	216.972	03.12.2015	04.12.2012	NA	
4	Reject transportation	Open Tender through News Papers & CCL Website	25.08.2007	Two Bid System	17.09.2007	Two	1.Shri Saryu Gope 2. M/S Chenani Transport	NIL	YES	Agreement No.CGM(A)/SO(M)(A)/Reject Trans/GDW/08/217 Dt. 25.01.2008.	Shri Saryu Gope	109.8	23.09.2010	24.09.2007	NA	Period extended up to 23.09.2013 by Hqrs.
5	Coal loading &Transportation	open Tender through News Papers & CCL Website	10.09.2012	Two Bid System	06.10.2012	Four	1. Sri. Raju Gupta, 2) M/s. Jai Mahalaxmi Transport Co. 3. M/s. Naresh Pd & Co. Pvt. Ltd 4. M/s. Jai Balaji Transport Co.	NIL	YES	Award No.AGM(A)/Min/CT/GDA SAUNDA/12-14/53 dt. 05.12.2012	Sri. Raju Gupta	344.01	02.11.2014	03.11.2012	NA	NA

**KATHARA AREA**

GM(KTA)/SO ©/Tender/11/1 214 dt: 26.9.11	Construction of two nos. steel bunker 30 MT each for Sawang 'C' seam at Govindpur Project	open	26.9.11	Two	14.11.11	Two	Two Ramanand Singh & Co., M/s. Narendra Kr. & Co.	NIL	Yes	GM(KTA)/SO ©/Award/2 013/546 dt: 12.6.13	Ramanand Singh & Co.	74.98	6 minths	13.6.13	12.12.13	NIL
GM(KTA)/SO ©/Tender/13/3 138 dt: 19.2.13	R/M of MQ tyope qrts., At colony No.4 under Kathara Colliery	open	19.2.13	Two	4.3.13	Three	Three Suchit Kumar, R.K.Enterprise Harishchandra Kumar.	NIL	Yes	GM(KTA)/SO ©/Award/2 013/552 dt: 12.6.13	Harishchandra Kumar	6.75	2 minths	13.6.13	12.8.13	NIL
GM(KTA)/SO ©/Tender/13/3 148 dt: 21.2.13	Providing fencing wall for quarry No.3 of Kathara O/C mine (1000 mt. length approx) at Kathara Colliery."(work devided into two parts equally)	open	21.2.13	Two	15.3.13	Four	Four J.D. Enterprises, Chand Enterp., Harishchandra Kumar, Ashok Kr. Singh	NIL	Yes	GM(KTA)/SO ©/Award/2 013/623 dt: 18.6.13	J.D. Enterprises,	6.00	1.5 minths	19.6.13	2.8.13	NIL

GM(KTA)/SO ©/Tender/13/3 148 dt: 21.2.13	Providing fencing wall for quarry No.3 of Kathara O/C mine (1000 mt. length approx) at Kathara Colliery."(work divided into two parts equally)	open	21.2.13	Two	15.3.13	Four	Four J.D. Enterprises, Chand Enterprises, Harishchandra Kr., Ashok Kr. Singh	NIL	Yes	GM(KTA)/S O©/Award/2 013/630 dt: 19.6.13	Chand Enterprises	6.00	1.5 minths	20.6.13	1.8.13	NIL
JRD/475	Construction of 09 Nos. Ventilation Stopping(2) Nos. with door and (2) nos. repair of No.5A Incline	Paper	08.3.13	Two	22.3.13	Three	Two Nos.-i. M/s.Annapurna & ii. K.B.Pandey	One M/s. Bajrang Enterprises.	Yes	856-64 dt.20.6.13.	M/s. Annapurna Construction.	3.036	Six weeks from 20.6.13.	20.6.13	NA	NA

**BARKA-SAYAL AREA**

Nil	Nil	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A	N.A
-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

Deptt- R.S.Saunda

9	SDL Sps	Single Tender	13.05.13	Two Bid	5.6.13	1	1,Eimco Elecon(India) Ltd	Nil	Yes	S.O(MM)/R S(BS)/Snd/S DL Sps/13-14/020213-040 dated 25.6.13	M/s. Eimco Elecon(India) Ltd. Dhanbad	40.52	Within 18/24 week from the date of receipt of order	27.6.13	Due	
64	Sps. for Trans Switch	Single Tender	17.12.12	Two Bid	09.01.13	1	1, M/s.Electroteknica Switchgear Pvt. Ltd.	Nil	Yes	S.O(MM)/R S(BS)/Snd/S DL Sps/13-14/020213-041 dated 27.6.13	M/s. Electroteknica Switchgear Pvt. Ltd.,Kolkata	2.29	Within 8-12 weeks from date of receipt of supply order	Due	Due	

**RAJPAPPA AREA**

No. 100, dtd. 15.03.13	Civil Nature	Open	15.03.13	two	22.03.13	2	2(Balajee Constn & Shri Kundan Prasad	N.A	Yes	No. 8, dated 06.06.13	Balajee Constn	1.27	14.07.13	15.06.13	Work in progress	-
No. 2, dtd. 04.04.13	Civil Nature	Open	04.04.13	two	22.04.13	2	2(Balajee Constn & Shri Kundan Prasad	N.A	Yes	No.9, dated 06.06.13	Balajee Constn	5.31	14.08.13	15.06.13	Work in progress	-
No. 99, dtd. 08.03.13	Civil Nature	Open	08.03.13	two	15.03.13	2	2(M/s. Randhir Constn Co & Shri Kundan Prasad	N.A	Yes	No.10, dated 10.06.13	Shri Kundan Prasad	3.19	18.07.13	19.06.13	Work in progress	-
No. 96, dtd. 26.02.13	Civil Nature	Open	26.02.13	two	15.03.13	2	2(Shri Babulal Mahto & Shri Kauleshwar Das	N.A	Yes	No.11, dated 14.06.13	Shri Babulal Mahto	5.63	22.12.13	23.06.13	Work in progress	-
No. 9, dtd. 02.05.13	Civil Nature	Open	02.05.13	two	15.05.13	2	2(Shri Subhash Chadra & Shri Dharendra Kumar	N.A	Yes	No.12, dated 14.06.13	Shri Dharendra Kumar	5.98	22.08.13	23.06.13	Work in progress	-
No. 1, dtd. 04.04.13	Civil Nature	Open	04.04.13	two	17.04.13	2	2(Shri Subhash Chadra & Shri Dharendra Kumar	N.A	Yes	No.13, dated 18.06.13	Shri Subhash Chandra	3.37	26.07.13	27.06.13	Work in progress	-
No. 11, dtd. 23.05.13	Civil Nature	Open	23.05.13	two	30.05.13	2	2(M/s Rana Constn & M/s. Pawan Enterprises	N.A	Yes	No.14, dated 18.06.13	M/s. Pawan Enterprises	2.94	26.07.13	27.06.13	Work in progress	-
No. 102, dtd. 16.03.13	Civil Nature	Open	16.03.13	two	10.04.13	2	2(M/s Ratan Constn & Shri Raj Kumar Agarwal	N.A	Yes	No.15, dated 20.06.13	Shri Raj Kumar Agarwal	2.93	28.07.13	29.06.13	Work in progress	-
No. 101, dtd. 15.03.13	Civil Nature	Open	15.03.13	two	10.04.13	2	2(M/s Ratan Constn & Shri Raj Kumar Agarwal	N.A	Yes	No.16, dated 20.06.13	M/s. Ratan Constn	2.93	28.07.13	29.06.13	Work in progress	-
No. 100, dtd. 15.03.13	Civil Nature	Open	15.03.13	two	22.03.13	2	2(Balajee Constn & Shri Kuldip Singh	N.A	Yes	No.17, dated 20.06.13	Balajee Constn	1.87	28.07.13	29.06.13	Work in progress	-

No. 99, dtd. 08.03.13	Civil Nature	Open	08.03.13	two	15.03.13	2	2(M/s. Randhir Constn Co & Shri Kundan Prasad	N.A	Yes	No.18, dated 20.06.13	M/s. Randhir Constn.	2.71	28.07.13	29.06.13	Work in progress	-
No. 101, dtd. 15.03.13	Civil Nature	Open	15.03.13	two	10.04.13	2	2(M/s Ratan Constn & Shri Raj Kumar Agarwal	N.A	Yes	No.19, dated 20.06.13	M/s. Ratan Construction	2.93	28.07.13	29.06.13	Work in progress	-
No. 101, dtd. 15.03.13	Civil Nature	Open	15.03.13	two	10.04.13	2	2(M/s Ratan Constn & Shri Raj Kumar Agarwal	N.A	Yes	No.20, dated 20.06.13	M/s. Ratan Construction	2.93	28.07.13	29.06.13	Work in progress	-
No. 100, dtd. 15.03.13	Civil Nature	Open	15.03.13	two	22.03.13	2	2(Balajee Constn & Shri Kuldip Singh	N.A	Yes	No.21, dated 20.06.13	Shri Kuldip Singh	1.87	28.07.13	29.06.13	Work in progress	-
No. 8, dtd. 02.05.13	Civil Nature	Open	02.05.13	two	15.05.13	2	2(HR Constn & M/s. Arbind Enterprise	N.A	Yes	No.22, dated 24.06.13	M/s. Arbind Enterprises	6.71	25.06.14	26.06.13	Work in progress	-
No. 103, dtd. 20.03.13	Civil Nature	Open	20.03.13	two	10.04.13	2	2(Shri Kundan Prasad & M/s. AH Constn	N.A	Yes	No.23, dated 26.06.13	M/s. A.H. Raja Constn	2.45	19.08.13	05.07.13	Work in progress	-

**CRS BARKAKANA AREA**

CRS / BRK/SO@// 12-13/ 1491 Dated - 07.01.13	Construction of 06 Nos. Pump House ground reservoir of 50,000 gallons capacity and pipe line network connection all the bore well with proposed reservoir at CRS, Barkakana.	Open	10.01.13	Two Bids	11.02.13	(2)Two	02 (Two) Sri Rajesh Kr. Sharma & M/s Gautam Const.	---	Lowest Tenderer	CRS/BRK/S O@/Award/13-14/75/346 Dt 19.06.13	Sri Rajesh Kumar Sharma	38.12	28.11.13	29.6.13	28.11.13	
CRS / BRK/SO@// 12-13/ 1683 Dated - 14.02.13	R/M of 4 units B Type, 1 unit C Type, D-1 (Partial) and Canteen (Hostel) of CETI, Barkakana.	Open	14.02.13	Two Bids	25.02.13	04 (Four)	(Four) Sri Jitendra Kr. Singh, Sri Pramod Kr. Singh, Sri M.K. Sinha, & Sri Mangesh Singh	---	Lowest Tenderer	CRS/BRK/S O@/Award/13-14/76/350 Dt 19.06.13	Sri MangeshSingh	2.78	28.8.13	29.6.13	28.8.13	