

CENTRAL COALFIELDS LIMITED

RANCHI

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF AUGUST 2013

| Tender No. | Item/nature of work | Mode of tender enquiry | Date of Publ.of tender | Type of Bidding (Single/Two Bid system) | Last dt.of receipt tender | Nos.of tender received | Nos.&Name of parties qualified after tech.evaluation | Nos.&Name of parties not qualified after tech.evaluation | Whether contract awarded to Lowest tender/ evaluation L1 | Contract No.& Date | Name of Contractor | Value of Contract (Rs.lakhs) | Scheduled date of completion of supplies/ work | Actual date of start of work/ supplies | Actual date of completion of work/supplies | Reasons for delay if any |
|---|---|------------------------|----------------------------------|---|---------------------------|------------------------|---|--|--|--|--|------------------------------|---|--|--|--------------------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| MM HQ | | | | | | | | | | | | | | | | |
| CM(P)/III/HEM M/60TRD/CB 12-13/105/12 | Supply of 60T Rear dumpers | OGT | | TWO | 29.01.13 | 2 | 1) M/S GMMCO 2)M/S BEML | NA | Counter offer as per NIT for distribution of quantity | 105:22:1:06:13:141 dt. 14.08.13 | M/s.BEML LIMITED, 206/D1, "Bhagirathi" (Behind NCC / Army Campus) Rameshwaram Colony, Bariatu Road, RANCHI-834009. | 5276.480 | To commence @ 5 machines within 5 months from the date of receipt of order and balance @ 5 machines per month | Yet to be started | NA | NA |
| Sr.Mgr(P)/SKA/042/11-12/CT Scan/10 | Supply & Installation of 64 slice CT Scanner with accessories | OGT | Adv. No. 22/2011-12 dtd. 8/12/11 | Two Bid System | 1/30/2012 | 2 | 1) M/s Philips Elec. India Ltd. 2) M/s Erbis Engg. Comp. Ltd. | NIL | Yes | 042:01:1:01:13:083 dt 03/07/13 | M/s Philips Electronics India Limited, 7, Justice Chandra Madhab Road, 1 st floor, Kolkata – 700020 | 537.48 | Within 03 to 06 months | From the date of opening of LC | NA since LC is still to be opened | NA |
| CM(P)/III/HEM M/60T RD//CB 12-13/105/12 | Supply of 60T Rear Dumpers | OGT | Adv. No. 39/2012-13 dtd. 7/12/12 | Two Bid System | 29/01/12 | 2 | 1) M/s BEML 2) M/s GMMCO | NIL | Yes along with L1:L2 is 60:40 as per NIT | 105:22:1:06:13:087 [60T REAR DUMPER] dt 05/07/13 | M/s.Caterpillar India Private Limited, Melnallathur, Thiruvallur-602004. Tamil Nadu, INDIA | 7634.17 | To commence @ 5 machines within 5 months from the date of receipt of order and balance @ 5 machines per month | Yet to be started | NA | NA |
| MM(P)/e-tendering/F.E.L oader 10Cu.M/115/2 012-13 | F.E.Loader 10Cu.M | OGT | Adv. No. 01/2012-13 dt 11/04/12 | Two Bid System | 6/6/2012 | 2 | 1) M/s GMMCO 2) M/s L&T | NIL | Yes | 1151710114 - 099 dt 10/07/13 | M/s Komatsu Ltd., No.3-6, Akasaka, 2 Chome,Minato-Ku, Tokyo 107-8417. (Japan) | 877.87 | Equipment to be delivered within 10 to 12 month from the date of opening of Letter of Credit (LC) | Yet to be started | NA | NA |

| | | | | | | | | | | | | | | | | | |
|--|---|------------------|---|----------------|------------|---|--|--|-----|--|---|--|---|---|--|----|--|
| MM(P)/e-tendering/F.E.L oader 10Cu.M/115/2012-13 | F.E.Loader 10Cu.M | OGT | Adv. No. 01/2012-13 dt 11/04/12 | Two Bid System | 6/6/2012 | 2 | 1) M/s GMMCO 2) M/s L&T | NIL | Yes | 1151710114 - 100 dt 10/07/2013 | M/s Larsen & Toubro Limited, L&T Mining Machinery, 3B, Shakespeare Sarani, Kolkata-700 071 | 240.47 | initially for 12 months operation | Yet to be started | NA | NA | |
| CM(Excav-Pur)/Engine Assy/QSK19C/11-12/090/195-196 | Cummins Diesel Engine Model QSK19C-700HP | LTE | N/A | Two Bid System | 11/30/2012 | 1 | Cummins India Limited, 35A/1/2, Erandwana, Pune , Maharashtra-411038 | NA | NA | GM(Excav-P)/Engine Assy/QSK19C /090/195-196/13-14/105 dt 15/07/13 | Cummins India Limited, 35A/1/2, Erandwana, Pune , Maharashtra-411038 | 443.85 | within 6 months | Yet to be started | NA | NA | |
| CM(Excav-Pur)/Engine Assy/QST30C /11-12/080/186-187 | Cummins Diesel Engine Model QST30C-1082HP@ 2100RPM suitable for BEML BH-100T DUMPER | LTE | N/A | Two Bid System | 11/9/2012 | 1 | Cummins India Limited, 35A/1/2, Erandwana, Pune , Maharashtra-411038 | NA | NA | GM(Excav-P)/Engine Assy/QST30C /080/186-187/13-14/106 dt 15/07/13 | Cummins India Limited, 35A/1/2, Erandwana, Pune , Maharashtra-411038 | 218.04 | Within 6 months | Yet to be started | NA | NA | |
| | Different items of Iron and Steel Materials | STE | Not Applicable as order is based on Nomination basis against the offer of M/s SAIL as approved by CCL Board | | | | | | | | 094&095:05:2:07:14:107 dt 16/07/13 | M/s. Steel Authority of India Limited, Central Marketing Organization, Branch Sales Officer, CMO Complex Building, M.G.Road, Bokaro Steel City – 827 001 | 479.39 | Delivery immediately on receipt of 100% payment | Delivery is based on the requirement submitted by Depot Officer, Barkakana | | |
| On Nomination basis with approval of board | Supply of Magnetite Iron Ore Powder | STE (Against RC) | | | | | | | | MIO Powder:22:2:02:13:110 dt 19/07/13 | M/s. Uranium Corporation of India Ltd., Jadugora Mines, Singbhum(East)-832102, [Jharkhand] | 223.96 | As per Delivery schedule given by GM (Ws) | From the date of issuance of order | NA since the order is for lifting MIO powder by washery | NA | |
| 089-CM(Excav-Pur)/GBT/Transmission Sps /50/D155 (BD155) /2012-13 | Supply of Transmission spares of D155 dozer | OGT | Adv. No. 24/2012 SI No. 089 dt 11/9/12 | Two Bid System | 31.10.12 | 3 | 1) BEML | 1) M/s Cuprum Bagrodia Ltd. Kolkata 2) Voltas Ltd. Singrauli | NA | GM(Excav-Pur)/Transmission Sps /D155(BD155) /050/2012-13/120 dt 20/07/13 | M/s. BEML Limited, 206/D1, " BHAGIRATHI(Behind NCC Camp), Rameshwaram Colony, Bariatu Road, Ranchi-834009(Jharkhand) | 262.02 | Within 4 to 6 months | Yet to be started | NA | NA | |

| | | | | | | | | | | | | | | | | |
|---|-----------------------------------|-----|--------------------------|-------------------|----------|---|---|-----|-----|--|--|--------|--------------------|----------------------|----|----|
| SM(P)/HEMM/ MOTOR GRADER 280HP with RIPPER/12- 13/031 | MOTOR GRADER 280HP with RIPPER | OGT | 43/12-13 dt. 24/12/12 | Two Bid System | 15.02.13 | 1 | M/s BEML | NIL | Yes | 0311710113- 131[280 HP Motor Grader with Ripper] dt 30/07/13 | M/s BEML Limited, 206/D1, "BHAGIRATHI", (B ehind NCC Campus), Rameshwaram Colony, Bariatu Road, Ranchi- 834009 | 439.01 | within 4 months | Yet to be started | NA | NA |
| SM(P)/Open Domestic/OTR Tyre/142/2013- 14 | OTR Tyre | ODT | 41/12-13 dt. 17.12.12 | Two Bid System | 23.01.13 | 4 | 1)M/s JK Tyre 2) M/s MRF 3) M/s Balkrishna 4) M/s Ceat | NIL | Yes | 1420120114- 133 dt 31/07/13 | M/s MRF Limited, 124, Greams Road, Chennai 600 006 | 773.93 | within 6 weeks | Yet to be started | NA | NA |
| SM(P)/Open Domestic/OTR Tyre/142/2013- 14 | OTR Tyre | ODT | 41/12-13 dt. 17.12.12 | Two Bid System | 23.01.13 | 4 | | NIL | Yes | 1420120114- 134 dt. 31/07/13 | M/s JK Tyre & Industries Ltd, OTR Marketing Cell, Vikrant Tyre Plant, KRS Road, Mysore 570016 | 202.85 | within 6 weeks | Yet to be started | NA | NA |

CIVIL HQ

| | | | | | | | | | | | | | | | | |
|---|--|---|------------------------------------|--------------------|-------------------------------|--------------|--|---|--|---|---|--------------------|----------------------|----|----|----|
| 15 of 2012 – 13 vide no. GM(C)/Tender/ 2012 – 13/52, Dated 10th Jan.'2013 | Development work including retaining walls approach / colony road, drainage network, culvert etc. for 216 Nos. newly constructed B-type quarters for CISF personnel at N.K. Area | Through publicati on in News paper and CCL website. | In CCL website on 22.01.2013 | Two bids system | upto 3.00 PM on 11.02.2013 | 05 (Five) | 04 (Four) 1) Ranjit & Company, Hehal, Ratu Road, Ranchi – 834005 2) Shankar & Company, Dayal Nagar, Piska More, Ranchi – 834005 3) M/s B. P. Construction, Devi Mandap Road, Ratu Road, Ranchi-834005 4) M/s Prakash Construction Co., 15 East Jail Road, Lalpur, Ranchi | 01 (One) M/s S. K. Mishra & Sons, At. – L. N. Mishra Colony, Itki Road, Ranchi | Yes, awarded to Lowest (L1) tenderer | GM(C)/2060/ NK/2013/128 2, Dated 16th August'2013 | Ranjit & Company, Hehal, Ratu Road, Ranchi – 834005 | Rs.2,06,06,127.99 | 09 (Nine) months | NA | NA | NA |
| 21 of 2012 – 13 vide no. GM(C)/Tender/ 2012 – 13/158, Dated 30th Jan.'2013 | PCC pavement over C.T. Road from Area Sales Office Junction to feeder breaker no. 5, 6 & 7 turning at N.K. Area | Through publicati on in News paper and CCL website. | In CCL website on 08.02.2013 | Two bids system | upto 3.00 PM on 04.03.2013 | 05 (Five) | 03 (Three) 1) M/s Prakash Construction Co., 15 East Jail Road, Lalpur, Ranchi - 834001 2) M/s Sadanand Gupta, 3A, Pushpam Apartment, Behind Baxi Compound, Bariyatu, Ranchi- 834009 3) M/s Rama Construction, At + Po. – Aunta, P.S. – Hathideh, Distt. – | 02 (Two) | Yes, awarded to Lowest (L1) tenderer | GM(C)/2063/ NK/2013/123 8, Dated 5th August'2013 | M/s Rama Construction , At + Po. – Aunta, P.S. – Hathideh, Distt. – Patna, Bihar, PIN- 803303 | Rs. 4,82,42,986.48 | 08 (Eight) months | NA | NA | NA |

| | | | | | | | | | | | | | | | | |
|---|--|--|------------------------------|-----------------|----------------------------|-----------|--|---|--|---|---|-------------------|------------------|----|----|----|
| 03 of 2012 – 13 vide no. GM(C)/Tender/2012 – 13/693, Dated 9th May 2012 | Construction of WBM approach road (4 Kms.) and 2 Nos. of Hume pipe culverts for Amrapali OCP, Tandwa, Rajhara Area | Through publication in News paper and CCL website. | In CCL website on 11.05.2012 | Two bids system | upto 3.00 PM on 11.06.2012 | 04 (Four) | 01 (One) 1. M/s Puja Enterprises, Vill. + P.O. – Simariya, Distt. – Chatra, Jharkhand | 03 (Three) 1. M/s Maa Bhawani Construction, Village – Phulwariya, Post – Khadhahiya, P.S. – Tandwa, Distt. – Chatra (Jharkhand) 2. M/s Ashutosh Construction, Vill. + P.O. – Bashna, P.S. – Bishrampur, Distt. – Palamu 2. M/s Son Ganga Construction, At. + P.O. – Bachra, P.S. – Piparwar, Distt. Chatra (Jharkhand) | Yes, awarded to Single eligible tenderer | GM(C)/2064/M&A/2013/1278, Dated 13th August' 2013 | To, Registered Post M/s Puja Enterprises, Vill. + P.O. – Simariya, Distt. – Chatra, Jharkhand | Rs.2,15,17,408.22 | 09 (Nine) months | NA | NA | NA |
|---|--|--|------------------------------|-----------------|----------------------------|-----------|--|---|--|---|---|-------------------|------------------|----|----|----|

ARGADA AREA

| | | | | | | | | | | | | | | | | |
|--|---------------------------------|---|----------|-----------------|----------|----------|---|-----|---------------|----------------|-----|-----|---------------|---------------|-----|----------|
| GM(A)/SO(MM)/NIT/04/Pump Spare/AP/13/13 Dated.01.08.2013 | Pump Set | Web-Site/ Open Tender with intimation of news paper | 01.08.13 | Two Bid System) | 27.09.13 | Not open | Under Process | N.A | Not finalised | Not applicable | N.A | N.A | Not Finalised | Not Finalised | N.A | No delay |
| GM(A)/SO(MM)/NIT/04/Pump Spare/AP/13/14 Dt.01.08.2013 | Rotating Elements of Pump Spare | Web-Site/Open Tender | 01.08.13 | Two Bid System) | 29.08.13 | Not open | Re-tendering | N.A | Not finalised | Not applicable | N.A | N.A | Not Finalised | Not Finalised | N.A | No delay |
| GM(A)/SO(MM)/NIT/04/Bearing/AP/13/15 Dt.01.08.2013 | Bearings | Web-Site/Open Tender | 01.08.13 | Two Bid System) | 29.08.13 | One | M/s. J.Umashanker & Co. Pvt. Ltd. | N.A | Not finalised | Not applicable | N.A | N.A | Not Finalised | Not Finalised | N.A | No delay |
| GM(A)/SO(MM)/NIT/04/E&M Spare/AP/13/16 Dt.01.08.2013 | Pulling & Lifting Mec | Web-Site/Open Tender | 01.08.13 | Two Bid System) | 29.08.13 | Two | 1. M/s. R.R Enterprises 2. M/s. T.M Trader, | N.A | Not finalised | Not applicable | N.A | N.A | Not Finalised | Not Finalised | N.A | No delay |

| | | | | | | | | | | | | | | | | |
|--|---------------------------------|----------------------|----------|-----------------|----------|-------------------|--|-----|---------------|----------------|-----|-----|---------------|---------------|-----|----------|
| GM(A)/SO(MM)/NIT/04/Pump Spare/AP/13/17 Dt.01.08.2013 | Rotating Elements of Pump Spare | Web-Site/Open Tender | 01.08.13 | Two Bid System) | 29.08.13 | Two | Re-tendering | N.A | Not finalised | Not applicable | N.A | N.A | Not Finalised | Not Finalised | N.A | No delay |
| GM(A)/SO(MM)/NIT/04/Pump Spare/AP/13/18 Dt.01.08.2013 | Zinc Chloride | Web-Site/Open Tender | 01.08.13 | Two Bid System) | 29.08.13 | No Offer received | Re-tendering | N.A | Not finalised | Not applicable | N.A | N.A | Not Finalised | Not Finalised | N.A | No delay |
| GM(A)/SO(MM)/NIT/04/E&M Spare/AP/13/19 Dt.01.08.2013 | Electrical Consumable | Web-Site/Open Tender | 01.08.13 | Two Bid System) | 29.08.13 | One | M/s T.M. Traders | N.A | Not finalised | Not applicable | N.A | N.A | Not Finalised | Not Finalised | N.A | No delay |
| GM(A)/SO(MM)/NIT/109/E&M Spare/AP/13/20 Dt.01.08.2013 | Roat Weigh Bridge | Web-Site/Open Tender | 01.08.13 | Two Bid System) | 29.08.13 | One | 1. M/s Bose Scale Rep., Ramgarh 2. M/s.Weighlogic ,Ramgarh | N.A | Not finalised | Not applicable | N.A | N.A | Not Finalised | Not Finalised | N.A | No delay |

EnM Deptt.

| | | | | | | | | | | | | | | | | |
|--|---|-------------|------------|---------|------------|----|----|----|----|----|----|------------------|----|----|----|----|
| SO(E&M)/AA/13-14/V.Tender-3/Cover jeep/13-14/91541 Dtd.17.08.2013 | Hiring of 2(Two) Nos. New Cover jeep(Bolero/Tata sumo/Similar type of cover jeep) for 24 hours use at Argada Area up to 31.03.2015 | Through Web | 17.08.2013 | Two Bid | 20.09.2013 | NA | NA | NA | NA | NA | NA | Rs. 737306/-each | NA | NA | NA | NA |
| SO(E&M)/AA/13-14/Tender-Web-6/1046-75 Dtd.28.08.2013 | Repairing and reconditioning of 630 Amps, 33 KV Seimen make MOCB of 40 MVA Sub-Station, Gidi Washery | Through Web | 29.08.2013 | Two Bid | 16.09.2013 | NA | NA | NA | NA | NA | NA | Rs. 239435/- | NA | NA | NA | NA |
| SO(E&M)/AA/13-14/Tender-Web-7/1080-1109 Dtd.29.08.2013 | Comple repairing and rewinding of 1(One) No. Power Transformer 3MVA, 33KV/11KV Andrewyule make SIno.-11353 of Sirka Colliery, 8 MVA Sub-Station | Through Web | 29.08.2013 | Two Bid | 23.09.2013 | NA | NA | NA | NA | NA | NA | 485916/- | NA | NA | NA | NA |

| MINING Deptt. | | | | | | | | | | | | | | | | |
|-----------------------|--|--|----------------|----------------|----------------|-------|---|--|---------------|--|------------------------------|-----------------|------------|------------|------------------|---|
| 1 | Coal loading &Transportation | Open Tender through News Papers & CCL Website | 10.01.2010 | Two Bid System | 01.02.2010 | Three | 1. Shri Raju Gupta, Gidi-'A' | 1. Sri. Babulal Gupta, Gidi-A 2. Sri. Dhiraj Singh | YES | Agreement No.CGM(A)/SO(M)(A)/CT/GDA/10-13/29 Dt.26.06.2010. | Shri Raju Gupta, Gidi-'A' | 218.76 | 22.07.2013 | 23.07.2010 | NA | Period of Contract extended for one year |
| 2 | Coal loading &Transportation | Open Tender through News Papers & CCL Website | 11.12.2009 | Two Bid System | 04.01.2010 | Three | 1.Sri. Raju Gupta, Gidi-A 2. Sri. Babulal Gupta, Gidi-A 3. Sri. Harshit Logistic Pvt Ltd, Kolkata | NIL | YES | Agreement No.GM(A)/CT/GDC/10-13/45 Dt.02.12.2010. | Shri Babulal Gupta, Gidi-'A' | 476.16 | 17.10.2013 | 18.10.2010 | NA | Not Applicable |
| 3 | Coal loading &Transportation | Open Tender through News Papers & CCL Website | 03.02.12 | Two Bid System | 03.03.2012 | Three | 1. Shri Raju Gupta, Gidi-'A' 2. Shri. Babulal Gupta, Gidi-A. 3. Mahesh Prasad | 1. M/s. Mahesh Prasad | YES | Agreement No.AGM(A)/Min/CT/Relig/12-15/64 dt. 04.01.2013. | Shri Raju Gupta, Gidi-'A' | 216.972 | 03.12.2015 | 04.12.2012 | NA | |
| 4 | Reject transportation | Open Tender through News Papers & CCL Website | 25.08.2007 | Two Bid System | 17.09.2007 | Two | 1.Shri Saryu Gope 2. M/S Chenani Transport | NIL | YES | Agreement No.CGM(A)/SO(M)(A)/Reject Trans/GDW/08/217 Dt. 25.01.2008. | Shri Saryu Gope | 109.8 | 23.09.2010 | 24.09.2007 | NA | Period extended up to 23.09.2013 by Hqrs. |
| 5 | Coal loading &Transportation | open Tender through News Papers & CCL Website | 10.09.2012 | Two Bid System | 06.10.2012 | Four | 1. Sri. Raju Gupta, 2) M/s. Jai Mahalaxmi Transport Co. 3. M/s. Naresh Pd & Co. Pvt. Ltd 4. M/s. Jai Balaji Transport Co. | NIL | YES | Award No.AGM(A)/Min/CT/GDA-SAUNDA/12-14/53 dt. 05.12.2012 | Sri. Raju Gupta | 344.01 | 02.11.2014 | 03.11.2012 | NA | NA |
| CIVIL Deptt. | | | | | | | | | | | | | | | | |
| 26551-91 dt. 11/03/13 | Annual W/W , C/W of community place at Religara. | a) Paper Publication b) Hoisting on Website c)Circulation through Notice | Not Applicable | Two Bid | Not Applicable | 2 | a) M/S R S Const. b) Sri Umashankar Pd. | All parties qualified | Awarded to L1 | 655 dt. 13/08/13 | M/S R S Const. | Rs. 57,598.13 | 8/28/2013 | 8/22/2013 | Work completed | Work completed |
| 26551-91 dt. 11/03/13 | R/M of pipe line near filter plant area, bazar area & near loha pull at religara | do | do | do | do | do | a) M/S R S Const. b) Sri Umashankar Pd. | do | do | 724 dt. 23/08/13 | Sri Uma Shankar Pd. | Rs. 1,27,797.72 | 9/20/2013 | 9/1/2013 | Work in progress | Work in progress |

| | | | | | | | | | | | | | | | | |
|--------------------------|---|----|----|----|----|----|--|----|----|---------------------|---------------------|---------------|----------|----------|------------------|------------------|
| 26551-91 dt. 11/03/13 | Lowering & lifting of submersible pump motor with changing of suction pipe & distn. Pipe of Religara. | do | do | do | do | do | a) M/S R S Const. b) Sri Umashankar Pd. | do | do | 725 dt. 23/08/13 | Sri Uma Shankar Pd. | Rs. 79,598.80 | 9/5/2013 | 9/1/2013 | Work in progress | Work in progress |
|--------------------------|---|----|----|----|----|----|--|----|----|---------------------|---------------------|---------------|----------|----------|------------------|------------------|

BARKA-SAYAL AREA

| | | | | | | | | | | | | | | | | | |
|-----|---------|--|--|--|--|--|--|--|--|--|-----|---------|--|--|--|--|-----|
| NIL | ←—————→ | | | | | | | | | | NIL | ←—————→ | | | | | NIL |
|-----|---------|--|--|--|--|--|--|--|--|--|-----|---------|--|--|--|--|-----|

R.S.Saunda

| | | | | | | | | | | | | | | | | |
|----|----------------------|---------------|----------|---------|----------|---|---|-----------------------------------|-----|---|--|------|---|---------|---------|--|
| 2 | W.I.Wire | Open Tender | 7.4.13 | Two Bid | 2.5.13 | 5 | 4, (1) M/s.A.K.Traders(2)M/s.Movers Sales (India) (3)M/s. Gaurav & Co (4)M/s.R.R. Enterprises | 1, M/s. Narendra Construction Co. | Yes | S.O(MM)/RS(BS)/Snd/0202 13-061 dated 5.8.13 | M/s. R.R.Enterprises, Ramgarh | 1.36 | Within 30 days from the date of issue of supply order. | 14.8.13 | 14.8.13 | |
| 55 | NGR unti & E.L Relay | Open Tender | 24.11.12 | Two Bid | 19.12.12 | 2 | 1, M/s.Bells Insulations Corpn. | 1, M/s.Mittal Enterprises | Yes | S.O(MM)/RS(BS)/Snd/0202 13-065 dated 12.8.13 | M/s. Bells Electrotech Pvt. Ltd. (Dealer of M/s. Bells Insulation) | 0.72 | Within 4 to 20 week from the date of receipt of supply order | Due | Due | |
| 19 | BD 155 A Dozer Sps | Single Tender | 19.7.13 | Two Bid | 7.8.13 | 1 | 1. M/s. BEML | Nil | Yes | S.O(MM)/RS(BS)/Snd/0202 13-066 dated 12.8.13 | M/s. BEML Ltd.,Ranchi | 1.13 | Within 3 to 4 months from the date of receipt of supply order | 17.8.13 | 17.8.13 | |
| 17 | Cement Capsule | Open Tender | 15.7.13 | Two Bid | 7.8.13 | 3 | 3,(1) M/s.Pawan Enterprises (2) M/s.Suman Enterprises (3)M/s. The Mineral & Chemical Corpn. | Nil | Yes | S.O(MM)/RS(BS)/Snd/0202 13-076 dated 21.8.13 | M/s.The Mineral & Chemical Corpn. Dhanbad | 3.54 | Delivery of 50% quantity within a week and balance within 15 days from the date of receipt of Supply order. | 24.8.13 | 29.8.13 | |

CRS BARKAKANA AREA

| | | | | | | | | | | | | | | | | |
|---------------------------------------|----------------------------------|-----|----------|----------|----------|---------|--|-----|------------------|--|------------------------------------|------|---|--------------------------------------|---|--|
| CRS /MM/Qtn/12-13/71 Dated - 20.03.13 | Procurement of paints & Thinner. | LTE | 20.03.13 | Two Bids | 24.04.13 | (1) One | (One) M/s APS BEFRAND industries, Nagpur | NIL | evaluation L - 1 | CRS/MM13-14/Pur (1491)/01191 163 Dt 21.08.13 | M/s APS BEFRAND industries, Nagpur | 2.09 | Within 45 days from the date of receipt of supply order | From date of receipt of supply order | Within 45 days from the date of receipt of supply order | |
|---------------------------------------|----------------------------------|-----|----------|----------|----------|---------|--|-----|------------------|--|------------------------------------|------|---|--------------------------------------|---|--|

RAJRAPPA AREA

| | | | | | | | | | | | | | | | | |
|-----------------------|--------------|------|----------|-----|----------|---|--|-----|-----|------------------------|------------------------|------|----------|----------|------------------|---|
| No. 3, dtd. 07.04.13 | Civil Nature | Open | 07.04.13 | two | 26.04.13 | 2 | 2(M/s.Pawan Enterprises. & M/s. Balajee Constn | N.A | Yes | No. 49, dated 03.08.13 | M/s. Balajee Constn. | 5.52 | 02.10.13 | 03.08.13 | Work in progress | - |
| No. 18, dtd. 27.06.13 | Civil Nature | Open | 27.06.13 | two | 04.07.13 | 2 | 2(Shri Arun Kr. Thakur & Shri Balram Kumar | N.A | Yes | No.50, dated 06.08.13 | Shri Arun Kumar Thakur | 1.87 | 05.09.13 | 06.08.13 | Work in progress | - |
| No. 8, dtd. 02.05.13 | Civil Nature | Open | 02.05.13 | two | 15.05.13 | 2 | 2(H.R. Constn & M/s. Arbind Enterprise | N.A | Yes | No.51, dated 06.08.13 | M/s. H. R. Constn. | 3.81 | 20.09.13 | 06.08.13 | Work in progress | - |
| No. 4 dtd. 15.04.13 | Civil Nature | Open | 15.04.13 | two | 26.04.13 | 2 | 2(M/s. Shanu Enterprises & M/s. Rana Constn | N.A | Yes | No.52, dated 24.08.13 | M/s. Shanu Enterprises | 2.77 | 01.10.13 | 02.09.10 | Work in progress | - |

| | | | | | | | | | | | | | | | | |
|------------------------|--------------|------|----------|-----|----------|---|--|-----|-----|-----------------------|--------------------|-------|----------|----------|------------------|---|
| No. 104, dtd. 23.03.13 | Civil Nature | Open | 23.03.13 | two | 22.04.13 | 2 | 2(M/s. Abhay Constn & Shri Ramesh Chotalia | N.A | Yes | No.53, dated 24.08.13 | M/s. Abhay Constn. | 25.26 | 01.03.14 | 02.09.10 | Work in progress | - |
| No. 23, dtd. 06.08.13 | Civil Nature | Open | 06.08.13 | two | 14.08.13 | 2 | 2(Shri Kishor Kumar & Shri Gopal Choudhary | N.A | Yes | No.54, dated 28.08.13 | Shri Kishor Kumar | 2.77 | 27.08.14 | 28.08.13 | Work in progress | - |
| No. 20, dtd. 07.07.13 | Civil Nature | Open | 07.07.13 | two | 19.07.13 | 2 | 2(Shri Jivan Mahto & M/s. Arbind Enterprises | N.A | Yes | No.55, dated 28.08.13 | Shri Jivan Mahto | 5.23 | 20.10.13 | 06.09.13 | Work in progress | - |

KATHARA AREA

| | | | | | | | | | | | | | | | | |
|---|---|------|----------|-----|----------|-------|---|---|-----|-------------------|---|------|-------------|----|----|-----|
| GM(KTA) / SO(M) / Tender /Jrd/ 2012/ 0923 dt. 29.03.13 | (A) Construction of 04 nos. isolation stopping in between 12 ½ level to 15 ½ level i.e. comp dip of return side of No.5A panel of 18ft seam at Jarangdih UG mines. | Open | 30.03.13 | Two | 12.04.13 | Two | Two M/S Asnapani Sikshit Berojgar Sahayor Samiti Ltd. M/S Annapurna Construction. | Nil | Yes | 0999 dt. 08.08.13 | M/S Asnapani Sikshit Berojgar Sahayor Samiti Ltd. | 5.69 | Eight weeks | NA | NA | Nil |
| | (B) Construction of 18 nos. ventilation stoppings for adequate ventilation of extension of A.B. Incline / 6ft. Seam at Jarangdih UG mine. | Open | 30.03.13 | Two | 12.04.13 | Two | Two M/S Asnapani Sikshit Berojgar Sahayor Samiti Ltd. M/S Annapurna Construction. | Nil | Yes | Nil | M/S Annapurna Construction. | 3.66 | Six weeks | NA | NA | Nil |
| GM(KTA) / SO(M) / Tender /GVP/ 2013/ 0939 Dt:- 09.04.13 | Construction of 07 nos. isolation stopping (0.50m thick) (6 preparatory with + 1 complete) to Isolate the TS3 Pannel of Jarangdih seam(18') Govindpur Project at different locations (9,8,7,6 & 5 W Lafter 1 st west tigger and 1&3 rd Rise/5 WL 1 st west tigger respectively) Beyond F7 fauld of/ | Open | 11.04.13 | Two | 22.04.13 | Three | Three K. B. Pandey. | M/S Asnapani Sikshit Berojgar Sahayor Samiti Ltd. | Yes | 01009 dt. 19.0 | P.C. Prajapati | 3.97 | Eight weeks | NA | NA | Nil |

| | | | | | | | | | | | | | | | | |
|---|---|------|---------|-----|---------|-------|---|-----|-----|---|-------------------------|-------|----------|---------|----------|-----|
| GM(KTA)/SO@/ Tender/ 3632dt: 30.3.13 | R/M of Administrative Building of MRS under GM Unit, Kathara | open | 30.3.13 | Two | 19.4.13 | Three | Three Bijay Kr. Yadav, Sarada enterprises, J.D.Construction. | NIL | Yes | GM(KTA)/SO @/Award/20 13/1245 dt: 14.8.13 | A.D.Construction | 4.14 | 2 minths | 14.8.13 | 13.10.13 | Nil |
| GM(KTA)/SO@/ Tender/ 3181 dt: 29.3.13 | Providing gate and pavement near entrance of workshop Kathara under Kathara Colliery | open | 29.3.13 | Two | 12.4.13 | Three | Three Md. Yasin, J.D. Construction , R.S.Construction. | NIL | Yes | GM(KTA)/SO @/Award/20 13/1258 dt: 14.8..13 | Md. Yasin | 4.41 | 2 minths | 16.8.13 | 15.10.13 | Nil |
| GM(KTA)/SO@/ Tender/ 3181 dt: 29.3.13 | R/M of Dozer shed at Jarangdih Colliery | open | 29.3.12 | Two | 12.4.13 | Three | Three Md. Yasin, J.D. Construction , Ramchandra Yadav. | NIL | Yes | GM(KTA)/SO @/Award/20 13/1257 dt: 14.8..13 | Md. Yasin | 5.78 | 2 minths | 16.8.13 | 15.10.13 | Nil |
| GM(KTA)/SO@/ Tender/ 3181 dt: 29.3.13 | Roof repair work in quarter on urgency at Kathara Colliery | open | 29.3.13 | Two | 12.4.13 | Three | Three Md. Yasin, R.s. Construction , Ramchandra Yadav. | NIL | Yes | GM(KTA)/SO @/Award/20 13/1240 dt: 12.8..13 | Ramchandra Yadav | 3.14 | 2 minths | 13.8.13 | 12.10.13 | Nil |
| GM(KTA)/SO@/ Tender/ 3181 dt: 29.3.13 | Providing rest shelter at quarry No. 3 under Kathara Colliery | open | 29.3.13 | Two | 12.4.13 | Three | Three Md. Yasin, J.D. Construction , Bijay Kr. Yadav. | NIL | Yes | GM(KTA)/SO @/Award/20 13/1267 dt: 18.8..13 | J.D.Enterprises | 6.66 | 2 minths | 18.8.13 | 17.10.13 | Nil |
| GM(KTA)/SO@/ Tender/ 263 dt: 17.5.13 | Construction of 400 mtrs. Toe wall between OB dump and Konar river on the south bank to stop any overflor of OB materials into the river portion at Sawang Colliery | open | 17.5.13 | Two | 10.6.13 | Three | Three Hy-Tech system, P.C.Prajapati, Bigan Ram . | NIL | Yes | GM(KTA)/SO @/Award/20 13/1264 dt: 16.8..13 | Bigan Ram | 17.90 | 2 minths | 17.8.13 | 16.10.13 | Nil |
| GM(KTA)/SO@/ Tender/ 3632 dt: 30.3.13 | Tarfelting of roof of Administrative building of Govindpur Project | open | 30.3.13 | Two | 19.4.13 | Three | Three Shivam Petro Products Pvt. Ltd., Krishna Tar Products. | NIL | Yes | GM(KTA)/SO @/Award/20 13/1293 dt: 19.8..13 | Krishna Tar Products | 4.51 | 2 minths | 20.8.13 | 19.10.13 | Nil |
| GM(KTA)/SO@/ Tender/ 3632 dt: 30.3.13 | Providing boulder retaining /toe wall for G.H. Incline beside Jarangdih Seam of Sawang Colliery. | open | 30.3.13 | Two | 19.4.13 | Three | Three Sushil Singh, K.B.Pandey, S.B. dubey. | NIL | Yes | GM(KTA)/SO @/Award/20 13/1302 dt: 21.8..13 | S.B.Dubey | 4.23 | 2 minths | 20.8.13 | 19.10.13 | Nil |

| | | | | | | | | | | | | | | | | |
|--|---|-------------|----------|---------|----------|--------|--|------------------------------|-----|--|----------------------------------|----------------------------|---------|----------|----------|-----|
| GM(KTA)/C-2/Tender/KTA/13-14/208 Dt:30.04.13 | Errection of overhead lines of 3.3KV and 11KV for supplying power to 18' seam (5A/5B incline of Jarangdih Colliery U/G mine via bore hole for new pump motor set | Open tender | 04.05.13 | Two bid | 22.05.13 | 03nos. | 02no. M/S Sree Ram Enterprises,Kathara M/S Vishal Entperprises, Kathara | M/S P.L.Construction,Kathara | Yes | SO(E&M)(KTA)/WO/13-14/01 dt:24.8.13 | M/S Sree Ram Enterprises,Kathara | 4.42 Including Service Tax | 12.9.13 | 24.8.13 | 12.09.13 | NIL |
| GM(KTA)/C-2/Tender/Hiring of lihgt vehicle/12-13/732 dt: 08.06.13 | Hiring of 01 no. Bolero Jeep/Vista/Sumo agaisnt surveyed off vehicle no. BR20B-5106 for 36month for Jarangdih Colliery including Diesel & Service tax for 36 months | Open Tender | 29.9.13 | Two bid | 18.7.13 | 02no | Saroj Construction,Kathara Harishchandra Kumar,Kathara | NIL | Yes | GM(KTA)/C-2/Provisional work order/Hiring of Bolero/Jrd/13-14/3650 dt: 27.8.13 | Saroj Construction,Kathara | 1.01 Including Service tax | 03year | 28.08.13 | 27.08.16 | NIL |
| GM(KTA)/C-2/Tender/Hiring of lihgt vehicle/12-13/999 dt: 29.06.13 | Hiring of 01 no. Bolero Jeep/Vista/Sumo agaisnt surveyed off vehicle no. BRY-6295 for 36months for Jarangdih Colliery including Diesel & Service tax for 36 months | Open Tender | 02.07.13 | Two bid | 25.7.13 | 03no | Md. Sajjad Ansari,Jhirkey Gulsarif,Kathara | one , Sadik Ansari,Kathara | Yes | GM(KTA)/C-2/Provisional work order/Hiring of Bolero/Jrd/13-14/3651 dt: 27.8.13 | Md. Sajjad Ansari,Jhirkey | 9.44 Including service tax | 03year | 28.08.13 | 27.08.16 | NIL |
| GM(KTA)/C-2/Tender/Hiring of lihgt vehicle/12-13/360 dt: 17.05.13(Sl.No. 2) | Hiring of 01 no. Bolero Jeep/Vista/Sumo agaisnt surveyed off vehicle no. BRY-5869 for 36months for Kathara Colliery including Diesel & Service tax for 36 months | Open Tender | 02.07.13 | Two bid | 14.6.13 | 02no | Rakesh Kumar ,Kathara Harishchandra Kumar,Kathara | NIL | Yes | GM(KTA)/C-2/Provisional work order/Hiring of Bolero/Jrd/13-14/3652 dt: 27.8.13 | Rakesh Kumar,Kathara | 9.33 Including service tax | 03year | 28.08.13 | 27.08.16 | NIL |

| | | | | | | | | | | | | | | | | |
|---|--|-------------|----------|----------------|----------|-------|---|-----|-----|--|---|----------------------------|---|---------------|---------------|----------------|
| GM(KTA)/C-2/Tender/Hiring of light vehicle/12-13/588 dt: 05.06.13 | Hiring of 01 no. Bolero Jeep/Vista/Sumo against surveyed off vehicle no. BRY-1409 for Kathara Colliery including Diesel & Service tax for 36 months (NonA.C.) | Open Tender | 10.06.13 | Two bid | 26.6.13 | 02no | Md. Muslim Ansari,Asnapani,Kathara Md. Rafakat Ansari,Asnapani,Kathara | NIL | Yes | GM(KTA)/C-2/Provisional work order/Hiring of Bolero/Jrd/13-14/3653 dt: 27.8.13 | Md. Muslim Ansari,Asnapani, Kathara | 9.44 Including service tax | 03year | 28.08.13 | 27.08.16 | NIL |
| GM(KTA)/C-2/Tender/Hiring of light vehicle/12-13/360 dt: 17.05.13(Sl.No. 2) | Hiring of 01 no. Bolero Jeep/Vista/Sumo against surveyed off vehicle no. BRY-3269 for Kathara Colliery including Diesel & Service tax for 36 months (NonA.C.) | Open Tender | 02.07.13 | Two bid | 14.6.13 | 02no | Md. Sikandar Ansari MD..Amin | NIL | Yes | GM(KTA)/C-2/Provisional work order/Hiring of Bolero/Jrd/13-14/3665 dt: 28.8.13 | Rakesh Kumar,Kathara | 9.33 Including service tax | 03year | 29.08.13 | 28.08.16 | NIL |
| GM(KTA)/C-2/Tender/Hiring of light vehicle/12-13/415 dt: 22.05.13(Sl.No. 3) | Hiring of 01 no. Bolero Jeep/Vista/Sumo against surveyed off vehicle no. BR-14C-3978 for Kathara Colliery including Diesel & Service tax for 36 months (NonA.C.) | Open Tender | 27.5.13 | Two bid | 21.6.13 | 02no | Gulsarif Ansari Sohal Akhtar,Khetko | NIL | Yes | GM(KTA)/C-2/Provisional work order/Hiring of Bolero/Jrd/13-14/3666 dt: 28.8.13 | Gulsarif,Jhirkey | 9.44 Including service tax | 03year | 29.08.13 | 28.08.16 | NIL |
| GM(KTA)/Excvtender/Shovel/KTC/2013/98 DT. 25.05.13 | Repairing of Intermediate Gear of crowd system of 182M Marion Shovel Sl. No. Exc-1844 deployed at Kathara Colliery. | Open Tender | 25.05.13 | Two bid system | 11.06.13 | Two | 1. M/S. Shiv Engg. Works, Phusro. 2. M/S. Sunil Engg. Works, Phusro. | NIL | Yes | 307 Dt. 06.08.13 | M/S. Shiv Engg. Works, Phusro. | 1.64 | 20 days from the date of handing over the machine at site | Not available | Not available | Not applicable |
| GM(KTA)/Excvtender/SHOVEL/KTC/2013/193 DT. 24.06.13 | Repairing of 02(Two) Nos. Power Supply Unit of swing system of 182 M Marion Shovel Sl. No. Exc-1844 and Exc-1851 deployed at Kathara Colliery. | Open Tender | 24.06.13 | Two bid system | 09.07.13 | Three | 1. M/S. Annapurna Enterprises, Kathara. 2. M/S. Aisha Construction, Kathara. 3. M/S. Maa Jagdamba Enterprises, Kathara. | NIL | Yes | 378 Dt. 23/24.08.13 | M/S. Maa Jagdamba Enterprises, Kathara. | 1.04 | 10 days from the date of handing over the machine at site | Not available | Not available | Not applicable |