

**CENTRAL COALFIELDS LIMITED
RANCHI**

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF DECEMBER 2015

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded/ Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
MM HQ																
CCL/MMD/HQ/CM(P-7)/ Total Station Package /030/2014-15 opened on 21.01.2015	Electronic Total Station	OGT	16.12.2014	Two	19.01.2015	5	1) M/s. Geo System 2) M/s. Meatech Solutions, Kolkata	1) M/s. Skipper Tech India Pvt. Ltd. 2) M/s. Janak Positioning & Surveying Systems Pvt. Ltd., Delhi 3) M/s Lawrence & Mayo Pvt Ltd. Kolkata	Yes	030/01/1/1/16/194 dtd. 01.12.2015	M/s Geo Systems & Software, VC-2, Mahalakshmi Plaza, SF-6, Sector-3, Vaishali, Ghaziabad-201010	406.51	Within 6 to 8 weeks	-	-	-
Order against Depot Agreement	Spares as per valid Depot Agreement & Price List No. PL-25E	DEPO				NIL				CM(P-IV)/HEMM/C.I./Phase-III/15-16/202 dtd. 23.12.2015	M/s. BEML Ltd., Bhagirathi Complex, 206/D1, Rameshwaram Colony, Bhariatu Road, Ranchi – 834 009	255.20	As per Depot Agreement	-	-	-
CCL/SPN/HEMM/DHBH 3.8-4 CUM/057/15-16	Diesel Powered Hydraulic Excavator with Backhoe Standard Rock Bucket attachment of capacity 3.8-4 m3 SAE (1:1) rated capacity	OGT	15.08.2015	Two	24.09.22015	Single	M/s. TATA HITACHI CONSTRUCTION MACHINERY COMPANY PRIVATE LIMITED	NA	Single	057:22:1:04:16:219 dtd. 26.12.2015	M/s. TATA HITACHI CONSTRUCTION MACHINERY COMPANY PRIVATE LIMITED, THCM GENERAL OFFICE, C/O TATA MOTORS PREMISES, PO TELCO GM'S POST OFFICE, JAMSHEDPUR-831010	1581.6	Within 06 to 10 months	-	-	-
ARGADA AREA																
SO(E&M)/AA/2015-16/Tender-Web-14/1980-2011 dtd. 04.12.2015	Dismantling and erection of worn out polish screen 306(A) & 309(A), wedge wire panel with structures of 343(B), 204(B) drive etc of main washing plant of Gidi-W	Through Web	04.12.15	Two Bid	30.12.15	NA	NA	NA	NA	NA	NA	178099/-	NA	NA	NA	NA
	Dismantling of worn out Disa drum 305(A) with lifter plate and fabrication and erection of new Disa drum 305(A) of main washing plant of Gidi-W	Through Web	04.12.15	Two Bid	30.12.15	NA	NA	NA	NA	NA	NA	142831/-	NA	NA	NA	NA
	Providing and fixing of speed indicator, distance indicator and over speed tripping arrangement for surface haulage of UG mine of Sirka Colliery	Through Web	04.12.15	Two Bid	30.12.15	NA	NA	NA	NA	NA	NA	127086/-	NA	NA	NA	NA
SO(E&M)/AA/2015-16/Tender-Web-15/2038-68 dtd. 08.12.15	Complete repairing and reconditioning of one 150 Amps, 11KV Jyoti make MOCB (SINO.-153/89) of Sirka CHP	Through Web	08.12.15	Two Bid	31.12.15	NA	NA	NA	NA	NA	NA	129662/-	NA	NA	NA	NA
	Complete repairing and rewinding of 4 Nos. Induction motor of CHP, Gidi-A	Through Web	08.12.15	Two Bid	31.12.15	NA	NA	NA	NA	NA	NA	180150/-	NA	NA	NA	NA
	Provision of loop take-up at steam conveyor belt and foundation roof support of humbolt crusher at CHP, Gidi-A	Through Web	08.12.15	Two Bid	31.12.15	NA	NA	NA	NA	NA	NA	175379/-	NA	NA	NA	NA
SO(E&M)/AA/2015-16/Tender-Web-16/2157-87 dtd.17.12.15	Repairing and reconditioning of 400 Amp, 3.3KV Prabhu make VCB No.-C-51/2006 of Colony sub station, Gidi-A	Through Web	17.12.15	Two Bid	11.01.16	NA	NA	NA	NA	NA	NA	135858/-	NA	NA	NA	NA
	Erection of 220/440 Volts O/H line all along the haul road at Gidi-A Colliery	Through Web	17.12.15	Two Bid	11.01.16	NA	NA	NA	NA	NA	NA	115156/-	NA	NA	NA	NA

	Complete repairing/reconditioning of 1 No. Prabhu make VCB, 3.3KV, 400 Amp. switch Slno.-46/2005 of Gidi-A Colliery	Through Web	17.12.15	Two Bid	11.01.16	NA	NA	NA	NA	NA	NA	102134/-	NA	NA	NA	NA
	Complete repairing and rewinding of motor 120 KW, 550 Volts, 1470 RPM of Gidi-A Colliery	Through Web	17.12.15	Two Bid	11.01.16	NA	NA	NA	NA	NA	NA	144138/-	NA	NA	NA	NA
SO(E&M)/AA/2015-16/Tender-Web-17/2292-2322 dtd. 28.12.15	Maintenance /re-strengthening of 3.3KV O/H line from power house to G.P. Camp Colony sub-station, Argada of Sirka Group	Through Web	28.12.15	Two Bid	19.01.16	NA	NA	NA	NA	NA	NA	101694/-	NA	NA	NA	NA
	Renovation and re-strengthening of LT/440 Volts O/H line from GM (A) Colony to Tongi village under GM (A) Unit, Sirka.	Through Web	28.12.15	Two Bid	19.01.16	NA	NA	NA	NA	NA	NA	110362/-	NA	NA	NA	NA
	Repairing and re-strengthening of 440 Volts O/H lines supplying power for domestic use at Chari, Chouhan and Azad Muhalla at Argada Colony of Sirka Group	Through Web	28.12.15	Two Bid	19.01.16	NA	NA	NA	NA	NA	NA	176617/-	NA	NA	NA	NA

Mining Deptt

NIL

NIL

NIL

BARKA-SAYAL AREA

NIL

NIL

NIL

Department - R.S.Saunda

49	Radiator Assy.	Single Tender enquiry	30.11.15	Single bid	on receipt date of offer	1	1. M/s.Dozco India Pvt.Ltd.	Nil	Yes	SO(MM)/RS(BS) Snd /020215 - 123 dt. 02.12.15	M/s. Dozco India Pvt.Ltd., Dhanbad	4.45	within 90 to 120 days from the date of receipt of order	12.12.15	12.12.15	
51	L.V. Ring Assy.	Open Tender	14.01.15	Two bid	09.02.15	4	1. M/s. Kisan Enterprises	3. 1. M/s. Classic Spares, 2. M/s. A.K.Traders 3. M/s. Himani Sales Corptn.	Yes	SO(MM)/RS(BS) Snd /020215 - 124 dt. 03.12.15	M/s. Kisan Enterprises, Bokaro	0.54	within 60 days from the date of receipt of order	24.12.15	24.12.15	
6	V. Belts	Open Tender	30.04.15	Two bid	25.05.15	3	2. 1.M/s. Genuine Trade Centre, 2.M/s. Swastik Sales Corptn.	1. M/s. MG Industries	Yes	SO(MM)/RS(BS) Snd /020215 - 125 dt. 04.12.15	M/s. Swastik Sales Corporation, Gujrat	0.48	within 30 days from the date of receipt of order	Due	Due	
52	White Lime Stone Dust	Limited Tender(Committee Purchase)	08.12.15	Two bid	09.12.15	3	3. 1.M/s. Mineral Pulverising Corptn., 2. M/s. Rajesh Lime Industries, 3.M/s. R.S. Chuna Udyog	Nil	Yes	SO(MM)/RS(BS) Snd /020215 - 127 dt. 11.12.15	M/s. Mineral Pulverising Corporation, Kujju	1.08	From Ex -stock as and when required on urgent basis	14.12.15	15.12.15	
12	Pedestal Fan	Open Tender	26.05.15	Two bid	17.06.15	2	1. M/s. Electro Enterprise	1. M/s. Shiv Shakti Electricals	Yes	SO(MM)/RS(BS) Snd /020215 - 129 dt. 17.12.15	M/s. Electro Enterprises, Ramgarh	0.94	within 30 days from the date of receipt of order	31.12.15	31.12.15	

KATHARA AREA

NIL

NIL

NIL

RAJRAPPA AREA

15/10.08.15	Civil Nature	Open Tender	10.08.15	2	07.09.15	7	Shri Raj Kumar Agarwal, Shandil Construction, Pawan Enterprises Shatughan Singh Gopal Choudhay , Wasil Construction Co., Shri Kedar Nath Mahto	N.A	Yes	No. 38, Dated 03.12.15	M/s. Shandil Construction	12.59	11.03.16	12.12.15	Work in progress	-
25/16.10.15	Civil Nature	Open Tender	16.10.15	2	30.10.15	3	Shri Babulal Mahto, Shri Kauleshwar Das, M/s. Shandil Construction	N.A	Yes	No. 39, Dated 05.12.15	Shri Babulal Mahto	4.13	28.01.16	14.12.15	Work in progress	-
6/24.06.15	Civil Nature	Open Tender	24.06.15	2	10.07.15	3	M/s. Pawan Enterprises Devendra Rai Subhash Chandra	N.A	Yes	No. 40, Dated 05.12.15	Shri Devendra Rai	10.70	13.01.16	14.12.15	Work in progress	-
4/18.06.15	Civil Nature	Open Tender	18.06.15	2	05.06.15	2	Dhirendra Kumar, Pawan Enterprises	N.A	Yes	No. 41, Dated 05.12.15	Shri Dhirendra Kumar	2.91	02.01.16	14.12.15	Work in progress	-
82/21.03.15	Civil Nature	Open Tender	21.03.15	2	15.04.15	3	M/s. Wasil Consn Co., Shri Subhash Chandra , M/s. Rana Consn.	N.A	Yes	No. 42, Dated 05.12.15	Shri Subhash Chandra	8.01	28.01.16	14.12.15	Work in progress	-

22/06.10.15	Civil Nature	Open Tender	06.10.15	2	16.10.15	4	Mahendra Prasad, RK Brothers, Manoj Eenterprises Subhash Chandra	N.A	Yes	No. 43, Dated 07.12.15	Shri Mahendra Prasad	2.15	15.01.16	16.12.15	Work in progress	-
29/06.11.15	Civil Nature	Open Tender	06.11.15	2	20.11.15	3	Shandil Constn, Arbind Enterprises, Jivan Mahto	N.A	Yes	No. 44, Dated 12.12.15	M/s. Shandil Construction	7.2	20.12.16	21.12.15	Work in progress	-
28/06.11.15	Civil Nature	Open Tender	06.11.15	2	20.11.15	4	Shandil Constn, BB Enterprises, Kishor Kr.	N.A	Yes	No. 45, Dated 15.12.15	Shri Kishor Kumar	2.31	23.12.16	24.12.15	Work in progress	-
21/06.10.15	Civil Nature	Open Tender	06.11.15	2	16.10.15	4	Shandil Constn Kedar Nath Mahto Santosh Kr., Kishor Kr.	N.A	Yes	No. 46, Dated 16.12.15	Shri Santosh Kumar	1.28	24.01.16	25.12.15	Work in progress	-
21/06.10.15	Civil Nature	Open Tender	06.11.15	2	16.10.15	4	Shandil Constn Kedar Nath Mahto Santosh Kr., Kishor Kr.	N.A	Yes	No. 47, Dated 16.12.15	Shri Santosh Kumar	1.84	24.01.16	25.12.15	Work in progress	-
30/06.11.15	Civil Nature	Open Tender	06.11.15	2	20.11.15	3	Shandil Constn.	N.A	Yes	No. 48, Dated 23.12.15	M/s. Shandil Construction	4.15	15.02.16	01.01.16	Work in progress	-
25/19.11.15	Civil Nature	Open Tender	19.11.15	2	16.10.15	3	Kishor Kr., Kedar Nath Mahto , Tribhuwan Kr.	N.A	Yes	No. 49, Dated 28.12.15	Shri Kedar Nath Mahto	1.73	25.01.16	06.01.16	Work in progress	-
25/19.11.15	Civil Nature	Open Tender	19.11.15	2	16.10.15	3	Kishor Kr., Kedar Nath Mahto , Tribhuwan Kr.	N.A	Yes	No. 50, Dated 28.12.15	Shri Kedar Nath Mahto	2.64	25.01.16	06.01.16	Work in progress	-