

CENTRAL COALFIELDS LIMITED

RANCHI

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF OCTOBER 2015

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
CIVIL HQ																
174 of 2014-15, vide no. GM(BS)/Tender/Civil/14-15/7867, dated 28.11.2014.	Construction of Road from Bansgarha Main Road to Chhat Mandir near starting of Balkudra Road through Hathidari seam under Bhurkunda Project.	Through publication in News paper and CCL website.	In CCL website on 05.12.2014	Two bids system	upto 3.30 PM on 26.12.2014	02 (Two)	02 (Two) 1. M/s Hariom Construction, At & Po-Giddi 'A', Hazaribagh (Jharkhand), PIN-829108. 2. Sri Santosh Kumar Singh, At & P.O- Kuju, Hazaribagh (Jharkhand)	Nil	Yes, awarded to L1 tenderer	GM(C)/2095/B-5 /2015/1247, Dated 31st Oct.'2015	M/s Hariom Construction, At & Po- Giddi 'A', Hazaribagh (Jharkhand), PIN-829108	Rs. 91,38,243.75	03 (Three) months	NA	NA	NA
ARGADA AREA																
Nil																
DEPTT- EnM																
1	SO(E&M)/AA/2015-16/Tender-Web-11/1547--77 dtd. 19.10.2015	Repairing and maintenance/re-strengthening of 3.3KV O/H line from power house to Accounts colony sub-station, Argada of Sirka Group	Through Web	19.10.15	Two Bid	12.11.15	NA	NA	NA	NA	NA	NA	179384/-	NA	NA	NA
		Dismantling and erection of TRF screen, pump and motor unit No.-328, 807 (A), 802(B) and 314(B) tank liner of main washing	Through Web	19.10.15	Two Bid	12.11.15	NA	NA	NA	NA	NA	NA	181704/-	NA	NA	NA
		Re-strengthening and construction of new earth pit at Argada UG mine of Sirka Group	Through Web	19.10.15	Two Bid	12.11.15	NA	NA	NA	NA	NA	NA	109802/-	NA	NA	NA

BARKA-SAYAL AREA																
GM(BS)/Mining/ST/2015/2590, dated 06.07.2015	Transporation of Sand from Damodar River bed to Sand Bunker/Stock Yard of Urimari UG Colliery for a period of one year	e.tender	20.07.15	Two Bid	11.08.15	2	1. M/s Jai Mahalaxmi Transport Co. 2. M/s Ajay Transport Co.	Nil	Yes L-1	LOI No.GM(BS)/Mining/LOI/ST/15/5670 dated 05.10.15	M/s Jai Mahalaxmi Transport Co.	50.28	06.10.16	07.10.15		
11	D-Link & J-Hooks	Open Tender	14.05.15	Two Bid	08.06.15	2	2.(1). M/s.Shakti Pvt. Ltd. (2) M/s. Burma Engg. Works	Nil	Yes	SO(MM)/RS(B S) Snd /020215 - 100 dt. 06.10.15	M/s.Shakticast Private Limited, Dhanbad	2.46	within 30 days from the date of receipt of order	Due	Due	
27	Spares for FEPL Make LED Cap Lamp	Single Tender	04.08.15	Single Bid	On receipt of offer	1	(1)M/s.Flameproof Equipments Private Limited	Nil	Yes	SO(MM)/RS(B S) Snd /020215 - 101 dt. 07.10.15	M/s. Flameproof Equipments Private Limited, Mumbai	7.26	Within 6 weeks from the date of receipt of order.	3.11.15	3.11.15	
RAJRAPPA AREA																
14/07.08.15	Civil Nature	Open Tender	07.08.15	2	16.07.15	3	3(M/s. Diamond Constn, Shri Gopal Choudhary & Shri Subhash Chandra	N.A	Yes	No. 27, Dated 01.10.15	Shri Gopal Choudhary	5.10	30.09.16	01.10.15	Work in progress	-
16/10.08.15	Civil Nature	Open Tender	10.08.15	2	07.09.15	4	4(Mukesh Kr. Sinha, Shri Dhirendra Kr., Kedar Nath Mahto & Pawan Enterprises	N.A	Yes	No. 28, Dated 01.10.15	Shri Mukesh Kumar Sinha	0.59	09.12.15	10.10.15	Work in progress	-
1/27.06.15	Civil Nature	Open Tender	27.06.15	2	14.07.15	3	3(Kedar Nath Mahto, Tribhuwan Kumar & M/s. Pawan Enterprises	N.A	Yes	No.29, Dated 05.10.15	Shri Kedar Nath Mahto	2.27	02.11.15	14.10.15	Work completed	-
1/27.06.15	Civil Nature	Open Tender	27.06.15	2	14.07.15	3	3(Kedar Nath Mahto, Tribhuwan Kumar & Nagendr Pd.	N.A	Yes	No.30, Dated 05.10.15	Shri Kedar Nath Mahto	1.10	28.10.15	14.10.15	Work completed	-
1/27.06.15	Civil Nature	Open Tender	27.06.15	2	14.07.15	3	3(Shri Arun Kr. Thakur, Kauleshwar Das & M/s. Pawan Enterprises	N.A	Yes	No.31, Dated 05.10.15	Shri Arun Kumar Thakur	3.41	02.11.15	14.10.15	Work in progress	-
15/08.08.15	Civil Nature	Open Tender	08.08.15	2	24.08.15	3	3(Shri Kuldip Singh., M/s. Manoj Enterprises & M/s.Tripti Enterprises	N.A	Yes	No.32, Dated 05.10.15	M/s. Manoj Enterprises	3.67	02.11.15	14.10.15	Work completed	-
1/27.06.15	Civil Nature	Open Tender	27.06.15	2	14.07.15	3	3(Shri Kedar Nath Mahto, Shri Nagendra Pd & Santosh Kr.	N.A	Yes	No.33, Dated 26.10.15	Shri Nagendra Prasad	3.53	23.11.15	04.11.15	Work in progress	-
15/08.08.15	Civil Nature	Open Tender	08.08.15	2	24.08.15	3	3(Shri Kuldip Singh., M/s. Manoj Enterprises & M/s.Tripti Enterprises	N.A	Yes	No.34, Dated 26.10.15	M/s. Tripti Enterprises	1.35	03.12.15	04.11.15	Work in progress	-
13/06.08.15	Civil Nature	Open Tender	06.08.15	2		7	Raj Kumar Agarwal , Ramesh Kr. Dangi, Sshandil Constn. Pawan Enterprises, Gopal Choudhary , Wasil Constn.Jyotindra Kr	N.A	Yes	No.35, Dated 26.10.15	M/s. Shandil Construction		05.01.16	06.11.15	Work in progress	-