

**CENTRAL COALFIELDS LIMITED
RANCHI**

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF OCTOBER 2009

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work/supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
BCW AREA													DEPARTMENT : CCWD.			
NIL																
BARKA-SAYAL AREA													DEPARTMENT : MINING			
CGM(GMC)/BRK-SYL/2009/72 dtd.18/20-2-2009	Transportation of Gr."C"Coal from Uri OC Stock to Syl.CHP	Open	04.03.09	2 bid	25.03.09	2 Nos.	2 Nos.	1.M/s Ajay Transport Co.Ramgarh Cantt. 2.M/s Jai Mahalaxmi Transport Co.Ramgarh	Yes	GM(BS)/AGM (BS)/CT/URM-OCP-SYL-CHP/09-10/5179 dtd.19.10.09	1.M/s Ajay Transport Co.Ramgarh Cantt.	91.66	31.10.2010	01.11.09		N.A.
HQ-CIVIL													DEPARTMENT : CIVIL			
05 of 2007-08	Construction of 152 units Doyble Storied Miners Quarter (19 blocks each of 8 units) of CISFat NK Area	Open Tender	4th July,2007	Two Bid system	06.08.07	Two	2(Two) 1.M/s Ranjit & Co. 2.M/s Sadanand Gupta	NIL	Awarded to L1 Tenderer	GM©/1054/15 2 units MQ/NK/2008/463-74 dt.5.3.08	M/s Ranjit & Co.	288.85	Sept'09		Work in Progress	95% completed

09 of 2007-08	Construction of Security Barrack 3 blocks of 64 units each for CISF at Piparwar Area of CCL.	Open Tender	07.11.07	Two Bid system	12.12.07	two	2(Two) 1.M/s S.K.Mishra & Sons 2.M/s Sadanand Gupta	NIL	Awarded to L1 Tenderer	GM@/1058/Barrack/PPR/2008/1188 dt.16.7.08	M/s S.K.Mishra & Sons	206.53	Nov'09	—	Work in Progress	47% completed
10 of 2007-08	Construction of 112B type quarters (07 four storied blocks of 16 units each) for CISF Personnel at NK Area	Open Tender	04.12.07	Two Bid system	09.01.2008	two	2(Two) 1.M/s Diamond Const. 2.M/S Sadanand Gupta	NIL	Awarded to L1 Tenderer	GM@/1057/112 Btype/NK/2008 /1074 dt.20.06.08	M/s Diamond Const.	404.57	May'10	—	Work in Progress	22% completed
04 of 2007-08	Constn.of 203B type qtrs. For CISF at Piparwar	Open Tender		Two Bid system	20.07.07	one	M/S Sadanand Gupta	NIL	Awarded to L1 Tenderer	No.GM@/1142 dt.28.12.07	M/S Sadanand Gupta	722.9	Aug'10	Jan'08	Work in Progress	65% completed
01 of 2005-06	Re-conditioning & widening of road in Dhori Area	Open Tender	5.04.05	Two Bid system	10.5.05	4 (Four)	4 (Four) 1.M/s Sanjay Kr.Chaubey 2.M/s Sarweshwari Enterprises 3.M/s Malti Enterprises 4.M/s Wasil Constn.	N.A.	Awarded to L1 Tenderer	GM@/Roadwork/2006/638,dt d.26.7.06	M/s Wasil Constn.	173.47	May,2007	August,2006	Work in Progress	60% completed termination processed.
03 of 2006-07	Construction of Security Barrack 3.5 blocks of 64 bedded each at NK Area	Open Tender	14.02.07	Two Bid system	21.03.07	2(Two)	2(Two) M/s NPCC Ltd. Govt.of India Enterprises M/s Ranjeet & Co. Hehal,Ranchi	N.A.	Awarded to L1 Tenderer	GM@/1049/NK /64 beds of security personnel/07/6 49 dtd.5.07.07	M/s NPCC	292.00	December, 2008	Site handed over to M/s N.P.C.C.	Site handed over to M/s N.P.C.C.	18% completed

11 of 2008-09	Strengthening of Coal transportation road from CPP Railway crossing to Kathara Washery at CCWD Kathara	Open Tender	13.04.09	Two Bid system	13.04.09	2(Two)	1. Shiv Shail Construction 2.Sri Baliram Singh	N.A.	Awarded to L1 Tenderer	CGM@/1072/B-CW Road/09/3353, dated 19th June 2009.	Shiv Shail Construction	108.00	December, 2009	Site handed over to Shive Shail Construction	Site handed over to Shive Shail Construction	15% completed
16 of 2006-07	Balance work of Widening and strengthening of existing road from Sayal more Bhurkunda to Potanga via Saunda,Sayal, Urimari & Giddi Washery,Saunda to Saunda'D' via Central Saunda and K.K.More Sayal to Mine no.10 near Saunda Basti via CGM (BS)'s Office at Sayal (Using Hot Mix Plant,Paver Finisher etc.)	Open Tender	23.01.09	Two Bid system	24.02.09	2(Two)	2(Two) 1.Sri Jageshwar Gope 2.M/s Narayan Constn.	N.A.	Awarded to L1 Tenderer	GM@/1071/B-S Road/09/3215, dtd.25.05.09	Sri Jageshwar Gope	445.07	June,2010	June,2009	—————	4% completee



























