

CENTRAL COALFIELDS LIMITED

RANCHI

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF JUNE 2014

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/ work	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
MM HQ																
MM(P)/PRS/13-14/107/Dewatering Screen/59 dated 04.09.2013	Spares for Dewatering Screen installed	STE					Not Applicable as on proprietary basis			107:17:2:01:15 – 069 Dated 06.06.14	M/s. Metso Minerals Singapore Pte Ltd., 20 Kallang Avenue, Lobby B, #06-00 pico Creative Centre, Singapore 339411	376.42	Within 06 Months	NA	NA	NA
CCL/CM(P)/AKM/HE MM/100 T RD/CB 13-14/027/13 opened on 10.09.2013.	100T Rear Dumpers	OGT	18.07.13	2 Bid	09.09.13	02 nos.	1) M/s. BEML	NIL	Yes	027:22:1:06:14:070 Dated 13.06.14	M/s.BEML Limited, 206/D1, "BHAGIRATHI" (Behind NCC Campus), Rameshwaram Colony, Bariatu Road, Ranchi: 834 009	6419.2	Within 5 to 8 Months	NA	NA	NA
MM(P)/RKP/CCL/108/13-14/Oracle Software/68 Date: 08.10.13 Opened on 06.12.2013	ATS of Oracle Software	STE	Single proprietary tender	2 Bid	05.12.13	1	1) M/s. Vareli Tech.	NIL	Single proprietary tender	108 01 11 14 077 Dated 25.06.14	M/s Vareli Tecnac Private Limited,14/1B, Ezra Street, 9th Floor, WTC Building, Kolkata - 700 001	420.13	Within 21 days	NA	NA	NA
CIVIL HQ																
09 of 2013 – 14 vide no. GM(C)/Tender/2013 – 14/1826, Dated 18.11.2013.	Leakage treatment for RCC Roofs of Residential quarters (510 Nos.) by Tarfelting work at NTS Barkakana	Through publication in News paper and CCL website.	In CCL website on 23.11.2013	Two bids system	upto 3.00 PM on 24.12.2013	04 (Four)	03 (Three) 1. Jainidhi Bitumen Specialities Pvt. Ltd., 130, Cotton Street, Kolkata-700007 2. Krishna Tar Products, 110, Delhi-Mathura Road, Vill.-Gauhari, P.O.- Chhata, Dist.: Mathura (UP) 3. Gladstone Lyall Employees' Industrail Co-operative Society Ltd., 4, Fairlie Place (5th Floor), Kolkata-700001	01 (One) 1. Calcutta Felt Industries Pvt. Ltd., 56, Hazra Road, 1st Floor, Kolkata-19	Yes, awarded to Lowest (L1) tenderer	GM(C)/2078/ NTS BRK/2014/95 6, Dated 30th June 2014	Gladstone Lyall Employees' Industrail Co-operative Society Ltd., 4, Fairlie Place (5th Floor), Kolkata-700001	Rs. 1,15,41,207.31	06 (Six) months	NA	NA	NA

ARGADA AREA																
1	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	10.01.2010	Two Bid System	01.02.10	Three	1. Sri Raju Gupta, Gidi-A	1. Sri Babulal Gupta, Gidi-A 2.Sri. Dhiraj Singh	YES	Agreement No. CGM(A)/SO (M)(A)/CT/G DA/10-13/29. dt.26.06.10	Sri. Raju Gupta, Gidi-A	218.76	22.07.13	23.07.10	NA	Period of Contract extended for one year
2	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	11.12.2009	Two Bid System	04.01.10	Three	1. Sri Raju Gupta, Gidi-A 2.Sri. Babulal Gupta, Gidi-A 3.Sri. Harshit Logistic Pvt. Ltd, Kolkata	NIL	YES	Agreement No. GM(A)/CT/G DC/10-13/45. dt.02.12.10	Sri. Babulal Gupta, Gidi-A	476.16	17.10.13	18.10.10	NA	Contract has been completed on 16.05.14
3	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	03.02.2012	Two Bid System	03.03.12	Three	1. Sri Raju Gupta, Gidi-A 2.Sri. Babulal Gupta, Gidi-A 3.Mahesh Prasad	NIL	YES	Agreement No. AGM(A)/Min /CT/Relig/12-15/64 dt.04.01.13	Sri. Raju Gupta, Gidi-A	216.97	03.12.15	04.12.12	NA	NA
4	Reject Transportation	Open Tender through News Papers & CCL Website	26.07.2013	Two Bid System	19.08.13	Two	1.Sri. Saryu Gope, 2.M/s. Chenani Transport	NIL	YES	Agreement No. GM(A)/Minin g/Reject Trp./Gidi-W/13-14/283. Dt.15.01.14	Sri. Saryu Gope	52	21.10.14	22.10.13	NA	NA
5	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	29.07.2013	Two Bid System	21.08.13	Two	1. M/s. Varahi Associates, 2.M/s. Manikya Vinimay Pvt. Ltd.	NIL	YES	Agreement No. GM(A)/Minin g/ SirkaOCP/1 3-14/263. dt.19.12.13	M/s. Varahi Associates	39.695	25.09.14	26.09.13	NA	NA
6	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	10.09.2012	Two Bid System	06.10.12	Four	1.Sri. Raju Gupta, 2.M/s.Naresh Kr. & Co. Pvt. Ltd. 3.M/s. Mahalaxmi Transport Co. 4.M/s. Balajee Transport Co.	NIL	YES	Agreement No. GM(A)/CT/G DA-SAUNDA/12 /08. dt.27.02.12	Sri. Raju Gupta, Gidi-A	344.01	02.11.14	03.11.12	NA	NA
7	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	17.08.2013	Two Bid System	13.09.13	Five	1. JBTC 2.MVPL 3.JMTC 4.RG 5.BLG	NIL	YES	Agreement No. GM(A)/Minin g/CT/GDC-SND/13-14/318. dt.29.01.14 /05.02.14.	M/s. Jai Balajee Transport Co.	114.03	14.12.14	15.12.13	NA	NA
8	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	25.09.2013	Two Bid System	22.10.13	Three	1. BLG 2.JBTC 3.JMTC	NIL	YES	Agreement No. GM(A)/Minin g/CT/REL-SND/13-14/319. dt.03/06.02. 14	Sri Babulal Gupta	178.49	19.12.14	20.12.13	NA	NA

9	Coal Loading, Coal Transportation & OBR	Open Tender through News Papers & CCL Website	25.03.2012	Two Bid System	15.04.13	Two	1. M/s. UP & Bro. 2.M/s. NCC Ltd.	NIL	YES	Agreement No. GM(A)/Min/Sirka Outsourcing/13-19/317. dt.30.01.14	M/s. Upendra Prasad & Brothers.	6278.03	05.11.18	06.11.13	NA	NA
10	Coal Loading & Transportation	Open Tender through News Papers & CCL Website	12.09.13	Two Bid System	04.10.13	Three	1. BLG 2.JMTC-JBTC JV Co. 3.MVPL VA JV Co.	NIL	YES	Award No. AGM(A)/Mining/CT/GDC -GDW/14-17/296-301. dt.24.01.14	Sri. Babulal Gupta, Gidi-A	1528.53	02.01.17	03.01.14	NA	NA
11	Sand Transportation/R ehandling	Open Tender through News Papers & CCL Website	01.02.13	Two Bid System	25.02.13	Three	1. ATC 2.JMTC 3.MVPL	NIL	YES	Award No. GM(A)/SO(M)(A)/Sand Tra./SRK/A ward/13-14/153 dt.24.05.13	M/s. Ajay Transport Co. Ramgarh	34.262	01.05.14	02.05.13	NA	NA

Deptt- EnM

SO(E&M)/AA/2014-15/Tender-Web-5/471-502 dtd. 05.06.14	Painting/providing and fixing of danger board of 3.3KV, 440 Volts O/H line 105 Nos poles and main sub-station premises of Gidi-C Colliery	Through Web	05.06.2014	Two Bid	25.06.14	NA	NA	NA	NA	NA	NA	Rs.128625/-	NA	NA	NA	NA
	Complete repairing/reconditioning of Rey Roll make 3.3KV, 400 Amps VCB switch of Gidi-A Colliery.	Through Web	05.06.2014	Two Bid	25.06.14	NA	NA	NA	NA	NA	NA	115856/-	NA	NA	NA	NA
	Complete rewinding and repairing of 315 KVA, 3.3KV/550 V FLP Transformer make Electrotechnica of Religara Colliery	Through Web	05.06.14	Two Bid	25.06.14	NA	NA	NA	NA	NA	NA	162598/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-6/509-40 dtd. 06.06.14	Providing and fixing of 1 X 400 Watt, 230 Volts SON/MH complete light fitting for different pints of Gidi-A Quarry No.-3	Through Web	06.06.14	Two Bid	26.06.14	NA	NA	NA	NA	NA	NA	177800/-	NA	NA	NA	NA

	Complete repairing and rewinding of 630 KVA, 3.3KV/415 Volts Transformer of GP Camp Argada of Sirka Group.	Through Web	06.06.14	Two Bid	26.06.14	NA	NA	NA	NA	NA	NA	225823/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-7/544-75 dtd. 07.06.14	Replacing service cables with proper fixing of G.I. Pipes, Clamps etc for residential colony quarters of Gidi-A Colliery	Through Web	07.06.14	Two Bid	28.06.14	NA	NA	NA	NA	NA	NA	497381/-	NA	NA	NA	NA
SO/E&M/AA/V.Ten./ Pickup Van/2014-15/604-31 dtd. 10.06.14	Hiring of 01 (One) no. Pickup Van not more than 6 years old and in good running condition for 24 hours use at Religara Colliery. (Note-New vehicle may be preferred)	Through Web	10.06.14	Two Bid	05.07.14	NA	NA	NA	NA	NA	NA	421575/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-8/688-718 dtd 12.06.2014	Complete repairing/rewinding of 500 KVA, 3.3KV/440 Volts Lighting Transformer of Gidi-A Project	Through Web	12.06.14	Two Bid	07.07.14	NA	NA	NA	NA	NA	NA	265163/-	NA	NA	NA	NA
	Diversion of 3.3 KV O/H line (Feeder) of Budh Bazar Sub-Station near Gidi Police Station & shifting of receiving end D.P. at Sub-Station of Gidi-A Colliery	Through Web	12.06.314	Two Bid	07.07.14	NA	NA	NA	NA	NA	NA	133496/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-9/753-83 dtd 17.06.2014	Partial repairing, replacement of bushing with studs and filtration of transformer oil installed at different places of Religara Colliery	Through Web	17.06.14	Two Bid	10.07.14	NA	NA	NA	NA	NA	NA	308682/-	NA	NA	NA	NA

	Renovation/strengthening/diversion of 11KV O/H line main Religara feeder from Gidi Washery sub-station to Religara Sub-station as well as supply and installation of 11KV grade of Washery sub-station for smooth functioning of Religara Sub-station	Through Web	17.06.14	Two Bid	10.07.14	NA	NA	NA	NA	NA	NA	106343/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-10/789-820 dtd 20.06.2014	Extension of 3.3 KV O/H line from old crusher to outsourcing patch for dewatering purpose and lighting line for working quarry of Sirka Colliery	Through Web	20.06.14	Two Bid	12.07.14	NA	NA	NA	NA	NA	NA	221226/-	NA	NA	NA	NA
	Complete repairing and rewinding of 136 KW, 3.3KV Induction motor make Poland Sino.-SZJ-61640, RPM1480 of Gidi-A Project	Through Web	20.06.14	Two Bid	12.07.14	NA	NA	NA	NA	NA	NA	244469/-	NA	NA	NA	NA
SO(E&M)/AA/2014-15/Tender-Web-11/830-62 dtd 27.06.2014	Complete repairing and reconditioning of a filter machine 500 GPH, 3ph Sino.-520 Nirmal make of GM Unit, Sirka.	Through Web	27.06.14	Two Bid	19.07.14	NA	NA	NA	NA	NA	NA	294430/-	NA	NA	NA	NA
	Repairing and rewinding of 200 KVA Transformer (FLP), 3.3KVA/500 Volts Metropolitan Vickers Electric Co. Sino.-T1270588 of Gidi-C colliery	Through Web	27.06.14	Two Bid	19.07.14	NA	NA	NA	NA	NA	NA	146640	NA	NA	NA	NA

BARKA SAYAL AREA

GM(CMC)/Barka - Sayal/2014/116 dated : 10.02.2014.	Loading and transportation of G-9 coal from different heaps of Urimari OCP to Railway Siding Saunda by contractors payloader and tipping trucks for a period of three years.	e-tender	13.02.14 & 14.02.14	e-tender	13.03.14	Two	1)M/s JMTC JBTC SSTC JV Company At & PO : Bujila, Ramgarh Cantt., District : Ramgarh (Jharkhand). 2) M/s Ajay Transport Company At & PO : Ramgarh Cantt., District : Ramgarh (Jharkhand)	Nil	Yes	GM(BS)/GM(O)(BS)/CT/Award/14/3339 dated : 21.06.2014.	M/s JMTC JBTC SSTC JV Company At & PO : Bujila, Ramgarh Cantt., District : Ramgarh (Jharkhand).	1977.6	21.06.17	22.06.14	21.06.17	Nil
--	--	----------	---------------------	----------	----------	-----	---	-----	-----	---	---	--------	----------	----------	----------	-----

SAUNDA -D

26	Pump spares	Open Tender	30.07.13	Two Bid	21.8.13	6	6,(1) M/s.United Engineers(2)M/s Kwaliti Engineering(3)M/s. Shee Durga Engg. Works (4) M/s. Reliance Engg. Concern (5) M/s. Reform Engg. Corpn. (5) M/s. Sharma Engg. Works	Nil	Yes	S.O(MM)/RS(BS)/Snd/0 20214-025 dt.10.06.14	M/s. United Engineers, Kolkata	0.11	Within 60 days from the date of receipt of Supply order	Due	Due	
26	Pump spares	Open Tender	30.07.13	Two Bid	21.8.13	6	6,(1) M/s.United Engineers(2)M/s Kwaliti Engineering(3)M/s. Shee Durga Engg. Works (4) M/s. Reliance Engg. Concern (5) M/s. Reform Engg. Corpn. (5) M/s. Sharma Engg. Works	Nil	Yes	S.O(MM)/RS(BS)/Snd/0 20214-026 dt.10.06.14	M/s. Kwaliti Engineering, Howrah	2.07	Within 60 days from the date of receipt of Supply order	Due	Due	
26	Pump spares	Open Tender	30.07.13	Two Bid	21.8.13	6	6,(1) M/s.United Engineers(2)M/s Kwaliti Engineering(3)M/s. Shee Durga Engg. Works (4) M/s. Reliance Engg. Concern (5) M/s. Reform Engg. Corpn. (5) M/s. Sharma Engg. Works	Nil	Yes	S.O(MM)/RS(BS)/Snd/0 20214-027 dt.10.06.14	M/s. Sree Durga Engineering Works, Howrah	0.23	Within 60 days from the date of receipt of Supply order	Due	Due	

26	Pump spares	Open Tender	30.07.13	Two Bid	21.8.13	6	6,(1) M/s.United Engineers(2)M/s Kwality Engineering(3)M/s. Shee Durga Engg. Works (4) M/s. Reliance Engg. Concern (5) M/s. Reform Engg. Corpn. (5) M/s. Sharma Engg. Works	Nil	Yes	S.O(MM)/R S(BS)/Snd/0 20214-028 dt.10.06.14	M/s. Reliance Engineering Concern, Howrah	0.20	Within 60 days from the date of receipt of Supply order	Due	Due	
26	Pump spares	Open Tender	30.07.13	Two Bid	21.8.13	6	6,(1) M/s.United Engineers(2)M/s Kwality Engineering(3)M/s. Shee Durga Engg. Works (4) M/s. Reliance Engg. Concern (5) M/s. Reform Engg. Corpn. (5) M/s. Sharma Engg. Works	Nil	Yes	S.O(MM)/R S(BS)/Snd/0 20214-029 dt.10.06.14	M/s. Sharma Engineering Works, Ranchi	2.81	Within 45 days from the date of receipt of Supply order	Due	Due	
6	Cement Capsule	Open Tender	23.4.14	Two Bid	19.5.14	4	2,(1) M/s.Shree Balaji Udyog (2) M/s. The Mineral & Chemical Corpn.	2, (1) M/S. Suman Engerprises (2) M/s. Hi-tech Enterprises	Yes	S.O(MM)/R S(BS)/Snd/0 20214-031 dt.14.06.14	M/s.The Mineral & Chemical Corporation, Nagpur	4.74	30% quantity immediately within a week and balance within 21 days from date of receipt of S.O.	17.6.14	20.6.14	
51	Sps for BH 60M Dumper	Single Tender	11.11.13	Two Bid	2.12.13	1	NM/s. BEML	Nil	Yes	S.O(MM)/R S(BS)/Snd/0 20214-038 dt.19.06.14	M/s. Bharat Earth Movers Ltd. ,Ranchi	4.11	Within 4-6 months from date of receipt of S.O	Due	Due	
79	Lead Seal& Sealing Wire	Open Tender	13.2.14	Two Bid	10.3.14	1	M/s. R.R.Enterprises	Nil	Yes	S.O(MM)/R S(BS)/Snd/0 20214-039 dt.20.06.14	M/s.R.R. Enterprises, Ramgarh	0.14	Within 30 days from the date of receipt of S.O	26.6.14	26.6.14	
86	Submersi-ble Pump set	Open Tender	7.3.14	Two Bid	2.4.14	1	M/s. Ashok Kumar Singh	Nil	Yes	S.O(MM)/R S(BS)/Snd/0 20214-040 dt.20.06.14	M/s.Ashok Kumar Singh, Central Saunda, Ramgarh	3.47	Within 2 months from the date of receipt of S.O.	Due	Due	
35	Brake Liners	Open Tender	17.9.13	Two Bid	9.10.13	2	2,(1)M/s. Gaurav & Co., (2) M/s. Hindustan Facing Industry Pvt.Ltd.	Nil	Yes	S.O(MM)/R S(BS)/Snd/0 20214-041 dt.21.06.14	M/s.Gaurav & Co.,Ramgarh	1.99	Within 4-8 weeks from the date of issue of S.O.	24.6.14	Due	
35	Brake Liners	Open Tender	17.9.13	Two Bid	9.10.13	2	2,(1)M/s. Gaurav & Co., (2) M/s. Hindustan Facing Industry Pvt.Ltd.	Nil	Yes	S.O(MM)/R S(BS)/Snd/0 20214-042 dt.21.06.14	M/s.Hindustan Facing Industry Pvt. Ltd. , Kolkata	0.23	Within90 days from the date of receipt of S.O.	Due	Due	
27	Flood Light Assy Complete with distribution board	Open Tender	30.7.13	Two Bid	21.8.13	4	4,(1) M/s. TM Traders (2) M/s. R.R.Enterprises (3) M/s. R.K.Sales (4) M/s. Electro Enterprises	NIL	Yes	S.O(MM)/R S(BS)/Snd/0 20214-050 dt.25.06.14	M/s. TM.Traders , Ramgarh	1.26	Within 8-12 weeks from the date of issue of S.O.	Due	Due	

CRS BARKAKANA AREA

CRS/SO@/BRK/TN/13-14/755 Dated - 28.11.13	Rising of floor (200mm) for stacking parts in Engine and Transmission Shop at CRS, Barkakana.	Open	29.11.13	Two Bids	27.12.13	03 (Three)	(Three) Sri Raj Kumar Agarwal, Sri M.K. Sinha & Sri Rajesh Kumar Sharma	NIL	Lowest Tenderer	CRS/So@/BRK/13-14/140/29 dt.-02.07.14	Sri Raj Kumar Agarwal	14.48	Within 02 Months from 10th days of issued of Award Letter	12.7.14	11.9.14 (as per award)	
---	---	------	----------	----------	----------	------------	---	-----	-----------------	---------------------------------------	-----------------------	-------	---	---------	------------------------	--

RAJRAPPA AREA

No. 95 dtd 27.02.14	Civil Nature	Open	27.02.14	two	06.03.14	2	2(Shri Kedar Nath Mahto & Shri Tribhuvan Kumar)	N.A	Yes	No. 21, dated 03.06.14	Shri Kedar Nath Mahto	3.37	11.07.14	12.06.14	Work in progress	-
No. 95 dtd 27.02.14	Civil Nature	Open	27.02.14	two	06.03.14	2	2(Shri Kedar Nath Mahto & Shri Tribhuvan Kumar)	N.A	Yes	No. 22, dated 03.06.14	Shri Kedar Nath Mahto	1.45	11.07.14	12.06.14	Work in progress	-
No.82 dtd 15.02.14	Civil Nature	Open	15.02.14	two	18.03.14	3	2(Shri Kedar Nath Mahto, Shri Mukesh Kr. Sinha & Shri Tribhuvan Kumar)	N.A	Yes	No. 23, dated 10.06.14	Shri Kedar Nath Mahto	9.89	15.09.14	19.06.14	Work in progress	-
सं 104 दि. 31.03.14	असैनिक प्रकृति	Open	31.03.14	दो	25.04.14	2	2 (श्री सुभाष चन्द्र एवं मे. ए.एच. राजा कन्स्ट्रक्शन)	N.A	Yes	सं 24, दि. 17.06.14	मे. ए.एच. राजा कन्स्ट्रक्शन	3.80	25.08.14	26.07.14	कार्य प्रगति पर	-
सं.1 दि. 12.05.14	असैनिक प्रकृति	Open	12.05.14	दो	23.05.14	2	2(मे. पवन इंटरप्राइजेज एवं मे शडील कन्स्ट्रक्शन)	N.A	Yes	सं 25, दि. 30.06.14	मे. शडील कन्स्ट्रक्शन	4.11	08.08.14	09.07.14	कार्य प्रगति पर	-
सं.103दि. 31.03.14	असैनिक प्रकृति	Open	31.03.14	दो	25.04.14	2	(श्री भोला नाथ महतो एवं मे. वी वी इंटरप्राइजेज)	N.A	Yes	सं 26,दि. 30.06.14	श्री भोला नाथ महतो	3.10	08.08.14	09.07.14	कार्य प्रगति पर	-

KATHARA AREA

GM(KTA)/SO(C)/Tender/14/4084dt.27.2.14	Roof treatment by tarfelting for MQ (Single Storied/32 units and Double Storied 16 Units at Sawang Colliery.(Total 48 Units).	open	27.2.14	Two	14.3.14	Two	Tiki Tar Industries (Bfaroda) Limited, Jalnidhi Bitumen Specialities Pvt. Ltd.	NIL	Yes	GM(KTA)/SO@/Award/2014/548 dt.2.6.14	Tiki Tar Industries (Bfaroda) Limited	9.11	3 months	3.6.14	2.9.14	Nil
GM(KTA)/SO(C)/Tender/14/4080 dt.27.2.14	Roof leakage treatment by Tarfelting in B/type qtrs. 16 units (4 blocks) Qr.No.1 to 32) at Govindpur Project	open	27.2.14	Two	14.3.14	Two	Tiki Tar Industries (Bfaroda) Limited, Glad Stone Lyall Employees Industrial Co-operative Society Ltd.	NIL	Yes	GM(KTA)/SO@/Award/2014/ 551 dt.3.6.14	Glad Stone Lyall Employees Industrial Co-operative Society Ltd.	3.98	1 month	4.6.14	3.7.14	Nil
GM(KTA)/SO(C)/Tender/14/4080 dt.27.2.14	Providing tarfelt on roof of Sr.Transit camp and Staff recreation club,Kathara under G.M Unit, Kathara	open	27.2.14	Two	14.3.14	Two	M.K Petro Product(India) Pvt Ltd.. Bengal bitumen	NIL	Yes	GM(KTA)/SO@/Award/2014/ dt.3.6.14	M.K Petro Product(India)Pvt Ltd..	7.36	2 months	4.6.14	3.8.14	Nil
GM(KTA)/SO(C)/Tender/14/4167dt 07.3.14	R/M of Sr.Transit camp under G.M,Unit Kathara	open	7.03.14	Two	21.03.14	Three	Ramchadra Yadav, Sarada Enterprises, Bijay Kr. Yadav	NIL	Yes	GM(KTA)/SO@/Award/2014/ 691 dt.3.6.14	Sarada Enterprises	4.85	2 months	18.06.14	17.08.14	Nil

GM(KTA)/SO(C)/Tender/14/4167 dt 07.3.14	Construction of room with Toilet for staff of O/C mine under Jarangdih Colliery	open	7.03.14	Two	21.03.14	Three	R.S.Construction, Md. Yasin, J.D.Construction	NIL	Yes	GM(KTA)/SO(Award/2014/ 722 dt.20.6.14	J.D.Construction	3.61	2 months	21.6.14	20.8.14	Nil
GM(KTA)/SO(C)/Tender/14/8321 dt 24.3.14	Repair of compound/boundary wall of Officers colony under Jarangdih colliery	open	24.03.14	Two	9.4.14	Three	R.S.Construction, Md. Yasin, J.D.Construction	NIL	Yes	GM(KTA)/SO(Award/2014/ 721 dt.20.6.14	Md. Yasin	5.26	2 months	21.6.14	20.8.14	Nil
GM(KTA)/SO(C)/Tender/13/3168 dt 19.2.13	Providing PCC road for access to the colony through the main gate of MRS under GM Unit, Kathara	open	19.2.13	Two	4.3.13	Three	Laleshwar Yadav, Ashok Kr. Singh, Sanjay Kr. Singh	NIL	Yes	GM(KTA)/SO(Award/2014/ dt.21.6.14	Ashok Kr. Singh	3.37	1 month	24.6.14	23.7.14	Nil
GM(KTA)/SO(C)/Tender/13/3994 dt 17.2.14	Roof repair (tarfelting) over roof of 50 nos. qrts in between MQ 450 to 500 at 4 No. colony at Kathara Colliery.	open	17.2.14	Two	14.3.14	Two	Jalnidhi Bitumen Socialities Pvt.Ltd., Tiki Tar Industries(Baroda) Ltd.	NIL	Yes	GM(KTA)/SO(Award/2014/ dt.20.6.14	Jalnidhi Bitumen Socialities Pvt.Ltd.	9.81	3 months	21.6.14	20.9.14	Nil
GM(KTA)/SO(C)/Tender/13/4015 dt 19.2.14	Renovation of floor in 13 nos room in first floor of Executive Hostel under G.M Unit, Kathara	open	19.2.14	Two	10.3.14	Two	Ramchadra Yadav, Harishchandra Kumar	NIL	Yes	GM(KTA)/SO(Award/2014/ dt.20.6.14	Harishchandra Kumar	13.13	3 months	21.6.14	20.9.14	Nil
GM(KTA)/SO(C)/Tender/13/1978 dt 6.11.13	Day to day repair of distribution pipeline and fittings of different colony at Sawang Colliery	open	13.12.13	Two	27.12.13	Three	M.R.Enterprises, Vineer Enterprises, K.C.Samal	NIL	Yes	GM(KTA)/SO(Award/2014/734 dt.21.6.14	K.C.Samal	5.14	4 months	22.6.14	21.10.14	Nil
GM(KTA)/SO(C)/Tender/14/3994 dt 17.2.14	R/M of 17 units qrts at Pipradih colony under Sawang Colliery	open	17.2.14	Two	27.2.14	Three	Anil Kumar, S.B.Dubey, Vindeshwar Prasad	NIL	Yes	GM(KTA)/SO(Award/2014/ 761 dt.24.6.14	Anil Kumar	4.55	3 months	25.6.14	24.9.14	Nil
GM(KTA)/SO(C)/Tender/14/4167 dt 7.3.14	R/M of Dispensary building of Sawang Colliery	open	7.3.14	Two	21.3.14	Three	K.K.Tripathi, K.B.Pandey, U.K.Singh	NIL	Yes	GM(KTA)/SO(Award/2014/760 dt.22.6.14	U.K.Singh	6.35	2 months	25.6.14	24.8.14	Nil

GM(KTA)/SO(C)/Tender/14/8321 dt.24.3.14	Roof leakage treatment in 48 units MQ/6 units A type qrts at Govindpur Project	open	24.3.14	Two	9.4.14	Three	Tiki Tar Industries (Bfaroda) Limited, Jalnidhi Bitumen Specialities Pvt. Ltd.	NIL	Yes	GM(KTA)/SO(Award/2014/766 dt.24.6.14	Tiki Tar Industries (Bfaroda) Limited,	7.00	2 months	25.6.14	24.8.14	Nil
GM(KTA)/SO(C)/Tender/14/8321 dt.24.3.14	R/M of TC type qrts. (2 block/33 units) at Govindpur Project.	open	24.3.14	Two	9.4.14	Three	Sidhnath Singh, Suchit Kumar, Galaxy Enterprises	NIL	Yes	GM(KTA)/SO(Award/2014/797 dt.28.6.14	Sidhnath Singh	6.23	2 months	30.6.14	29.8.14	Nil
GM(KTA)/Excvtender/DUMPER/GVP-Ph-II/2014/59 dt.12.05.14	Making of 02(Two) Nos. of boxes for Dala bridge across the Konar River with 04(four)Nos.dump body of 35Te. Dumpers at Govindpur Ph-II	open	12.5.14	Two	23.5.14	Three	M/s. Monoj Engg.Work Shop, Kathara. M/s. Amit Traders, Kathara M/s. Colfield Janta Engg. Works, Jarangdih.	NIL	Yes	157 dt. 23.6.14	M/s. Manoj Engg. Work Shop,Kathara	1.19	10days from the date of handing over the machine at site.	Not available	Not available	Nil
GM(KTA)/C-2/Tender/Hiring of light vehicle/13-14/6243 dt.10.02.14	Hiring of 01no. Diesel Jeep like Bolero/Sumo/Vista etc. against surveyed off jeep no BR-20B-5429 for 24 hours for Kathara Area including Diesel & Service Tax for 03(Three) years.	open	22.2.14	Two	27.2.14	Two	Suchit Kumar, Sawang, Dinesh Kumar, Sawang.	NIL	Dinesh Kumar	GM(KTA)/C-2/Provisional W.Order/Hiring of Bolero/14-15/413 dt.18.6.14	Dinesh Kumar	10.62	17.6.17	N/A	N/A	Nil