

**CENTRAL COALFIELDS LIMITED
RANCHI**

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF JULY 2011																
Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ.of tender	Type of Bidding (Single/Two Bid system)	Last dt.of receipt tender	Nos.of tender received	Nos.&Name of parties qualified after tech.evaluation	Nos.&Name of parties not qualified after tech.evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No.& Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of supplies/work	Actual date of start of work/supplies	Actual date of completion of work/supplies	Reasons for delay if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
ARGADA AREA																
DEPTT.MINING																
1	Coal loading &Transportation	Open Tender through News Papers & CCL Website	10.01.2010	Two Bid System	01.02.2010	Three	1. Shri Raju Gupta, Gidi-'A'	1. Sri. Babulal Gupta, Gidi-A 2. Sri.Dhiraj Singh	YES	Agreement No.GM(A)/SO(M)(A)/CT/GDA/10-13/29 Dt 28.08.2010	Shri Raju Gupta, Gidi-'A'	218.76	22.07.2013	23.07.2010	NA	Not Applicable
2	Coal loading &Transportation	Open Tender through News Papers & CCL Website	11.12.2009	Two Bid System	04.01.2010	Three	1. Shri Raju Gupta, Gidi-'A' 2. Shri. Babulal Gupta, Gidi-A. 3. Sri. Harshit Logistic Pvt Ltd, Kolkata	NIL	YES	Agreement No.GM(A)/CT/GDC/10-13/45 dt. 02.12.2010.	Shri Babulal Gupta, Gidi-'A'	476.16	17.10.2013	18.10.2010	NA	Not Applicable
3	Coal loading &Transportation	Open Tender through News Papers & CCL Website	19.08.2008/20.08.2008	Two Bid System	08.09.2008	Two	1. Shri Raju Gupta, Gidi-'A' 2. M/S Babulal Gupta, Gidi-A.	NIL	YES	Agreement No.CGM(A)/CT/REL/09-12/33 Dt 04.06.2009	Shri Raju Gupta, Gidi-'A'	185.52	29.03.2012	30.03.2009	NA	NA
4	Reject transportation	Open Tender through News Papers & CCL Website	25.08.2007	Two Bid System	17.09.2007	Two	1.Shri Saryu Gope 2. M/S Chenani Transport	NIL	YES	Agreement No.CGM(A)/SO(M)(A)/Reject Trans/GDW/08/217 Dt. 25.01.2008.	Shri Saryu Gope	109.8	23.09.2010 Extended up to 23.09.13	24.09.2007	NA	NA
CRS AREA																
DEPTT.MINING																
CRS/SO(C)/BRK/ TN/11-12/2160 dt.06-06-11	Cleaning of Sewerage chamber and sewer line of NTS, Barkakana	Open	09.06.2011	Two Bid	17.06.2011 at 10:30 AM	03	03 Naaz Construction Sri Mangesh Singh and M/s Hasan Traders	-	L1 M/s Hasan Traders	No. 2243 dt.12.07.2011	M/s Hasan Trader	2.94	Within 6 months from 10th days of issue of award letter	-	-	-

HQ-CIVIL													DEPTT.CIVIL			
02 of 2011 – 12 vide no. GM(C)/Tender/ 2011 – 12/619, Dated 23rd April 2011	Construction of Community Hall 60' x 18' size with verandah at Mukchund Toli, Chutia under CCL CSR Scheme.	Through publication in News paper and CCL website.	In CCL website on 02.05.2011	Two bids system	Upto 3.00 PM on 16.05.2011.	3 (Three)	Three 1. M/s Raj Kumar 2. Sunil Kumar 3. Manoj Kumar	Nil	Yes, awarded to the Lowest Tenderer.	GM(C)/2008/C. D./2011/ 936, dated 05.07.2011	Manoj Kumar, Vidyapati Nagar, Kanke Road, Ranchi.	Rs. 9.09 Lakhs	06 (Six) Months.	N.A.	N.A.	N.A.
21 of 2010 – 11 vide no. GM(C)/Tender/ 2010 – 11/189, Dated 10th Feb.' 2011	Repair of Coal Trunk Road from Naya More to Chainpur Railway Crossing of Kuju Area (Length – 8.64	Through publication in News paper and CCL website.	In CCL website on 21.02.2011	Two bids system	Upto 3.00 PM on 14.03.2011.	1 (One)	One 1. S. K. Mishra & Sons	Nil	Yes, awarded to the Lowest Tenderer.	GM(C)/2010/Ro ad/Kuju/2011/9 96, dated 18.07.2011	M/S S. K. Mishra & Sons, L. N. Mihra Colony, Itki Road, Ranchi.	Rs. 198.85 Lakhs	06 (Six) Months.	N.A.	N.A.	N.A.
26 of 2010 – 11 vide no. GM(C)/Tender/ 2010 – 11/354, dated 25th February 2011	Construction of boundary wall enclosing old & new S.T. Plant at CRS Barkakana.	Through publication in News paper and CCL website.	In CCL website on 04.03.2011	Two bids system	Upto 3.00 PM on 18.03.2011.	2 (Two)	Two 1. Raj Kumar Agarwal 2. Rajesh Kumar Sharma	Nil	Yes, awarded to the Lowest Tenderer.	GM(C)/2012/B/ Wall/CRS/2011 /1061, dated 30.07.2011	Rajesh Kumar Sharma, New Friends Colony, Gaushala Road, Ramgarh Cantt., Ramgarh.	Rs. 10.84 Lakhs	03 (Three) Months.	N.A.	N.A.	N.A.
41 of 2010-11 vide no.SO@NK/Te nder/10- 11/1474,dated 23.09.2010	Providing and laying water supply system with construction of RCC reservoir and pump house for 152 units(D/S) MQ.Hostel and 216 units (F/S) B-Type Qtrs.for CISF Personnel at NK Area.	Through publication in News paper and CCL website.	In CCL Website on 19.10.2010	Two bids systems	upto 4.00 PM on 27.10.2010.	5(Five)	Five 1. M/S S.K Mishra & Sons 2. M/S Ranhit & Co. 3. M/S K.N .P Singh 4. Sri Bishwanath yadav 5. M/S Shankar & Co.	Nil	Yes, awarded to the Lowest Tenderer.	GM@/2011/N.K/ 2011/10 48, dated 28.07.2011	M/S Ranji & Co. Hehal Ratu Road ranchi- 834005	Rs- 57.17 Lakhs	06 (six) Months	N.A.	N.A.	N.A.

01 of 2011 – 12 vide no. GM(C)/Tender/ 2011 – 12/600, dated 19th April 2011	Construction of Double storied CISF barrack for 128 persons (2 Blocks of 64 persons each) near Football ground, Kargali at B & K Area.	Through publication in News paper and CCL website.	In CCL website on 25.04.2011	Two bids system	Upto 3.00 PM on 13.05.2011.	4 (Four)	Three 1. M/s S. K. Mishra & Sons 2. R & P Construction 3. Hindustan Steelworks Construction Ltd.	One	Yes, awarded to the Lowest Tenderer.	GM(C)/2009/Ba rrack/ B&K/2011/991, dated 15.07.2011	R & P Construction, 168/A, Sonatand, Bokaro Steel City-827011 (Jharkhand)	Rs. 181.12 Lakhs	14 (Fourteen) Months.	N.A.	N.A.	N.A.
--	--	--	---------------------------------	--------------------	--------------------------------	-------------	--	-----	--	---	---	---------------------	--------------------------	------	------	------

KATHARA AREA

Gm(ws)/agm (kta)/(w)/t/KT W-MIO/11/30 Date- 15.04.2011	Transportation of MIO jowder from UCIL, jadogoda to kathara washery by co tractor's trucks including loading and unloading after weighment of kathara washery weight bridge.	Open	16.04.11	Two	07.05.11	Three	Three 1.BKB Transport pvt. Ltd. 2.Ajanta Coal Traders 3.M/S damoder Marketing Pvt. Ltd.	Nil	No.	-	-	-	-	-	-	-	Tender cancelled vide notice no. GM9KTA)/A GM(KTA)/T/ KTW- MIO/11/0983 & 09.07.2011
--	--	------	----------	-----	----------	-------	--	-----	-----	---	---	---	---	---	---	---	---

GM(KTA)SO (C)/Tende/ 11/266 dt.4.6.11	Supply of drinking in diff.villages/to distribution center of Hazari Panchayat C.D.Scheme, Kathara	Open tender	4.6.11	Two	11.6.11	Three	Chand Entp. Karam Singh Sarwan Singh	Nil	Yes	GM(KTA) SO(C)/Ad/ 2011/585 dt. 18.07.11	Sarwan Singh	1.12	60. Days	15.6.11	15.8.11	
do	Supply of drinking water tanker in di /tolas at water distribution center of Jhirkeyand Bandh Basti under CD scheme, Kathara	Open tender	4.6.11	Two	11.6.11	Three	Chand Entp. Karam Singh Sarwan Singh	Nil	Yes	GM(KTA) SO(C)/Ad/ 2011/551 dt. 14.07.11	Karam Singh	2.48	60. Days	15.6.11	15.8.11	
do 152 dt. 16.05.11	R/M of south East of boundary wall sho at Kathara Colliery	Open tender	16.5.11	Two	30.5.11	Three	Ashique Ansari H.W.P.Enterprises J.D.Enterprises	Nil	Yes	GM(KTA) SO(C)/Ad/ 2011/544 dt. 11/12.07.11	Ashique Ansari	1.12	1 month	13.7.11	12.8.11	
do 152 dt. 16.05.11	Repairing of roof shop , store , Con .Repair shed of Drill section under Kathara Coliery.	Open tender	16.5.11	Two	30.5.11	Three	Ashique Ansari H.W.P.Enterprises J.D.Enterprises	Nil	Yes	GM(KTA) SO(C)/Ad/ 2011/511 dt. 8/9.07.11	Ashique Ansari	1.5	1. month	11.7.11	10.8.11	
do 214 dt. 25.5.11	R/M of room (E & Jarangdih seam of Colliery (U/G)	Open tender	25.5.11	Two	10.6.11	Three	K.B.Pandey Vindeshwar Pd. Bhagwati Constrictio	Nil	Yes	GM(KTA) SO(C)/Ad/ 2011/545 dt.14.07.11	K.B.Pandey	1.25	2. months	15.7.11	14.9.11	
do 214 dt. 25.5.11	R/M of sanitation Officers colony A II, III type colony at Sawang	Open tender	25.5.11	Two	10.6.11	Three	Vishal Builders R.K.Enterprises Saroj Construction	Nil	Yes	GM(KTA) SO(C)/Ad/ 2011/465 dt.2.07.11	Vishal Builders	1.81	2. months	3.7.11	2.9.11	

do 214 dt. 25.5.11	R/M of 15 nos. quarters of marriage, shift and Sawang Colliery	Open tender	25.5.11	Two	10.6.11	Three	Bhagwati Constrn. Vindeshwar Pd. K.B. Pandey	Nil	Yes	GM(KTA) SO(C)/Ad/ 2011/510 dt.9.07.11	Bhagwati Constrn	1.57	2. months	11.7.11	10.9.11	
do 214 dt. 25.5.11	Extension, repair and strengthening of fencing and E.F. stowing bunker of Sawang Colliery	Open tender	25.5.11	Two	10.6.11	Three	Hi-Tech System Bigan Ram Vindeshwar Pd.	Nil	Yes	GM(KTA) SO(C)/Ad/ 2011/592 dt.16.07.11	Hi-Tech System	1.61	2. months	18.7.11	17.9.11	
do 247 dt. 1.6.11	R/M of doors and qtrs. In diff. colonies Unit , Kathara	Open tender	1.6.11	Two	17.6.11	Three	Sushil Kr. Singh R.S. Const. Vishal Builders	Nil	Yes	GM(KTA) SO(C)/Ad/ 2011/620 dt.24/27.07.11	Sushil Kr. Singh	4.91	4. months	28.7.11	27.11.11	
do 247 dt. 1.6.11	Day to Day maintenance water tank, floor, drain etc. in IB NMQ I C.A. type II and type III colony of Sawng colliery.	Open tender	1.6.11	Two	17.6.11	Three	Jai Mata Dee Enterprises -II Dinesh Kumar K.B. Pandey	Nil	Yes	GM(KTA) SO(C)/Ad/ 2011/653 dt.24/27.07.11	Jai Mata Dee Enterprises -II	1.96	6. months	28.7.11	27.1.12	
do 247 dt. 1.6.11	Day to day sanitation colony no. 1,2, & Shop Jarangdih .	Open tender	1.6.11	Two	17.6.11	Three	Md Yasin R.S. Const. J.D. Const.	Nil	Yes	GM(KTA) SO(C)/Ad/ 2011/652 dt.24/27.07.11	Md Yasin	2.81	7. months	28.7.11	27.2.12	
do 344 dt. 9.6.11	R/M of 13 nos. Rooms Mahabir Asthan and Colliery	Open tender	9.6.11	Two	27.6.11	Three	Inderdeo Paswan Vindeshwar Prasad U.K. Singh	Nil	Yes	GM(KTA) SO(C)/Ad/ 2011/651 dt.27.07.11	Inderdeo Paswan	2.31	2. months	28.7.11	27.9.11	

do 247 dt. 1.6.11	R/M of fallen bou and replacement damaged CGI sheet of Sub- Station and store at Sawang Colliery	Open tender	1.6.11	Two	17.6.11	Three	Bigan Ram Vindeshwar Prasad Hi - Tech System	Nil	Yes	GM(KTA) SO(C)/Ad/ 2011/650 dt.27.07.11	Bigan Ram	3.25	2. months	28.7.11	27.9.11	
GM(KTA)/Excvt Tender/Dumper/J RD- SWG/2011/114 DT. 28/29.05.2011	Repair of 30 Nos. Through Cuts of OTR Tyre Size 18.00X25 for JRD & SWG of Kathara Area.	Open Tender	28/29.05.11	Two bid system	16.06.11	Two	1. M/S Thakur Tyre Retraiding Works, Dhanbad. 2. M/S.Hindustan Tyre Waria, Durgapur-3	NIL	Yes	173 Dt 22.06.2011	M/S Thakur Tyre Retraiding, Dhanbad	1.03	30 Sept.	Not available	Not available	Not applicabe
GM(KTA)/Excvt Tender/Dumper/ SWG- GVP/2011/71 DT. 18.05.2011	Repairing of front wall 03 Nos. Front Roof, Side gate & Railing,Crowd Platform railing & crowd motor cover of EKG- 5A Shovel Sl. No. Exc-2500 of Sawang-Gvp.	Open Tender	18.05.11	Two bid system	31.05.11	Three	1. M/S Annapurna Enterprises, Kathara. 2. M/S. Manoj Engg.Work Shop, Kathara 3. M/S. Coalfield Janta Engg.Works, Jarangdih.	NIL	Yes	198 Dt 27.06.2011	M/S Manoj Engg.Work Shop, Kathara	0.4	10 days from the date of handing over the machine at site	Not available	Not available	Not applicabe
GM(KTA)/Excvt Tender/HEMM/ AREA/2011/760 DT. 08.02.2011	Testing of Air tank/ vessels of following equipments deployed at respective project of Kathara area.The testing should be done hydraulically and wall thickness of air tank should be measured ultrasonically.	Open Tender	08.02.11	Two bid system	22.02.11	Three	1. M/S Automation Controls, Nagpur. 2. M/S. Anukul Engineers, Nagpur 3. M/S. Technocrate, Jharsuguda (Orissa).	NIL	Yes	206 Dt 02.07.2011	M/S Automation Controls, Nagpur	1.87	10 days from the date of handing over the machine at site	Not available	Not available	Not applicabe

GM(KTA)/Excw/Spot Qtn./Shovel/JRD /2011/184 DT. 23.06.2011	Dismatling & fitting/repairing or replacement of Boom Assly. Of Exc-2435 L&T 300 CK Shovel of Jarangdih Colliery.	Spot Tender	23.06.11	Single bid system	23.06.11	Three	1. M/S Shiv Engg. Works, Phusro. 2. M/S. Sunil Engg. Works, Phusro 3. M/S. Trehanco Pvt. Ltd., Phusro.	NIL	Yes	213 Dt 08.07.2011	M/S Shiv Engg. Works, Phusro	0.56	15 days after handing over the machine at site	Not available	Not available	Not applicabe
--	---	-------------	----------	-------------------	----------	-------	--	-----	-----	-------------------	------------------------------	------	--	---------------	---------------	---------------

RAJRAPPA AREA

CIVIL

NIL

HQ-MM

NO Supply Order has been given more than Rs. 2.00 Crores & above

BARKA-SAYAL AREA

(S&IC) DEPTT.

37	D.R. Ball Bearing 23936	L.T.E	28.05.11	Two bid	28.06.11	2	1, (1) M/s. J. Umashankar & Co. Kolkata	1 (1) M/s. Chitlangiya trading corporation, Kolkata	yes	SO(MM)/RS(B S)/Snd/02021 1-063 dt. 14.07.11	M/s. J. Umashankar & Co. Kolkata	0.62	Ex. Stock within 30 days from the date of receipt of purchase order	21.07.11	22.07.11	
25	Fluorescent Jacket	Open	06.05.11	Two bid	07.06.11	5	4, (1) M/s. Delkon Textiles Pvt. Ltd. (2) M/s. R.R. Enterprises (3) M/s. Gaurav & Co. (4) Ana Digi Sales (P) Ltd.	1, (1) M/s. Kirtikumar & Co.	yes	SO(MM)/RS/(B S)/Snd/11-12/020211-064 dt. 16.07.11	M/s. R.R. Enterprises, Ramgarh Cantt.	2.69	within 2-4 week from the date of receipt of order	28.07.11	28.07.11	

42	DGMS Approved cement capsule	L.T.E.	31.05.11	Two bid	21.06.11	2	2, (1) M/s. Hi tech Enterprises (2) M/s. Shree Shyam Suraksha Udyog	NIL	yes	RS/(BS)/11-12/020211-066 dt. 16.07.11	M/s. Shree Shyam Suraksha Udyog Dhanbad	4.07	Immediate but within 1 month from the date of receipt of order.	due	due	
28	PVS Ventilation Ducting	L.T.E.	10.05.11	Two bid	10.06.11	1	1, (1) M/s. Anand Micons	NIL	yes	RS/(BS)/11-12/020211-068 dt. 21.07.11	M/s. Anand Micons , New Delhi	1.97	within 4-6 week from the date of receipt of order	due	due	
131	Spare for SDL	L.T.E.	13.03.11	Two bid	05.04.11	1	1, (1) M/s. Eimco Elcon (India)	NIL	Proprietary basis	RS/(BS)/11-12/020211-071 dt. 27.07.11	M/s. Eimco Elecon (India), Dhanbad	4.55	Within 18 weeks for indigenous parts and 24 weeks for imported parts from the date of receipt of order	due	due	

(CMC) DEPTT.																
CGM(CMC)/Barkasayal/2010/86 dated-23.11.2010	Loading & Transportation of coal from surface stock of urimari OCP to saunda siding	Open	26.11.10	Two Bid	25.12.10	Two	1. M/S Ajay Transport Co. At& PO : Ramgarh Cantt. District: Ramgarh (Jharkhand) 2. M/S Jai Mahalaxmi Transport Co. At & Po: Ramgarh Cantt. District: Ramgarh (Jharkhand)	N.A	Yes	GM(BS)/GM(M)(BS)/Ct?UR M-OCP-Saunda Sdg/11-12/4822 Date-26.07.11	M/S Jai Mahalaxmi Transport Co. At & Po: Ramgarh Cantt. District: Ramgarh (Jharkhand)	1348.8	21.06.2014	22.06.2011	NA	NA
(E&M) DEPTT.																
1	SO(E&M)/B-S/ Tender/ Hiring- Br.New D.Closed Jeep/GM Unit/11-12/2580, Dated-31-05/01-06-11	Hiring of one Br.New Diesel Closed Jeep for deployment under the control of S.O.(E&M), Barka-Sayal.	Open tender	Computer's CD sent to GM(System), CCL, for display on CCL's web site vide letter No.-3807, Dtd.-29-06-11	Two bid system	15-07-11	03(Three) Nos.	02(Two) Nos.1. Sri Snehashish Chakraborty 2. Sri Indra Deep Nayak	01 No. Sri Narayan Prasad	LOI No.-4737, Dtd.-25-07-2011	Sri Snehashish Chakraborty, Riverside, Bhurkunda	06,04,732/=	Time of completion of Contract is for 24 months	-	-	-
2	SO(E&M)/B-S/ Tender/ Repair- Flight Bars./FB//11-12/3980, Dated-01/04-07-11	Repairing of 34 Nos. Flight Bars of Elecon make Feeder Breaker of Urinary Project	Open Tender	Computer's CD sent to GM(System), CCL, for display on CCL's web site vide letter No.-4020, Dtd.-05-07-11	Two bid system	19-07-11	03(Two) Nos.	02(Two) Nos. 1. M/s Dolphin Engg., 2. M/s Micro Spares Parts	M/s R.M. Industries	TCR has been prepared and under process of observing formalities	M/s Micro Spares Parts,Ranchi have quoted the L-1 offer.	1,08,193=27	Time of completion of Contract is for 20 days	Work not yet awarded	-	-

3	SO(E&M)/BS/ Tender/Repair- Pump/BHK UG/11- 12/4024, Dated-04/05- 07-2011.	Repairing of 1000GPM , 350 Mtrs head, MLA-7 Kirloskar make Pump of UG Mine of Bhurkunda Project.	Open Tender	Computer's CD sent to GM(System), CCL, for display on CCL's web site vide letter No.4082, Dtd. 06/07-07-2011	Two bid system	20-07-11	02(Two) Nos.	02(Two) Nos.	Nil	TCR has been prepared and under process of observing formalties	M/s Sunrise Enterprises, PTPS,Patratu have quoted the L-I offer.	94,810=98	Time of completion of Contract is for 20 days	Work not yet awarded	-	-
4	SO(E&M)/B- S/ Tender/ Hiring- Buses/ 11-12/ 3758 Dtd. 28-06-11	Hiring of one 52 Seater Bus for deployment at Urimari Project	Open Tender	Computer's CD sent to GM(System), CCL, for display on CCL's web site vide letter No.- 3807,Dt.29-06- 11	Two bid system	22-07-11	03(Three) Nos.	02(two) Nos.	01(one) No.	LOI No.5092, Dated-01-08- 11	Sri Krishna Kumar Dubey, Patel Nagar, Bhurkunda	13,23,986=70	Time of completion of Contract is for 12 months	2/8/2011	-	-
5	SO(E&M)/B- S/ Tender/ Hiring- Buses/ 11-12/ 3758 Dtd. 28-06-11	Hiring of one 52 Seater Bus for deployment at Birsra Project	Open Tender	Computer's CD sent to GM(System), CCL, for display on CCL's web site vide letter No.- 3807,Dt.29-06- 11	Two bid system	22-07-11	03(Three) Nos.	02(two) Nos.	01(one) No.	LOI No.5093, Dated-01-08- 11	Sri Shakti Kumar Singh, PTPS, Patratu	13,93,676=76	Time of completion of Contract is for 12 months	2/8/2011	-	-

6	SO(E&M)/B-S/ Tender/ Repair- Stator/Rotor/Starter 11-12/ 4161 Dtd. 07/08-07-11	Repairing & rewinding of 160HP, 550V, 1470RPM, M&P make Elect.Motor Stator(Local Sly. No.811/SND-D) of Saunda-D	Open Tender	Computer's CD sent to GM(System), CCL, for display on CCL's web site vide letter No.-4229, Dtd.-09/11-07-2011	Two bid system	22-07-11	02(two) Nos.	02(two) Nos.	Nil	TCR has been prepared and under process of observing formalities	M/s Chanda Electrical Works, Ramgarh have quoted the L-I offer.	44,489=50	Time of completion of Contract is for 15 days	Work not yet awarded	-	-
7	SO(E&M)/B-S/ Tender/ Repair- Stator/Rotor/Starter 11-12/ 4161 Dtd. 07/08-07-11	Repairing of 115KW(160HP), 550V, 1460RPM, M&P make Rotor/ Stator at Water Supply, Sayal-D	Open Tender	Computer's CD sent to GM(System), CCL, for display on CCL's web site vide letter No.-4229, Dtd.-09/11-07-2011	Two bid system	22-07-11	02(two) Nos.	02(two) Nos.	Nil	TCR has been prepared and under process of observing formalities	M/s Shiv Shakti Electrical, CCL, Saunda	97,094=25	Time of completion of Contract is for 20 days	Work not yet awarded	-	-
8	SO(E&M)/B-S/ Tender/ Repair- Stator/Rotor/Starter 11-12/ 4161 Dtd. 07/08-07-11	Repairing & reconditioning of Kilburn make 170KW, 3.3KV, DOL/VCB Starter(Sl. No.C-SND/3.3KV/02) of C-Saunda.	Open Tender	Computer's CD sent to GM(System), CCL, for display on CCL's web site vide letter No.-4229, Dtd.-09/11-07-2011	Two bid system	22-07-11	02(two) Nos.	02(two) Nos.	Nil	TCR has been prepared and under process of observing formalities	M/s Chanda Electrical Works, Ramgarh have quoted the L-I offer.	67,276=00	Time of completion of Contract is for 15 days	Work not yet awarded	-	-

9	SO(E&M)/B-S/ Tender/Hiring-Diesel Closed Jeep/Urimary/11-12/3978, Dtd.-01/04-07-11	Hiring of one Diesel Closed Jeep for deployment under the control of Project Officer, Urimri	Open Tender	Computer's CD sent to GM(System), CCL, for display on CCL's web site vide letter No.-4020td.-05-07-2011	Two bid system	25-07-11	02(two) Nos.	Part-I has not been examined.	-	-	-	-	-	-	-	-
10	SO(E&M)/B-S/ Tender/Repair-Tubular Poles & HPSV Lamps/Sayal-D/11-12/4370, Dtd-13/14 -2018	Repairing & Strengthening of 10 Nos. Tubular Poles of Elect. OHL, 440V with Service wire of CCL Colony, Street Lighting Works of Patratu Water Works.	Open Tender	Computer's CD sent to GM(System), CCL, for display on CCL's web site vide letter No.-4436,Dtd.-14/18-07-2011	Two bid system	29-07-11	02(two) Nos.	02(two) Nos. 1. Sri Satyendra Kr.Singh 2. Sri Ashok Kr. Singh	Nil	Part-II Opened TCR has not been prepared	Sri Ashok Kr. Singh, Central Saundra have quoted the L-I Offer.	1,66,554=25	Time of completion of Contract is for 15 days	Work not yet awarded	-	-
11	SO(E&M)/B-S/ Tender/Repair-Tubular Poles & HPSV Lamps/Sayal-D/11-12/4370, Dtd-13/14 -2018	Repairing of 31 Nos. HPSV Lamps of Officers Colony, IB & IC type Quarters and of Shakti Colony of Sayal-D Project.	Open Tender	Computer's CD sent to GM(System), CCL, for display on CCL's web site vide letter No.-4436,Dtd.-14/18-07-2011	Two bid system	29-07-11	02(two) Nos.	02(two) Nos. 1. Sri Satyendra Kr.Singh 2. Sri Ashok Kr. Singh	Nil	Part-II Opened TCR has not been prepared	Sri Satyendra Kr. Singh, Sayal have quoted the L-I Offer.	-	Time of completion of Contract is for 15 days	Work not yet awarded	-	-