

**CENTRAL COALFIELDS LIMITED
RANCHI**

ANNEXURE-IV

DETAILS CONTRACTS/TENDERS/PURCHASES CONCLUDED DURING THE MONTH OF AUGUST 2017

Tender No.	Item/nature of work	Mode of tender enquiry	Date of Publ. of tender	Type of Bidding (Single/Two Bid system)	Last dt. of receipt tender	Nos. of tender received	Nos. & Name of parties qualified after tech. evaluation	Nos. & Name of parties not qualified after tech. evaluation	Whether contract awarded to Lowest tender/ evaluation L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs.lakhs)	Scheduled date of completion of work/ supplies	Actual date of start of work/ supplies	Actual date of completion of work/supplies	Reasons for delay if any	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
ARGADA AREA																	
NIL																	
BARKA- SAYAL AREA																	
NIL																	
REGIONAL STORE SAUNDA																	
17	Alimina Ferric Grade-IV	Open e-Tender	22.06.17	Two Bid	04.07.17	2	1, M/s. M.S.Chemical Industries, Dhanbad	N.A.	Yes	S.O(MM)/R/S(B-S)/SND/020217-038 dt.08.08.17	M/s.M.S. Chemical Industries, Dhanbad	14.16	Within 30 days from the date of receipt of S.O.	10.08.18	Due		
11	Lubricant for Komatsu	Open e-	03.06.17	Two Bid	28.06.17	3	1, M/s. L & T Limited ,	1, M/s.	No	S.O(MM)/	M/s.Larsen &	16.19	Within 15 days	31.08.17	31.08.17		
CCL HQ CIVIL																	
99 of 2016 – 17 vide no. GM(C)/Tender/2016- 17/5006, Dated 27.02.2017	Strengthening of C.T. Road from P.O. Office Bhurkunda to Giddi Bridge through Urimari Project (Length of Road - 1.75 Km & Width of road 5.50 Metere) of Barka-Sayal Arrea.	Through E-tendering on Coalindiatender portal publication in News paper and CCL website.	In CCL website on 06.03.2017	Two bids system	On 29.03.2017	02 (Two)	01 (One)	01 (One)	Yes, awarded to Lowest L1 tenderer	GM/2203/B-S/2017/1105 dated 29/08/2017	Jageshwar Gope At- Urimari, PO- Sayal Dist- Hazaribagh 829125	19892636.79	150 days	NA	NA	NA	
							Jageshwar Gope At- Urimari, PO- Sayal Dist- Hazaribagh 829125	Hariom Construction									
								M/S S.T.C.P.L. & G.C. JV									
KATHARA AREA																	
GM(KTA)/SO(M)/Raw coal/2017/537 dated 17.06.17.	Loading of Raw Coal by Contractor's Payloader at Jarangdh OC Surface Stock (Heap No.8) into Contractor's Tipping Trucks and transportation to Sawang Washery Hopper/Stock after weighment at Jarangdh OC weighbridge and unloading mechanically after weighment at Sawang Washery, Quantity-150000 te, Dist-8.23KM, Period 18 months.	e-Tender	23.06.2017	Two	08.07.17	05 (five)	i)M/s Rama Transport Co. ii)M/s Jyoti Transport Co. iii)M/s ESKAY Concast and minerals Pvt. Ltd. iv) M/s.New Coalfields Carrier v) M/s Md. Izrail.	NIL	Yes	LOA No:GM(KTA)/S O(M)/Rawcoal/ JRD OC/17/537/RT C/T/1123 dated 19.08.2017.	M/s Rama Transport Co., (At:Sunday Bazar, Po: Bermo, Dist:Bokaro-829127)	97.245	LOA No:GM(KTA)/S O(M)/Rawcoal/ JRD OC/17/537/RT C/T/1123 dated 19.08.2017.	02.09.2017	NIL	NIL	
GM(KTA)/SO(M)/WCP/SW/17/535 dated 19.04.17.	Re-handling of Washed (Coal Power) by contractor's tipping trucks, loading by CPL into contractor's trucks and unloading mechanically into chute No.1&2 for wagon loading minimum loading 500 MT in 5Hrs during the supply of washed coal (Power) rakes from heap No.13 after weighment at weighbridge of Sawng Washer,Qty-200000 MT, Dist-0.868Km, Period 02 year).	e-Tender	25.04.2017	Two	11.05.17	05 (five)	i)M/s Rabindra Kumar. ii)M/s Jyoti Transport Co. iii)M/s Anup Kumar	NIL	Yes	LOA No:GM(KTA)/S O(M)/WCP/S W/17/535/JTC/1107 Dated 12.08.2017.	M/s Jyoti Transport Co., (At:Naya Road Phusro, Po: Phusro Bazar, Dist:Bokaro).	40.501	LOA No:GM(KTA)/S O(M)/WCP/SW/17/535/JTC/1107 dated 12.08.2017.	certificate not yet recieved	NIL	NIL	
GM(KTA)/SO(E&M)(W)/SGW/E-Tender/2016-17/510 dtd.10.12.16	Repairing/Re-insulation of 01No. 3MVA, 11KV/3.3KV transformer make-GEC, 157.6/525.5A, 3Ph, 50Hz, Sl.No.CT4368/B24065 of Sawang Washery	e-Tender	13.12.16	Two	28.12.16	04(four)	i). Neelam Electric Works ii). Central Engineers iii). Coalfields Engineering Works iv). Rajneesh Electricals	NIL	Yes	W.O. No. GM(KTA)/SO(E&M)(W)/WO/17-18/244 Dtd.17.06.17	Neelam Electric Works, Dhanbad	3.99	03.7.17	09.6.17	03.7.17	NIL	